

Title	Involve in full DEE cycle – Job Design, Execution & Evaluation				
Target Population	Field Engineers				
This requirement is applicable to:		JFE		FST	EOT
		FE1		FS1	EO1
	✓	FE2		FS2	EO2
			✓	FS3	EO3

Objective:

The objective of this task is to evaluate and verify the employee’s skills and knowledge in designing, executing and evaluating Coiled Tubing job, including safety outlines, complete procedure, equipment limits and interface with Clients

Tasks:

- Perform the job design tasks which include:
 - Data collection
 - Laboratory test
 - Cerberus simulation
 - Space/weight logistics
 - Job procedure
 - Equipment requirements

- Execute the jobs using following steps:
 - Pre-job**
 - Review the program for the job
 - Understand and explain the Job Objective(s) for the operation
 - Perform under supervision the Job Safety Analysis or JHARC-Hazard Analysis and Risk Control for the operation
 - Perform a Pre EMC and Post EMC I to equipment with the unit operator
 - Execute under supervision the rig-up and rig-down of equipment. as per CTS standard
 - Make some basic calculation as requested by FE/FS in charge of operation (some examples: MPSP, PT1 and PT2 values, CT string volume, volume to displace bottoms up wellbore, CT speed required to place fluids in wellbore, Nitrogen required to flush CT string at surface, N2 required to displace CT string when at a given depth)
 - Write a report to summarize completed Pre-Job tasks based on requirements and discussed your findings with your Mentor
 - Job Execution and Post Job Involvement**
 - Draw a layout of wellhead stack and well completion with the dimensions
 - Draw a schematic of downhole tool used for the operation, include dimensions and fishing diagram

DIMENSION BID

CTS TASK SHEET

- Assign tasks to the crew members and help the Supervisor leading the operation
 - Keep a close relation with the Client during the operation
 - Run the CT unit under supervision
 - Participate in the Post Job report, including graphs interpretation and discussion of job results versus job objectives and prepare your own report for training purposes.
- Evaluation should include:
 - Participate in the post job report, including graphs interpretation and discussion on job results versus job objectives and prepare your own report for training purposes
 - Identify action plans and recommendations for next job.


REQUIRED EVIDENCE:

- 1 All relevant documents from conception to completion (Cost Estimation, Project on Paper, Job Program, Post Job Report etc)

OVERALL SCORE	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2


MENTOR / ASSESSOR's Comments & Recommendation (Service Quality Engineer):

well knowledge on job preparation up to job execution.

Signature		Assessment Date	22/10/2024
Name	M. NOORHAZZAN AR. MASID	Position	SERVICE QUALITY ENG.

FSM / OM Comments & Recommendation:

Meet expectation.

Signature		Assessment Date	15/10/24
Name	FIRDAUS AZZAN	Position	FSM



DIMENSION BID

CTS PRESENTATION ASSESSMENT FORM

Presenter's Name	Muhammad Ameerul Zaeem Bin Md Zuhri	Date	22/10/2024
Position	Field Engineer 2	SCORE	82%
Topic	Dulang D-31 Scale Clean Out		
Objective	Job Design & Execution for Dulang D-31		
Assessor (s)	M. Noorhafzan Bin Ab. Majid		

Assessment Criteria		Rating (Please ✓ where appropriate)								
		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
A	Presentation Skill (20%)									
	a. The presenter was well prepared and delivered the material in a clear and structured manner.			/						
	b. The presenter was knowledgeable about the topic and able to relate the importance of the subject matter to his job			/						
	c. The presentation contained practical examples and useful techniques that applied to current work.				/					
B	Creativity (20%)									
	a. Did the presenter show creative thinking in the method of development and presentation?				/					
	b. Did presenter get audience involved in "learning" the material?			/						
C	Content (60%)									
	a. Did the presenter cover all the key points of the subject matter			/						
	b. Did the presentation incorporate strong, effective supporting material throughout?			/						
	c. Did the presenter give clear and concert explanation and example?				/					
	d. Was the presenter able to answer questions on subject matter? Answers were correct and corresponded with the required understanding?			/						

Additional Comments:

Assessed By:	Verified By:
	
Name: M. Noorhafzan Ab. Majid	Name: M. Khairul Ridhwan Azizan
Position: Service Quality Engineer	Position: Field Services Manager
Date: 22/10/2024	Date: 22/10/2024

DIMENSION BID



CLIENT : PETRONAS CARIGALI SDN BHD / PENINSULAR MALAYSIA ASSET / PETRONAS SUB SURFACE & WELL INTERVENTION
 DB CTU Contract: CHO/2015/DR/1006(A)
 Package: DB CTU PACKAGE # 2 COST ESTIMATION MAY 2024 # 24 HOURS OPERATION
 Field / Location: DULANG D 31
 Job Scope: CTU - SCALE CLEANOUT & ACID SCREENWASH
 Mobilization Date: 5/4/2024
 Updated Date: 13 JUNE 2024 # ESTIMATED COST PER WELL REV 4
 Quotation No: DBCTS/DULANG/0224/Q-055

ITEM	DESCRIPTION	Unit Price	Discount	Price after Discount	UOM	Qty	Unit	Amount
SURFACE EQUIPMENT & MOB/DEMOP								
1.1	Mobilization Cost for CTU Package (Call Out Package)	MYR 33,075.00			Mob	0		MYR 0.00
1.2	Demobilization Cost for CTU Package (Call Out Package)	MYR 33,075.00			Demob	0		MYR 0.00
SUBTOTAL								MYR 0.00
2 COILED TUBING UNIT (CTU # 02) -All Zone 2 Unit								
2.2.1	CT Reel 1-1/2 OD	MYR 24,150.00			Month	1	15	MYR 805.00
2.2.2	Control Cabin	MYR 19,227.60			Month	1	15	MYR 640.92
2.2.3	Extendable Jacking Frame	MYR 21,000.00			Month	1	15	MYR 700.00
2.2.5	CTU Power Pack	MYR 23,066.40			Month	1	15	MYR 768.88
2.2.6	Genset 60KVA Zone 2	MYR 76,113.45			Month	1	15	MYR 2,537.12
2.2.7	Air Compressor 175CFM Zone 2	MYR 40,540.50			Month	1	15	MYR 1,351.35
Operational								MYR 20,270.25
2.3 PRESSURE CONTROL EQUIPMENT (PCE)								
2.3.1	Injector Head Assembly	MYR 18,485.25			Month	1	15	MYR 616.18
2.3.2	Stripper	MYR 4,725.00			Month	1	15	MYR 157.50
2.3.4	4-1/16 Single Shear/Seal BOP	MYR 3,103.80			Month	1	15	MYR 103.46
2.3.5	4-1/16 Comb BOP	MYR 5,223.75			Month	1	15	MYR 174.13
2.3.6	PCE Accumulator System	MYR 5,250.00			Month	1	15	MYR 175.00
2.3.7	Wellhead Crossover	MYR 15,750.00			Month	2	15	MYR 1,050.00
Operational								MYR 15,750.00
2.4 PUMPING UNIT FACILITIES (PP)								
2.4.1	125 BBLs Storage Tank	MYR 11,550.00			Month	2	15	MYR 770.00
2.4.2	100 BBLs Batch Mixer	MYR 9,770.25			Month	1	15	MYR 325.68
2.4.3	Triplex Pump Unit	MYR 21,504.00			Month	1	15	MYR 716.80
2.4.4	2" Treating Irons for Pump rig up	MYR 11,025.00			Month	1	15	MYR 367.50
2.4.5	2" Crossovers for Treating Irons	MYR 15,750.00			Month	1	15	MYR 525.00
2.4.6	Transfer Pump (Iea 3" Wilden Pump & Iea 2" Wilden Pumps)	MYR 1,485.75			Month	6	15	MYR 297.15
2.4.7	Haskel Pump	MYR 1,375.50			Month	1	15	MYR 45.85
2.4.9	Piping/Valves/Hoses for surface rig up	MYR 1,050.00			Month	10	15	MYR 350.00
2.4.10	Tote Tank	MYR 117.60			Day	2	15	MYR 235.20
Operational								MYR 5,250.00
2.5 NITROGEN PUMPING FACILITIES								
2.5.1	N2 Tank	MYR 735.00			Daily	1	15	MYR 735.00
2.5.2	N2 Tank	MYR 735.00			Daily	1	15	MYR 735.00
2.5.3	N2 Tank	MYR 735.00			Daily	1	15	MYR 735.00
2.5.4	N2 Tank	MYR 735.00			Daily	1	15	MYR 735.00
2.5.5	N2 Converter	MYR 31,500.00			Month	1	15	MYR 1,050.00
2.5.6	Piping/ Hoses for N2 rig up (Cryogenic Hoses)	MYR 1,050.00			Month	4	15	MYR 140.00
Operational								MYR 2,100.00
2.6 ADDITIONAL ITEM								
2.6.1	10FT Iron Basket (Toolbox Container)	MYR 150.00			Day	2	15	MYR 300.00
2.6.2	10FT Iron Basket (Surface Equipment)	MYR 150.00			Day	12	15	MYR 1,800.00
2.6.3	10FT Iron Basket (Chemicals)	MYR 150.00			Day	15	15	MYR 2,250.00
2.6.4	15FT Iron Basket	MYR 195.00			Day	4	15	MYR 780.00
2.6.5	Air Tugger	MYR 10,440.00			Month	1	15	MYR 848.00
2.6.6	Breathing Apparatus - Escape Set	MYR 7,000.00			Month	15	15	MYR 5,250.00
2.6.7	H2S Detector - Personal Sensor	MYR 2,625.00			Month	14	15	MYR 1,225.00
2.6.8	Surface Inline Filter	MYR 13,545.00			Month	1	15	MYR 451.50
2.6.9	Grace Pump	MYR 924.00			Day	1	15	MYR 924.00
2.6.10	Low pressure hoses & valves (Bunkering hose)	MYR 52.50			Day	4	15	MYR 210.00
2.6.11	Starlink-Telecommunication Services (used Pseudo Tornado price with 25% discount as per Contract)	MYR 1,600.00	25%	MYR 1,200.00	Day	1	15	MYR 1,200.00
2.6.12	Max Completion (used Logging head, Bakke Equivalent price with 15% discount as per Contract)	MYR 1,575.00	15%	MYR 1,338.75	Day	1	15	MYR 1,338.75
SUBTOTAL								MYR 467,549.25
2.7 FLOWBACK EQUIPMENT								
2.7.1	Choke Manifold	MYR 47,250.00			Month	1	15	MYR 1,575.00
2.7.2	Dual Pot Sand Filter	MYR 92,400.00			Month	1	15	MYR 3,080.00
2.7.3	Sand Screen Box	MYR 14,175.00			Month	1	15	MYR 472.50
2.7.4	Emergency Shutdown Valve c/w Hydraulic Control Panel	MYR 34,650.00			Month	1	15	MYR 1,155.00
2.7.5	Surge Tank, 30 bbls capacity	MYR 11,025.00			Month	1	15	MYR 367.50
2.7.6	Sand rated Wilden Pump	MYR 11,025.00			Month	2	15	MYR 735.00
2.7.7	Treating Irons	MYR 11,025.00			Month	1	15	MYR 367.50
2.7.8	Hydrocarbon Transfer hose (20 barg rating)	MYR 1,312.50			Month	1	15	MYR 43.75
2.7.9	Hydrocarbon Transfer hose (80 barg rating)	MYR 1,312.50			Month	1	15	MYR 43.75
2.7.10	Necessary Crossover	MYR 15,750.00			Month	2	15	MYR 1,050.00
2.7.11	10 FT Iron Transport Basket	MYR 4,500.00			Month	1	15	MYR 150.00
2.7.12	20 FT Iron Transport Basket	MYR 6,300.00			Month	1	15	MYR 210.00
2.7.13	Sand Waste Container	MYR 6,237.00			Month	4	15	MYR 831.60
SUBTOTAL								MYR 151,224.00
GRAND TOTAL CTU SURFACE EQUIPMENT								MYR 618,773.25

Prepared by:

 Muhd Ameerul Zaem
 DB Field Engineer

Reviewed by:

 Alif Adenan
 DB General Manager

Acknowledge by:

 Pravin Nair A/L Venugopalan
 PSS Dulang D EIC

Approved by:

 Eddy B. Samalle
 Head, Well Intervention

DIMENSION BID



CLIENT : PETRONAS CARIGALI SDN BHD / PENINSULAR MALAYSIA ASSET / PETRONAS SUB SURFACE & WELL INTERVENTION

DB CTU Contract: CHO/2015/DR/1006(A)

Package : DB CTU PACKAGE # 2 COST ESTIMATION MAY 2024 # 24 HOURS OPERATION

Field / Location : DULANG D 31

Job Scope : CTU - SCALE CLEANOUT & ACID SCREENWASH

Mobilization Date : 5/4/2024

Updated Date : 13 JUNE 2024 # ESTIMATED COST PER WELL REV 4

Quotation No: DBCTS/DULANG/0224/Q-055

ITEM	DESCRIPTION								
	Unit Price	Discount	Price after Discount	UOM	Qty	Day	Daily Rate	Amount	
1	CTU PERSONNEL (24 hours Crew)								
1.1	CTU Supervisor (Day)	MYR 46,725.00			Month	1	15	MYR 1,557.50	MYR 23,362.50
	CTU Supervisor (Night)	MYR 46,725.00			Month	1	15	MYR 1,557.50	MYR 23,362.50
1.2	CTU Operator (Day)	MYR 42,000.00			Month	1	15	MYR 1,400.00	MYR 21,000.00
	CTU Operator (Night)	MYR 42,000.00			Month	1	15	MYR 1,400.00	MYR 21,000.00
1.3	Pump Operator (Day)	MYR 28,875.00			Month	1	15	MYR 962.50	MYR 14,437.50
	Pump Operator (Night)	MYR 28,875.00			Month	1	15	MYR 962.50	MYR 14,437.50
1.4	Pump Operator (Day) (BMX)	MYR 28,875.00			Month	1	15	MYR 962.50	MYR 14,437.50
	Pump Operator (Night) (BMX)	MYR 28,875.00			Month	1	15	MYR 962.50	MYR 14,437.50
1.5	Nitrogen Operator (Day)	MYR 28,875.00			Month	1	15	MYR 962.50	MYR 14,437.50
	Nitrogen Operator (Night)	MYR 28,875.00			Month	1	15	MYR 962.50	MYR 14,437.50
1.6	Helper (Day)	MYR 12,600.00			Month	1	15	MYR 420.00	MYR 6,300.00
	Helper (Night)	MYR 12,600.00			Month	1	15	MYR 420.00	MYR 6,300.00
1.7	Safety Officer (Day)	MYR 78,750.00			Month	1	15	MYR 2,625.00	MYR 39,375.00
	Safety Officer (Night)	MYR 78,750.00			Month	1	15	MYR 2,625.00	MYR 39,375.00
1.10	Acidizing Specialist	MYR 1,942.50			Day	1	15	MYR 1,942.50	MYR 29,137.50
1.10	Chargeman (Acidizing Specialist with Discount Rate)	MYR 1,942.50	7%	MYR 1,806.53	Day	1	15	MYR 1,806.53	MYR 27,097.88
1.11	Mechanic/ET	MYR 1,627.50			Day	1	15	MYR 1,627.50	MYR 24,412.50
								SUBTOTAL	MYR 347,347.88
2	FLOW/BACK PERSONNEL (24 hours Crew)								
2.1	Sand Separation/Filtration System Operator (Day)	MYR 70,229.25			Month	1	15	MYR 2,340.98	MYR 35,114.63
2.2	Sand Separation/Filtration System Operator (Day)	MYR 70,229.25			Month	1	15	MYR 2,340.98	MYR 35,114.63
2.4	Sand Separation/Filtration System Operator (Night)	MYR 70,229.25			Month	1	15	MYR 2,340.98	MYR 35,114.63
2.5	Sand Separation/Filtration System Operator (Night)	MYR 70,229.25			Month	1	15	MYR 2,340.98	MYR 35,114.63
								SUBTOTAL	MYR 140,458.50

GRAND TOTAL CTU PERSONNEL OPERATION	MYR 487,806.38
--	-----------------------

Prepared by:

Muhd Ameerul Zaem
DB Field Engineer

Reviewed by:

Alif Adenan
DB General Manager

Acknowledge by:

Pravin Nair A/L Venugopalan
PSS Dulang D EIC

Approved by:

Eddy B. Samaile
Head, Well Intervention

DIMENSION BID



CLIENT : PETRONAS CARIGALI SDN BHD / PENINSULAR MALAYSIA ASSET / PETRONAS SUB SURFACE
 DB CTU Contract: CHO/2015/DR/1006(A)
 Package : DB CTU PACKAGE # 2 COST ESTIMATION MAY 2024 # 24 HOURS OPERATION
 Field / Location : DULANG D 31
 Job Scope : CTU - SCALE CLEANOUT & ACID SCREENWASH
 Mobilization Date : 5/4/2024
 Updated Date : 13 JUNE 2024 # ESTIMATED COST PER WELL REV 4
 Quotation No: DBCTS/DULANG/0224/Q-055

ITEM	DESCRIPTION	Unit Price	Discount	Price after discount	UOM	Qty	Amount
1	CTU CHEMICAL USED FOR OPERATIONS						
1.1	Gelling Agent - D801 Gel	MYR 120.00			lb	220	MYR 26,400.00
1.2	Nitrogen	MYR 6.00			gal	8000	MYR 48,000.00
1.3	H2S/CO2 corrosion inhibitor	MYR 73.50			gal	110	MYR 8,085.00
1.4	Microbiocide	MYR 71.40			gal	110	MYR 7,854.00
1.5	Metal to Metal Friction Reducer	MYR 93.45			gal	55	MYR 5,139.75
1.6	Oxygen Scavenger	MYR 121.00			gal	110	MYR 13,310.00
1.7	Non Emulsifier, NE 200 Surf	MYR 141.75			gal	110	MYR 15,592.50
2	Contingency LCM						
2.1	Calcium Carbonate	MYR 1.58			lb	1760	MYR 2,780.80
3	Acid System						
3.1	15% HCl Acid System (PDA-15)	MYR 61.53			gal	840	MYR 51,685.20
3.2	Soda Ash	MYR 1.73			lb	2200	MYR 3,806.00
4	CT Pickling						
4.1	7.5% HCl Acid System (FLC)	MYR 17.69			gal	1260	MYR 22,289.40
5	Contingency Wax Dissolver						
5.1	Wax/Paraffin Removal (WaxCLEN300)	MYR 165.90			gal	550	MYR 91,245.00
6	Treated Fresh Water						
6.1	H2S/CO2 corrosion inhibitor	MYR 73.50			gal	110	MYR 8,085.00
6.2	Microbiocide	MYR 71.40			gal	110	MYR 7,854.00
6.3	Oxygen Scavenger	MYR 121.00			gal	110	MYR 13,310.00
6.4	Non Emulsifier, NE 200 Surf	MYR 141.75			gal	55	MYR 7,796.25
6.5	Ammonium Chloride (NH4Cl)	MYR 1.73			lbs	5280	MYR 9,134.40
7	Tubing Pickling						
7.1	Acid Descaler-PDA-15 (15%) - 50% discount (Tubing Pickling)	MYR 61.53	50%	MYR 30.77	gal	2940	MYR 90,449.10
8	Acid Screenwash on zone E10-11						
8.1	Sand Coagulation Pre-Flush	MYR 246.75	86%	MYR 34.55	gal	630	MYR 21,763.35
8.2	Acid Descaler-PDA-15 (15%) - Main Acid	MYR 61.53			gal	1470	MYR 90,449.10
8.3	Soda Ash	MYR 1.73			lbs	2200	MYR 3,806.00
9	Acid Screenwash on zone E12-13						
9.1	Sand Coagulation Pre-Flush	MYR 246.75	86%	MYR 34.55	gal	1050	MYR 36,272.25
9.2	Acid Descaler-PDA-15 (15%) - (Main Acid)	MYR 61.53			gal	2940	MYR 180,898.20
9.3	Soda Ash	MYR 1.73			lbs	2200	MYR 3,806.00
SUBTOTAL							MYR 769,811.30

GRAND TOTAL FOR CHEMICAL USED FOR CTU & PUMPING OPERATIONS MYR 769,811.30

Prepared by:

 Muhd Ameerul Zaeem
 DB Field Engineer

Reviewed by:

 Alif Adenan
 DB General Manager

Acknowledge by:

 Pravin Nair A/L Venugopalan
 PSS Dulang D EIC

Approved by:

 Eddy B. Samaile
 Head, Well Intervention

DIMENSION BID



CTU - SCALE CLEANOUT & ACID SCREENWASH

A	EQUIPMENT RENTAL CHARGES	MYR
1	Mobilization CTU & Pumping package	0.00
2	CTU Surface Equipment, PCE, Pumping, Nitrogen Pumping	467,549.25
3	Flowback / Sand Filtration System Equipment	151,224.00
	Total Charges	618,773.25
B	DOWNHOLE TOOLS & OPERATION CHARGES	MYR
1	Call Out Downhole Tools	131,015.55
2	Operating / Run In Hole, Logging Services Charges	55,120.80
	Total Charges	186,136.35
C	MANPOWER CHARGES	MYR
1	CTU Manpower, 24Hrs Operation	347,347.88
2	Flowback / Sand Filtration Manpower, 24Hrs Operation	140,458.50
	Total Charges	487,806.38
D	CHEMICAL & CONSUMMABLE CHARGES	MYR
1	Chemical Supplied & Used	769,811.30
	Total Charges	769,811.30
Grand Total (A + B + C + D)		2,062,527.28

Dulang D-31 Scale Cleanout

Table of Content:

- **1. Introduction & Well Overview**
 - i. Objective & Well Background
 - ii. Well Schematic
 - iii. Well Data
 - iv. Completion Volume
 - v. Operation Summary
 - vi. P&ID
 - vii. CT Stack Up
- **2. Job Execution**
- **3. Engineering Analysis**
 - I. TFA
 - II. Cleanout Simulation
- **4. Bullheading Acid Screen Wash**

Objective & Well Background

➤ Objective

1. To perform Scale Cleanout and clear HUD (scale) inside completion tubing from 1,864 m MDTHF until 1,973 m MDTHF.
2. To perform acid screen wash on zone E10-11 & E12-13 via bullheading.

Well Background

Dulang D-31 is an oil producer with single string completion with combination of 3-1/2" & 2-7/8" completion tubing which was completed on May 2012 with maximum deviation of 56 degree at 748.51 m MDRKB. Currently the well is flowing commingle from E6, E10-11, E12-13A & E12-13B with liquid rate of 514 bpd & 83% water cut. The well is underperforming due to restriction at at 1,864 m MDTHF during TCC & recovered scale sample after bailing. PCSB has engaged DB to perform Scale Cleanout from latest HUD at 1,864 m MDTHF until 1,973 m MDTHF.

Well Data

Input Parameter	Parameter Value
Field	Dulang D-31
Max. Deviation (degrees)	56 Deg @ 748 m MDTHF
Min. Restriction (inch)	2.25" (XN Nipple) @ 1,968 m MDTHF
Tubing Specification	3-1/2" & 2-7/8" Production Tubing (Refer Well Schematic)
Type of Fluid & Density	N/A
Top of Fluid Level	No Fluid Level Detected
Current Well Status	Flowing
Depth of zone	E6 (1,866 – 1,878 m MDDF) E10-11 (1,929 – 1,939 m MDDF) E12-13A (1,954 – 1,967 m MDDF) E12-13B (1,969 – 1,978 m MDDF)
Reservoir Pressure (psi)	E6 : 950 psi E10-11 : 1,350 psi E12-13A : 1,350 psi E12-13B : 1,350 psi
Reservoir Temperature (deg F)	217 deg F
Porosity	0.2 – 0.3
Permeability (mD)	50 -200
Fracture Gradient	0.72 psi/ft
H2S Content	35 ppm
CO2 Content	60%
Additional Information / Notes / Special Requirement:	
<ul style="list-style-type: none"> • Latest Scale HUD: 1,864 m MDTHF 	

Completion Volume

Tubing																
Type	External Pipe			Internal Pipe			Internal Pipe			Caps	From	To	From	To	Length	Total Volume (bbbls)
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	Barrel/lin (ft)	m	m	ft	ft	ft	
THF to SSD#1	3 1/2	2.992	9.2							0.00870	20.00	1703.00	66	5588	5522	48
SSD#1 to XO	3 1/2	2.992	9.2							0.00870	1703.00	1840.00	5588	6037	449	4
XO to SSD#2	2 7/8	2.441	6.4							0.00579	1840.00	1852.00	6037	6076	39	0.2
SSD#2 to SSD#3	2 7/8	2.441	6.4							0.00579	1852.00	1942.00	6076	6372	295	2
SSD#3 to EOT	2 7/8	2.441	6.4							0.00579	1942.00	1976.00	6372	6483	112	1
TOTAL															63	

A-Annulus (PCP)																
Type	External Pipe			Internal Pipe			Internal Pipe			Caps	From	To	From	To	Length	Total Volume (bbbls)
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	Barrel/lin (ft)	m	m	ft	ft	ft	
THF to SSD#1	9 5/8	8.835	40	2 7/8	2.441	6.4				0.06780	20.00	1703.00	66	5588	5522	374
SSD#1 to Packer#1	9 5/8	8.835	40	3 1/2	2.992	9.2				0.06393	1703.00	1710.00	5588	5611	23	1
TOTAL															432	

Wellbore Volume																
Type	External Pipe			Internal Pipe			Internal Pipe			Caps	From	To	From	To	Length	Total Volume (bbbls)
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	Barrel/lin (ft)	m	m	ft	ft	ft	
Wellbore at E12-13A	6 1/8	6.125		2 7/8	2.441	6.4				0.02841	1934.00	1946.00	6345	6385	39	1.1
Wellbore at E12-13B	6 1/8	6.125		2 7/8	2.441	6.4				0.02841	1949.00	1957.00	6395	6421	26	0.7
Wellbore at E10-11	6 1/8	6.125		2 7/8	2.441	6.4				0.02841	1909.00	1920.00	6263	6300	36	1.0
TOTAL															3	

1 ft Penetration - Zone E 12-13															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	(in)	Barrel/lin (ft)	m	m	ft	ft	ft		
E 12-13A Reservoir		30.125		6 1/8			12	0.84512	1954.00	1967.00	6411	6454	43	36	
E 12-13B Reservoir		30.125		6 1/8			12	0.84512	1969.00	1978.00	6460	6490	30	25	
Porosity														0.3	
Total															18

2 ft Penetration - Zone E 12-13															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	(in)	Barrel/lin (ft)	m	m	ft	ft	ft		
E 12-13A Reservoir		54.125		6 1/8			24	2.80929	1954.00	1967.00	6411	6454	43	120	
E 12-13B Reservoir		54.125		6 1/8			24	2.80929	1969.00	1978.00	6460	6490	30	83	
Porosity														0.3	
Total															61

1 ft Penetration - Zone E 10-11															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	(in)	Barrel/lin (ft)	m	m	ft	ft	ft		
E 10-11 Reservoir		30.125		6 1/8			12	0.84512	1929.00	1939.00	6329	6362	33	28	
Porosity														0.3	
Total															8



2 ft Penetration - Zone E 10-11															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	(in)	Barrel/lin (ft)	m	m	ft	ft	ft		
E 10-11 Reservoir		54.125		6 1/8			24	2.80929	1929.00	1939.00	6329	6362	33	92	
Porosity														0.3	
Total															28

Operation Summary

<i>Item</i>	<i>Job Description</i>	<i>Remark</i>
A	Slickline Operation	1. TCC
B	CTU Operation	1. CT Run#1 Scale Cleanout From HUD at 1,864 m MDTHF Until 1,973 m MDTHF
C	Slickline Operation	1. TCC 2. Close SSD #2 (E6) & SSD #3 (E10-11)
D	CTU Operation	1. Contingency CT Scale Cleanout
E	Bullheading Operation	1. Tubing Pickling
F	Bullheading Operation	1. Acid Screenwash on E12-13
G	Slickline Operation	1. Close SSD#4 (E12-13) & Open SSD #3 (E10-11)
H	Bullheading Operation	1. Acid Screenwash on E10-11

DIMENSION BID

Pre-Redev CTU Campaign
Coiled Tubing P&ID
Platform: Dulang D




LEGEND:

	Provided by DB
	HP Fluid Lines 2"
	HP N2 Lines 2",
	Plug Valve
	Fluid Flapper Check Valve,
	N2 Dart Check Valve,
	LP Hoses 4"
	N2 Transfer Hoses
	Pressure Transducer
Provided by CETCO	
	Return Lines 3"
	Plug Valve (Return)

CT Stack Up

DIMENSION BID

Well: Dulang D-31
Coiled Tubing Wellhead Stack Up
Date: 19th May 2024
By: M. Ameerul Zaeem
Client: PCSB



Job Execution Plan

➤ **CT Run#1 – Scale Cleanout From HUD at 1,864 m MDTHF Until 1,973 m MDTHF**

1. Make up BHA consist of the following tool:

#	Toolstring Description	OD (inches)
1	Internal dimple on end connector	1.69
2	Motorhead assembly	1.69
3	5 FT Straight Bar	1.69
4	Downhole Filter	1.69
5	SpinCAT Nozzle	1.69

2. Record initial SITHP and Annulus Pressure of well Dulang D-31.
3. Open up well and start RIH while pumping at idle rate 0.3 bpm until latest slickline HUD depth at 1,864-m MDTHF.
4. Once CT at 1,854-m MDTHF (10m above previous HUD) or if encountered higher HUD, conduct pull test of a t least 10m/30ft.
5. If encounter any HUD, increase pump rate to 1.1 bpm. Establish return first prior to penetrate by pumping 63 bbls of Nitrified TIW.
 - If no progress, spot 5 bbls of 15% HCl acid & soak for 2 hours
 - If waxy return at surface, spot 3 drums of WaxClean & soak for 3 hours

Job Execution Plan

- **CT Run#1 – Scale Cleanout From HUD at 1,864 m MDTHF Until 1,973 m MDTHF**
6. Once CT at 1,864 m MDTHF, spot 5 bbls of 15% HCl acid on top of Scale HUD & soak for 2 hours. CT is pulled back to safe depth of 1,300 m MDTHF (550m above) during soak period.
 7. Continue RIH to penetrate at 10 ft/min while pumping Nitrified TIW (0.8 bpm & 300 scf/min) starting at depth 1,864-m MDTHF until 1,973 m MDTHF. Every 30m/100ft penetration, sweep with 5 bbls of Gel & wiper trip 10m above previous HUD before continue penetrate in next section.
 - If unable to penetrate, perform high jetting with 5 bbls of 15% HCl acid.
 - If unable to penetrate, perform acid soaking with 5 bbls of 15% HCl acid for 2 hours.
 8. Once CT at 1,973 m MDTHF circulate 40 bbls of Gel and perform bottoms up with Nitrified TIW (0.8 bpm & 300 scf/min) for 8 hours at depth 1,972 m MDTHF as per CIRCA Simulation. Dynamic the CT from time to time. Flag #1 CT at surface.
 9. Wiper Trip to 1,630 m MDTHF while pumping Nitrified TIW (0.8 bpm & 300 scf/min) at 10 ft/min.
 10. RIH back to 1,973 m MDTHF while pumping at idle rate 0.3 bpm.
 11. POOH while spotting 7.5% HCl acid at 0.3 bpm to perform tubing pickling from 1,973 m to surface.
 12. Once CT at surface, close well & soak for 1 hour.
 13. RIH back to 1,973 m MDTHF at 1.0 bpm to circulate out all acid pumped to surface. Neutralize the acid return with soda ash by injecting through flowline using Graco Pump.
 14. Once CT at 1,575 m MDTHF (SPM#6), perform high jetting across every SPM 10m above & below for 2 passes until SPM#1.
 15. POOH to surface and handover to Slickline.
 16. Collect sample at DPSF if observed debris on surface and send to town for analysis.

Chemical Recipe

➤ Tubing Pickling

▪ Freshwater required to bunker: 70 bbls

7.5% HCl (Pickling Solution)			2730	gals	65	bbls	Description
Products	Concentration		Volume				
Fresh Water	771	gptg	2,104	gals	50.10	bbls	Base Fluid
ACM Corr 400	4	gptg	11	gals	0.26	bbls	Acid Corrosion Inhibitor
MESB NE 200	4	gptg	11	gals	0.26	bbls	Non-Emulsifier
ACM Surf 210	3	gptg	8	gals	0.19	bbls	Surfactant
ACM Iron 300	10	pptg	27	lbs			Iron Sequestering
ACM Iron 200	15	gptg	41	gals	0.98	bbls	Iron Control
33% HCL Acid	202	gptg	551	gals	13.12	bbls	Raw Acid

Job Execution Plan

➤ CT Run#1 Scale Cleanout From HUD at 1,864 m MDTHF Until 1,973 m MDTHF

No.	Stage	Fluid	Liquid Rate	Total Liquid	N2 Rate (if require)	CT Speed	Duration	Depth	Remarks
			BPM	BBL	SCF/M	ft/min	Minute	m	
1	CT at 10m above HUD	TIW	1.0	0.0	300	0	0	10m above HUD (1,830 m MDTHF)	Establish return on surface
2	RIH to HUD and Penetrate HUD/Fill	TIW	1.0	10.0	300	10	30	HUD + 30m	Monitor return & CT weight on surface
3	Circulate	D801 Gel	1.0	5.0	300	0	5	Stationary CT	Provide suspension to the fill and lift to surface
Wiper Trip 10m above previous HUD									
4	RIH to last HUD and Penetrate HUD/Fill	TIW	1.0	10.0	300	10	10	HUD + 30m	Monitor return & CT weight on surface
5	Circulate	D801 Gel	1.0	5.0	300	0	5	Stationary CT	Provide suspension to the fill and lift to surface
Wiper Trip 10m above previous HUD and repeat step 1-5 until 1,973 m MDTHF									
6	Hole Cleaning (Circulate)	D801 Gel	1.0	40	300	0	40	Dynamic CT @ 1,972 m MDTHF	Hole cleaning stage. 1.0x CT/Tubing Annulus Volume
7	Bottoms Up (Circulate)	TIW	1.0	560	300	0	560	Dynamic CT @ 1,972 m MDTHF	Hole Cleaning stage. As per Circa Simulation
8	Once completed CBU and clear return is established, wiper trip to 1,630m MDTHF								
9	RIH back to 1,973 m MDTHF while pumping at idle rate 0.3 bpm.								
10	POOH while spotting 7.5% HCl acid at 0.3 bpm to perform tubing pickling from 1,973 m to surface. Close well & soak for 1 hour.								
11	RIH back to 1,973 m MDTHF at 1.0 bpm to circulate out all acid pumped to surface.								
12	POOH CT to 1,575 m MDTHF (SPM#6), perform high jetting across every SPM 10m above & below for 2 passes until SPM#1.								
13	POOH	TIW	0.3	72	300	30	240	To Surface	Monitor return on surface

Job Execution Plan

➤ Run#1 – BHA Diagram



STONEAGE SPINCAT™ SC-168 ^{SHARE}

The StoneAge SpinCat™ SC-168 can be used at operating pressures of 1000 to 5000 psi and flow rates of .7 to 1.33 bpm (30 to 56 gpm). It has a 1" AMMT Inlet thread.

Tool Family	StoneAge SpinCat™	
Tool Model	SC-168	
Pressure Range	1-5k psi	70-340 bar
Flow Range	0.7-1.33 bpm	30-56 gpm
Flow Rating	2.3 Cv	
Rotation Speed	150-200 rpm	
Inlet Connection	1" AMMT	
PSI Loss (@ 1 bpm)	330 psi	23 bar
Tension (pull)	Safe load to 8500 lbs	3856 kg
Compression (set down)	Safe load to 12000 lbs	5443 kg
Outside Diameter	1.68 in.	4.3 cm
Overall Length	9.8 in.	25 cm
Weight	4.6 lbs	2 kg
Maximum Temperature	390° F	200° C

DIMENSION BID

BHA DIAGRAM #1 - 1-11/16" SpinCAT Nozzle BHA

Client	Petronas Carigali
Field	Dulang D
Job Type	Sand Cleanout
Job No.	

Well	D-31
Min Restriction	2.25"
BHP	
BHT	217 F

BHA DRAWING	DESCRIPTION	CONNECTION		ID INCH	OD INCH	TOOL LENGTH FT	CUMULATIVE LENGTH FT
		UPHOLE	DOWNHOLE				
	Internal Dimple Connector	1.5" CT	1.0" AMMT PIN		1.690	0.3	0.3
	1-11/16" MHA Disconnect drop ball 5/8" Shear pressure 5,456 psi	1.0" AMMT BOX	1.0" AMMT PIN		1.690	2.3	2.6
	Circulating drop ball 1/2" Shear pressure 2,520 psi Burst Disc 5000 psi						
	1-11/16" 5 FT Straight Bar	1.0" AMMT BOX	1.0" AMMT PIN		1.690	5.0	7.6
	1-11/16" Downhole Filter 100 Micron Size	1.0" AMMT BOX	1.0" AMMT PIN		1.690	3.2	10.8
	1-11/16" SpinCAT Nozzle 5k psi rated Up to 390 F	1.0" AMMT BOX			1.690	1.0	11.8

BHA LENGTH	11.80
MAXIMUM OD	1.69
MINIMUM ID	0.50

Prepared by:	Muhd Ameerul Zaem
Review by:	
Revision:	
Date:	

ADDITIONAL INFORMATION:
Ensure to measure length and OD of each BHA tool before makeup.

SCO Time Planner

Client: **PCSB**
Well: **D-31**
Field: **Dulang D**
Job: **Sand Cleanout from 1,864 m until 1,973 m MDTHF**
Date: **11/6/2024**



Dimension Bid (M) Sdn Bhd
Time Planner

Total Time **44:52** hh:mm

BBLs	GAL N2
1,808.4	3,874.8

No.	Stage	Fluid Used	Time, hh:mm			Fluids		Tripping			Totals	
			Start	End	Stage	BPM	SCFM	From	To	f/min	BBLs	GAL N2
1	CT RIH to 10m above HUD at 1,854m	FLUID 1 - TIW	4:00	9:04	5:04	0.3	0	0	6,083	20.0	91.2	0
2	Spot 5 bbls of 15% HCl Acid on top of HUD	FLUID 4 - 15% HC	9:04	11:34	2:30	0.5	0	6,083	6,083		75.0	0
3	Pick up to safe depth to 1,300 m & soak for 2 hours	FLUID 1 - TIW	11:34	13:05	1:30	0.0	0	6,083	4,266	20.0	0.0	0
4	RIH back to 1,854 m (10m above HUD)	FLUID 1 - TIW	13:05	16:06	3:01	1.0	0	4,266	6,083	10.0	181.7	0
5	Increase pump rate to establish return on	FLUID 2 - Nitrified	16:06	17:25	1:18	0.8	300	6,083	6,083	0.0	63.0	254
6	Start Penetrate HUD 30m/100ft	FLUID 2 - Nitrified	17:25	17:27	0:02	0.8	300	6,083	6,104	10.0	1.7	7
7	Circulate 5bbls Gel	FLUID 3 - Gel	17:27	17:33	0:06	0.8	300	6,104	6,104	0.0	5.0	20
8	Wiper Trip to 10m above previous HUD	FLUID 2 - Nitrified	17:33	17:43	0:10	0.8	300	6,104	6,004	10.0	8.0	32
9	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	17:43	18:06	0:23	0.8	300	6,004	6,234	10.0	18.4	74
10	Circulate 5bbls Gel	FLUID 3 - Gel	18:06	18:13	0:06	0.8	300	6,234	6,234	0.0	5.0	20
11	Wiper Trip to 10m/30ft above previous HUD	FLUID 2 - Nitrified	18:13	18:26	0:13	0.8	300	6,234	6,104	10.0	10.4	42
12	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	18:26	18:49	0:23	0.8	300	6,104	6,334	10.0	18.4	74
13	Circulate 5bbls Gel	FLUID 3 - Gel	18:49	18:55	0:06	0.8	300	6,334	6,334	0.0	5.0	20
14	Wiper Trip to 10m/30ft above previous HUD	FLUID 2 - Nitrified	18:55	19:05	0:10	0.8	300	6,334	6,234	10.0	8.0	32
15	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	19:05	19:28	0:23	0.8	300	6,234	6,464	10.0	18.4	74
16	Circulate 5bbls Gel	FLUID 3 - Gel	19:28	19:34	0:06	0.8	300	6,464	6,464	0.0	5.0	20
17	Wiper Trip to 10m/30ft above previous HUD	FLUID 2 - Nitrified	19:34	19:47	0:13	0.8	300	6,464	6,334	10.0	10.4	42
18	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	19:47	20:02	0:14	0.8	300	6,334	6,483	10.0	11.9	48
19	Circulate 40bbls Gel	FLUID 3 - Gel	20:02	20:52	0:50	0.8	300	6,483	6,480	0.1	40.0	161
20	CBU for 8 hours. Flag #1 CT at surface at	FLUID 2 - Nitrified	20:52	4:52	8:00	0.8	300	6,480	6,480		384.0	1,547
21	Wiper trip to 1,630 m MDTHF	FLUID 3 - Gel	4:52	6:45	1:53	0.8	300	6,480	5,348	10.0	90.6	365
22	RIH back to 1,973 m MDTHF	FLUID 1 - TIW	6:45	7:41	0:56	0.3	0	5,348	6,473	20.0	16.9	0
23	Spot 63 bbls of 7.5% HCl Acid (tubing pickling) while POOH to surface at 30 ft/min	FLUID 5 - 7.5% HC	7:41	11:17	3:35	0.3	0	6,473	0	30.0	64.7	0
24	Soak for 1 hour	FLUID 1 - TIW	11:17	12:47	1:30	0.0	0	0	0		0.0	0
25	RIH back to 1,973 m MDTHF to circulate all acid pumped	FLUID 2 - Nitrified	12:47	18:11	5:23	0.8	300	0	6,473	20.0	258.9	1,043
26	POOH CT to 1,575 m MDTHF (SPM#6), perform jetting across every SPM until	FLUID 1 - TIW	18:11	0:21	6:10	1.1	0	6,473	915	15.0	407.6	0
27	POOH CT to surface	FLUID 1 - TIW	0:21	0:52	0:30	0.3	0	915	0	30.0	9.1	0


Tubing Force Analysis at 1,996 m MDDF



Well name: Dulang D31
Total depth: 2031.0 m
Max Inclination: 57.8° at 1232.7 m
Max DLS: 7.458 °/100ft at 182.9 m
Min ID: 2.250 in at 1988.0 m
WHP: 150 psi

Tubing Force Analysis (1.1 BPM of TIW with SpinCAT Nozzle) at 1,996 m MDDF

Graph(1)



- B1** ■ RIH: CT and BHA can reach the target depth of 1996.0 m.
- no lockup detected
 - pipe yield limit not exceeded
 - pipe collapse limit not exceeded
 - BHA stress limit not exceeded
 - no catastrophic buckling detected
- B2** ■ POOH: CT and BHA can be retrieved to surface from the target depth of 1996.0 m.
- pipe yield limit not exceeded
 - pipe collapse limit not exceeded
 - BHA stress limit not exceeded


Tractor Requirement

TR1 ■ No tractor pull is needed for the BHA to reach target depth of 1996.0 m with the current input


Workstring Status

T6 ■ The maximum workstring* OD is 1.690 in, and minimum well ID is 2.250 in at 1988.0 m. The minimum workstring clearance is 0.280 in either side, or 0.560 in total. (*CT and BHA)

MD1 ■ The available pick-up at 1996.0 m based on 80% of yield strength is 20020 lbf. The weight indicator reading will then be 37017 lbf.



MD3 ■ The available set-down force at 1996.0 m is -3040 lbf at the end of the string. The weight indicator reading will be -779 lbf on surface. The minimum available set-down force is -3026 lbf at 1645.9 m.



Sensitivity Analysis

➤ TFA Sensitivity Analysis with various Friction Factor – 0.8BPM, 300scfm

Friction Factor	Depth (m)	Lock-up limit (lbf)	RIH Weight (lbf)	POOH Weight (lbf)	Max Pulling Weight at 80% Yield Limit
0.2	500	-26,405	1,093	2,515	37571
	1,000	-13,098	2,056	4,367	37,664
	1,500	-7,530	6,196	2,741	37,352
	1,973	-3,739	3,427	8,248	37,352
0.3	500	-19,383	936	2,458	37,539
	1,000	-10,769	1,801	4,720	37,642
	1,500	-1,089	2,302	6,977	37,542
	1,973	-533	2,805	9,582	37,355
0.7	500	-12,900	682	2,851	37,537
	1,000	-12,499	806	6,476	37,654
	1,500	-12,650	451	11,687	37,526
	1,973	-12,382	123	17,805	37347
1.0	500	-13,531	522	3,199	37553
	1000	-12,529	-212	8,312	37,664
	1500	-13,403	-4,130	17,752	37547
	1,973	-13,543	Lock up is detected while RIH at 1737.4m	28,639	37353

Sensitivity Analysis

➤ TFA Sensitivity Analysis with various Friction Factor – 1.1 BPM

Friction Factor	Depth (m)	Lock-up limit (lbf)	RIH Weight (lbf)	POOH Weight (lbf)	Max Pulling Weight at 80% Yield Limit
0.2	500	-26,655	1,028	2,440	37,956
	1,000	-11,965	2,095	4,527	37,700
	1,500	-7,505	2,732	6,386	37,374
	1,973	-4,299	3,364	8,465	37,043
0.3	500	-19,356	957	2,531	37,966
	1,000	-10,488	1,823	4,901	37,692
	1,500	-1,371	2,261	7,207	37,387
	1,973	-779	2,700	9,871	37,052
0.7	500	-12,886	703	2,940	37,960
	1,000	-12,557	734	6,756	37,699
	1,500	-12,380	162	12,172	37,392
	1,973	-11,531	-492	18,573	37,048
1.0	500	-13,344	537	3,304	37,968
	1000	-13,261	-543	8,686	37,695
	1500	-15,067	-8,383	18,603	37,383
	1,973	-12,941	Lockup is detected while RIH at 1548.3m	30,086	37,052

Cleanout Simulation

➤ Flow Summary (With 950 psi Reservoir Pressure from E10-11)

SUMMARY OF FLOW RESULTS

Produced Fluids
Pressure known at:
Production Mode:
Fluid Composition:

Perforations
No Production
Oil Only

Circulated Fluids	Nitrified Water
Fluid Composition:	
Liquid:	0.70 bbbl/min
Solids:	0.00 bbbl/min
Gas:	350.0 scf/min
Circulation Point:	1975.00 m
HHP Required :	42.77 KW

COMPLETION:

Wellhead Pressure.....	164.4 psi g
Hydrostatic pressure loss.....	677.4 psi
Friction pressure loss.....	110.1 psi
Kinetic pressure loss.....	-2.0 psi
Restriction pressure loss.....	0.2 psi
Equivalent Circulation Density[ECD]...	3.64 lb/gal (US)

Perforation Pressure.....	950.0 psi g
Hydrostatic pressure loss.....	58.0 psi
Friction pressure loss.....	32.9 psi
Kinetic pressure loss.....	-0.7 psi
Restriction pressure loss.....	0.3 psi

Bottom Hole Pressure..... 1040.5 **psi g**

FROM CIRCULATION POINT TO WELLHEAD:

Liquid transit time.....	19 min
Gas transit time.....	12 min
Annular volume.....	40.8 bbl

Total liquid volume.....	15.4 bbl
Total gas volume.....	25.9 bbl
(Surface equivalent).....	4586.3 scf

WORKSTRING:

Liquid:	1008.0 bbl/day
Gas:	0.50 MMscf/day
Pressure at reel rotating joint.....	3329.4 psi g
Friction pressure loss on reel.....	1038.9 psi
Hydrostatic pressure loss on reel.....	6.1 psi

Pressure inside WS at Gooseneck.....	2284.4 psi g
Hydrostatic pressure loss.....	-1237.2 psi
Friction pressure loss.....	1020.5 psi
Equivalent Circulation Density[ECD]...	0.99 lb/gal (US)

BHA total pressure loss	1476.8 psi
BHA Hydrostatic loss	-1.9 psi
BHA Friction loss	6.7 psi
BHA Kinetic loss	4.0 psi
Vortex Nozzle.....	1468.0 psi

Circulation Point pressure 1024.2 **psi g**

FROM REEL ROTATING JOINT TO CIRCULATION POINT:

Liquid transit time.....	18 min
Gas transit time.....	19 min
Displacement Volume.....	14.1 bbl
Internal Volume.....	20.3 bbl
Internal liquid volume.....	13.0 bbl
Internal gas volume.....	7.3 bbl
(Surface equivalent).....	6540.3 scf

Length of Workstring on reel..... 2119.56 **m**

Cleanout Simulation

➤ Cleanout Summary (With 950 psi Reservoir Pressure from E10-11)

SUMMARY OF HOLE CLEANING RESULTS

Initial Condition:

% of fill interval occupied by solids before cleanout ...	80.0 %
Top of fill	1839.99 m
Deepest Circulation point	1975.01 m
Bottom of fill	1975.99 m
Initial Volume of Solids.....	2.2 bbl
Initial Mass of Solids.....	1043.6 lb
Solids type:	Carbonate/Silica Scales
Fluid Description:	Nitrified Water

Penetration Hole Cleaning Mode:

Penetration rate.....	10.0 ft/min
Penetration time.....	0.74 hr
Solids volume in the well after penetration	2.2 bbl
Solids mass in the well after penetration	1036.5 lb

Circulation Hole Cleaning Mode:

Hole circulation time	5.74 hr
Solids volume in the well after circulation.....	0.0 bbl
Solids mass in the well after circulation.....	0.0 lb

Volume of Fluids Pumped During Penetration & Circulation:

Gas volume	135937.3 scf
Liquid Volume	271.9 bbl
Penetration & Circulation time	6.47 hr

Summary for cleanout :-

Top HUD: 1,840 m MDTHF

Bottom HUD: 1,976 m MDTHF

Pump rate – **0.7 bpm with 350 scfm (Nitrified TIW)**

Penetration speed – 10ft/min


Circulation time – 6 Hours at depth 1,975 m MDTHF

Wiper trip – **Not require**

Cleanout success with 0 % solid left in hole after circulate for 6 hours from 80% of fill (assumption).

Cleanout Simulation

- Cleanout Summary (With 950 psi Reservoir Pressure from E10-11)



Cleanout Simulation

➤ Flow Summary (With 1,350 psi Reservoir Pressure from E12-13B)

SUMMARY OF FLOW RESULTS

Produced Fluids
 Pressure known at: Perforations
 Production Mode: No Production
 Fluid Composition: Oil Only

Circulated Fluids	
Fluid Composition:	Nitrified Water
Liquid:	0.80 bbl/min
Solids:	0.00 bbl/min
Gas:	300.0 scf/min
Circulation Point:	1975.00 m
HHP Required :	52.52 KW

COMPLETION:

Wellhead Pressure.....	272.1 psi g
Hydrostatic pressure loss.....	949.6 psi
Friction pressure loss.....	131.7 psi
Kinetic pressure loss.....	-3.8 psi
Restriction pressure loss.....	0.4 psi
Equivalent Circulation Density[ECD]...	4.78 lb/gal (US)

Perforation Pressure.....	1350.0 psi g
Hydrostatic pressure loss.....	16.9 psi
Friction pressure loss.....	0.5 psi
Kinetic pressure loss.....	-0.2 psi

Bottom Hole Pressure.....	1367.2 psi g
---------------------------	--------------

FROM CIRCULATION POINT TO WELLHEAD:

Liquid transit time.....	23 min
Gas transit time.....	16 min
Annular volume.....	40.8 bbl
Volume below circulation point.....	0.4 bbl

Total liquid volume.....	20.5 bbl
Total gas volume.....	20.8 bbl
(Surface equivalent).....	5159.4 scf

WORKSTRING:

Liquid:	1152.0 bbl/day
Gas:	0.43 MMscf/day
Pressure at reel rotating joint.....	3578.4 psi g
Friction pressure loss on reel.....	1206.7 psi
Hydrostatic pressure loss on reel.....	6.6 psi

Pressure inside WS at Gooseneck.....	2365.2 psi g
Hydrostatic pressure loss.....	-1223.5 psi
Friction pressure loss.....	805.1 psi
Equivalent Circulation Density[ECD]...	1.92 lb/gal (US)

BHA total pressure loss	1432.6 psi
BHA Hydrostatic loss	-1.8 psi
BHA Friction loss	14.8 psi
BHA Kinetic loss	3.8 psi
Vortex Nozzle.....	1415.9 psi

Circulation Point pressure	1350.8 psi g
----------------------------------	--------------

FROM REEL ROTATING JOINT TO CIRCULATION POINT:

Liquid transit time.....	17 min
Gas transit time.....	21 min
Displacement Volume.....	14.1 bbl
Internal Volume.....	20.3 bbl
Internal liquid volume.....	13.5 bbl
Internal gas volume.....	6.9 bbl
(Surface equivalent).....	6305.1 scf

Length of Workstring on reel.....	2119.56 m
-----------------------------------	-----------

Cleanout Simulation

➤ Cleanout Summary (With 1,350 psi Reservoir Pressure from E12-13B)

SUMMARY OF HOLE CLEANING RESULTS

Initial Condition:

% of fill interval occupied by solids before cleanout ...	80.0 %
Top of fill	1839.99 m
Deepest Circulation point	1975.01 m
Bottom of fill	1975.99 m
Initial Volume of Solids.....	2.2 bbl
Initial Mass of Solids.....	1043.6 lb
Solids type:	Carbonate/Silica Scales
Fluid Description:	Nitrified Water

Penetration Hole Cleaning Mode:

Penetration rate.....	10.0 ft/min
Penetration time.....	0.74 hr
Solids volume in the well after penetration	2.2 bbl
Solids mass in the well after penetration	1036.5 lb

Circulation Hole Cleaning Mode:

Hole circulation time	8.00 hr
Solids volume in the well after circulation.....	1.8 bbl
Solids mass in the well after circulation.....	866.6 lb

Wiper Trip Hole Cleaning Mode:

Wiper Trip Scheme:	User Specified rate, Tornado not
Wiper trip time	1.89 hr
Solids volume in the well after wiper trip	0.0 bbl
Solids mass in the well after wiper trip	0.0 lb

Volume of Fluids Pumped During Penetration, Circulation & Wiper Trip:

Gas volume	191317.6 scf
Liquid Volume	510.2 bbl
Penetration, Circulation & Wiper Trip time	10.63 hr

Summary for cleanout :-

Top HUD: 1,840 m MDTHF
 Bottom HUD: 1,976 m MDTHF
 Pump rate – 0.8 bpm with 300 scfm (Nitrified TIW)
 Penetration speed – 10ft/min
 Circulation time – 8 Hours at depth 1,975 m MDTHF
 Wiper trip speed – 10 ft/min until 1,630 m MDTHF


Cleanout success with 0 % solid left in hole from 80% of fill (assumption).

Cleanout Simulation

➤ Cleanout Summary (With 1,350 psi Reservoir Pressure from E12-13B)


Solids Bulk Cross Sectional Area

CTran Analysis



Tripping Speed to be used while Pulling Out of Hole

CTran Analysis



XRD / XRF

➤ Sample of scale was recovered



PETRONAS Carigali Sdn Bhd
SGS File No. KE23-00716

Particle Size Distribution Data by Sieve

Sample ID: KE23-00716.002 (WELL D31)

Sieve Size (Micron)	Method	Result	Unit
850	KUL-SOP-024	96.49	wt%
600		1.98	
300		1.12	
212		0.05	
90		0.10	
53		0.01	
Catch Pan		0.01	
Total Loss		0.23	



Analytical Report: KE23-00716.002

Date: 28/03/2023

PETRONAS CARIGALI SDN BHD
Operasi Semenanjung Malaysia
Tingkat 1 & 2 Kompleks Pejabat Petronas
Kemaman
Kertah
MALAYSIA
24300

The sample(s) to which the findings recorded herein (the "Findings") relate was(were) drawn and / or provided by the Client or by a third party acting at the Client's direction. The Findings constitute no warranty of the sample's representativeness of any goods and strictly relate to the sample(s). The Company accepts no liability with regard to the origin or source from which the sample(s) is/are said to be extracted.

This laboratory is accredited under ISO/IEC 17025. The results reported herein have been performed in accordance with the laboratory's term of accreditation except calibrations/tests marked with an asterisk (*) in this report which are not within the scope of accreditation for our laboratory.

CLIENT ORDER NUMBER :	SGS ORDER NO.:	10249675
CLIENT ID :	LSR NO: 2023-03-05	
LOCATION :	Dulang B (DLB)	PRODUCT DESCRIPTION : SOLID
SAMPLE SOURCE :	Offshore Platform	SOURCE ID : WELL D31
SAMPLE TYPE :	As submitted	SAMPLE BY : Client
SAMPLED :	--	RECEIVED : 15/03/2023
ANALYSED :	26/03/2023 - 27/03/2023	COMPLETED : 27/03/2023
SAMPLE COMMENT :	PO: 3400913889	

PROPERTY	METHOD	RESULT	UNITS
Analysis for Loss on Ignition	KUL SOP 037 (In-House Method based on ASTM D7348)		
Moisture Content		3.96	% (m/m)
Organic Content		6.34	% (m/m)
Inorganic Content		93.66	% (m/m)
Trace Element in Petroleum Product and Lubricant by WDXRF *	KUL SOP 023 (In-House Method based on Manufacturer's Model Bruker S6 Jaguar)		
Silicon, Si *		2.25	% (m/m)
Iron, Fe *		0.94	% (m/m)
Phosphorus, P *		0.49	% (m/m)
Aluminium, Al *		0.13	% (m/m)
Sulphur, S *		0.46	% (m/m)
Calcium, Ca *		44.73	% (m/m)
Sodium, Na *		0.30	% (m/m)
Barium, Ba *		0.17	% (m/m)
Magnesium, Mg *		0.26	% (m/m)
Strontium, Sr § *		0.37	% (m/m)
Identification of Compound and Scale by X-Ray Diffractometer *	KUL SOP 045 (In-House Method based on Manufacturer's Model Bruker)		
Compound 1 (Major) *		Aragonite	---
Compound 2 (Minor) *		Quartz	---
Compound 3 (Minor) *		Magnesium	---
		Iron Oxide	---




Dissolution Test

DIMENSION BID

CERTIFICATE OF ANALYSIS

Client : PCSB - PMA **Test** : Dissolution Test
Field : Dulang **Date of Issued** : 5th July 2023
Well ID : D31

Test Properties

No	Descriptions	Details
1.	Test temperature	55 °C & 68 °C
2.	Test chemical	15% Hydrochloric Acid (15% HCl)
3.	Soaking period	4 hours
4.	Sample appearance	







Observation & Result

No	Descriptions	55 °C	68 °C
1.	Weight of Sample (Initial Weight)	1.1982 g	1.0126 g
2.	Dried Weight After Treatment	0.0932 g	0.0662 g
3.	Dissolved Weight	1.1050 g	0.9464 g
4.	% Dissolved ($\frac{\text{Dissolved Weight}}{\text{Initial Weight}} \times 100$)	92.22 %	93.46 %

DIMENSION BID


CERTIFICATE OF ANALYSIS

Client : PCSB - PMA **Test** : Dissolution Test
Field : Dulang **Date of Issued** : 5th July 2023
Well ID : D31

Temperature	Description	Observation Photo		
		Before	After	After Drying
55 °C	<ul style="list-style-type: none"> Sample reacts rapidly when in contact with 15% HCl. Foam was created immediately but it disappeared after 5 minutes. 92.22% of the sample managed to be dissolved after 4 hours soaking period. 			
68 °C	<ul style="list-style-type: none"> Sample reacts rapidly when in contact with 15% HCl. Foam was created immediately but it disappeared after 5 minutes. 93.46% of the sample managed to be dissolved after 4 hours soaking period. 			


Nadia Shahirah

Decision Tree



Bullheading Acid Screen Wash Proposal (E12-13)

Injectivity Test Prior Main Treatment (E12-13)

Injectivity Test Prior Main Treatment

- I. Fill up tubing to wellbore area with 95 bbls of TIW (1.5x volume) and start injectivity test as per table for each monitor pressure for 5 minutes and increase for last achievable rate up to 15 minutes. Refer table and fill in table below during injectivity test.
- II. Do not exceed MASTP at **850 psi**

Rate (bpm)	Pump Pressure (psi)	Time (minutes)	Volume (bbl)	THP (psi)	PCP (psi)
0.3		5 minutes			
0.5		5 minutes			
0.8		5 minutes			
1.0		5 minutes			
1.3		5 minutes			
1.5		5 minutes			
2.0		5 minutes			



Acid Screen Wash Treatment (E12-13)

- I. Once complete flowback the well, prepare main treatment fluid for acid screen wash
- II. Proceed pumping treatment as below pumping schedule:

Stage	Description	Fluid	Vol (bbl)
1	Pre-flush (1ft penetration)	Solvent	18
2	Acid (2ft penetration + wellbore)	15% HCl	63
3	Displacement Fluid (Tubing Volume)	TIW	63
4	Surface Line Displacement	TIW	Depend on volume of Surface lines
Soaked treatment fluid for 4 hours			

- I. Do not exceed MASTP at **850 psi**.
- II. After complete pumping all the treatment fluid, flowback the well 216 bbl (1.5x pumped fluid)
- III. Inject soda ash during flowback well and monitor the pH value.
- IV. In the event of **unable to flowback the fluid**, continue with over-flush treatment using treated injection water. (5ft penetration volume: 334 bbls)

MASTP

Well	Zone	Fluid Density (ppg)	Mid Perf TVD (ft)	Hydrostatic Pressure (psi)	Fracture Gradient (psi/ft)	Fracture Pressure (psi)	STP	80% MASTP
D-31	E12-13	8.80	4370	2000	0.7	3059	1059	850
D-31	E10/11	8.80	4321	1977	0.7	3025	1047	850

Chemical Recipe

➤ Injectivity Test & Acid Screenwash E12-13A

■ Freshwater required to bunker: 170 bbls

Treated Fresh Water				4200	gals	100	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	959	gptg	4,028	gals	95.90	bbls	Base Fluid
2	MESB NE Surf 200	2	gptg	8	gals	0.20	bbls	Non-Emulsifier Surfactant
3	Ammonium Chloride	417	pptg	1,751	lbs			Clay Stabilizer
4	ACM OXYFREE 100	2	pptg	8	gals	0.20	bbls	Oxygen Scavenger
5	ACM H2SClear 200	2	gptg	8	gals	0.20	bbls	CO2 & H2S Corrosion Inhibitor
6	ACM BACT 200	2	gptg	8	gals	0.20	bbls	Microbiocide

Pre-Flush Solvent				840	gals	20	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	863	gptg	725	gals	17.3	bbls	Base Fluid
2	MESB NE-Surf 200	4	gptg	3	gals	0.1	bbls	Non-Emulsifier Surfactant
3	Ammonium Chloride	417	pptg	350	lbs			Clay Stabilizer
4	MESB MS 300	100	gptg	84	gals	2.0	bbls	Mutual Solvent

15% HCl				2730	gals	65	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	419	gptg	1,144	gals	27.24	bbls	Base Fluid
2	ACM CORR 400	4	gptg	11	gals	0.26	bbls	Acid Corrosion Inhibitor
3	MESB NE 500	4	gptg	11	gals	0.26	bbls	Non-Emulsifier
4	ACM Surf 210	3	gptg	8	gals	0.20	bbls	Surfactant
5	Ammonium Chloride	417	pptg	1,138	lbs			Clay Stabilizer
6	ACM Iron 300	25	pptg	68	lbs			Iron Sequestering
7	ACM Iron 200	15	gptg	41	gals	0.98	bbls	Iron Control
8	33% HCl	419	gptg	1,144	gals	27.24	bbls	Raw Acid
9	MESB MS 300	100	gptg	273	gals	6.50	bbls	Mutual Solvent

Bullheading Acid Screen Wash Proposal (E10-11)

Injectivity Test Prior Main Treatment (E10-11)

Injectivity Test Prior Main Treatment

- I. Fill up tubing to wellbore area with 95 bbls of TIW (1.5x volume) and start injectivity test as per table for each monitor pressure for 5 minutes and increase for last achievable rate up to 15 minutes. Refer table and fill in table below during injectivity test.
- II. Do not exceed MASTP at **850 psi**

Rate (bpm)	Pump Pressure (psi)	Time (minutes)	Volume (bbl)	THP (psi)	PCP (psi)
0.3		5 minutes			
0.5		5 minutes			
0.8		5 minutes			
1.0		5 minutes			
1.3		5 minutes			
1.5		5 minutes			
2.0		5 minutes			



Acid Screen Wash Treatment (E10-11)

- I. Once complete flowback the well, prepare main treatment fluid for acid screen wash
- II. Proceed pumping treatment as below pumping schedule:

Stage	Description	Fluid	Vol (bbl)
1	Pre-flush (1ft penetration)	Solvent	8
2	Acid (2ft penetration + wellbore)	15% HCl	29
3	Displacement Fluid (Tubing Volume)	TIW	62
4	Surface Line Displacement	TIW	Depend on volume of Surface lines

Soaked treatment fluid for 4 hours

- I. Do not exceed MASTP at **850 psi**.
- II. After complete pumping all the treatment fluid, flowback the well 150 bbl (1.5x pumped fluid)
- III. Inject soda ash during flowback well and monitor the pH value.
- IV. In the event of **unable to flowback the fluid**, continue with over-flush treatment using treated injection water. (5ft penetration volume: 152 bbls)

Chemical Recipe

Injectivity Test & Acid Screenwash E10-11

■ Freshwater required to bunker: 140 bbls

Treated Fresh Water				4200	gals	100	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	959	gptg	4,028	gals	95.90	bbls	Base Fluid
2	MESB NE Surf 200	2	gptg	8	gals	0.20	bbls	Non-Emulsifier Surfactant
3	Ammonium Chloride	417	pptg	1,751	lbs			Clay Stabilizer
4	ACM OXYFREE 100	2	pptg	8	gals	0.20	bbls	Oxygen Scavenger
5	ACM H2SClear 200	2	gptg	8	gals	0.20	bbls	CO2 & H2S Corrosion Inhibitor
6	ACM BACT 200	2	gptg	8	gals	0.20	bbls	Microbiocide

Pre-Flush Solvent				420	gals	10	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	863	gptg	362	gals	8.6	bbls	Base Fluid
2	MESB NE-Surf 200	4	gptg	2	gals	0.0	bbls	Non-Emulsifier Surfactant
3	Ammonium Chloride	417	pptg	175	lbs			Clay Stabilizer
4	MESB MS 300	100	gptg	42	gals	1.0	bbls	Mutual Solvent


15% HCl				1260	gals	30	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	419	gptg	528	gals	12.57	bbls	Base Fluid
2	ACM CORR 400	4	gptg	5	gals	0.12	bbls	Acid Corrosion Inhibitor
3	MESB NE 500	4	gptg	5	gals	0.12	bbls	Non-Emulsifier
4	ACM Surf 210	3	gptg	4	gals	0.09	bbls	Surfactant
5	Ammonium Chloride	417	pptg	525	lbs			Clay Stabilizer
6	ACM Iron 300	25	pptg	32	lbs			Iron Sequestering
7	ACM Iron 200	15	gptg	19	gals	0.45	bbls	Iron Control
8	33% HCl	419	gptg	528	gals	12.57	bbls	Raw Acid
9	MESB MS 300	100	gptg	126	gals	3.00	bbls	Mutual Solvent

DIMENSION BID





DULANG D-31 SCALE CLEANOUT & NEAR WELLBORE ACID WASH

Revision: 2
Prepared for: Pravin Nair Venugopalan
Date Prepared: 16th June 2024
Well: D-31
Field: Dulang D
Operation Region: PMA
Prepared by: Muhammad Ameerul Zaeem
Phone: +6011 2903 3294
Email: ameerul@neudimension.com


DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

DESIGN VERIFICATION

<p>PREPARED BY DB CTS Field Engineer</p>	 <hr/> <p>Muhd Ameerul Zaeem</p>	<p>16/06/2024</p> <hr/> <p>Date</p>
<p>REVIEWED BY DB CTS Technical Advisor</p>	 <hr/> <p>Kung Yee Han</p>	<p>16/06/2024</p> <hr/> <p>Date</p>
<p>APPROVED BY DB CTS General Manager</p>	 <hr/> <p>Aliff Adenan</p>	<p>16/06/2024</p> <hr/> <p>Date</p>
<p>APPROVED BY PCSB Dulang Well Intervention Engineer</p>	<hr/> <p>Pravin Nair Venugopalan</p>	<hr/> <p>Date</p>
<p>APPROVED BY PCSB Technical Professional Well Intervention, PMA</p>	<hr/> <p>M Izwan B A Jalil</p>	<hr/> <p>Date</p>
<p>APPROVED BY PCSB Head of Cluster 2 Well Intervention, PMA</p>	<hr/> <p>Ahmad Hafizi B Ahmad Zaini</p>	<hr/> <p>Date</p>

Remark: Do not execute the procedures in this document if it is not fully approved and signed by all parties.


Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 2
----------------------------------	------------------------------	--------------------	--------------	--	----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

DISTRIBUTION LIST

No	Personnel	Company	Name	Email
1	Well Intervention Engineer	PCSB	Pravin Nair Venugopalan	pravin.venugopalan@petronas.com.my
2	Well Service Supervisor (WSS)	PCSB	TBA	TBA
3	Offshore Installation Manager (OIM)	PCSB	TBA	TBA
4	Tech Professional	PCSB	Izwan B A Jalil	izwanjalil@petronas.com
5	Cluster Head	PCSB	Ahmad Hafizi	hafizi.zaini@petronas.com
6	Head of well Intervention	PCSB	Eddy Samaile	Eddysamaile@petronas.com
7	Material Coordinator (Logistics)	DB – Kemaman	Marzokey	marzokey@neudimension.com
8	Service Supervisor	DB – Kemaman	TBA	TBA
9	Field Engineer CT Services	DB – Kemaman	M. Ameerul Zaeem	ameerul@neudimension.com
10	Junior Field Engineer CT Services	DB – Kemaman	Haziq Fikri	fikri.roslan@neudimension.com
11	Operation Engineer CT Services	DB – Kemaman	Mohammad Faizal Ali	faizal.ali@neudimension.com
12	Technical Advisor CT Services	DB – Kemaman	Kung Yee Han	yeehan.kung@neudimension.com
13	Field Service Manager CT Services	DB – Kemaman	Mohd Khairul Ridhwan	khairul.ridhwan@neudimension.com
14	General Manager CT Services	DB – Kemaman	Aliff Amirul Adenan	aliff.adenan@neudimension.com
15	HSE Supervisor	DB – Kemaman	Ahmad	ahmad@neudimension.com

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 3
----------------------------------	------------------------------	--------------------	--------------	--	----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

PERSONNEL CONTACT

Any means of following doubt / unusual parameters / Emergency, please contact Dimension Bid personnel in onshore immediately.

No	Name	Position	Company	Location	Contact No
1	M Ameerul Zaeem	Field Engineer	DB	Kemaman	011 – 2903 3294
2	Haziq Fikri	Junior Field Engineer	DB	Kemaman	010 – 404 8454
3	Alif Adenan	General Manager	DB	Kemaman	011 – 1225 7044
4	Mohd Khairul Ridhwan	Field Services Manager	DB	Kemaman	014 – 515 4452
5	Kung Yee Han	Technical Advisor	DB	Kemaman	019 – 610 2088
6	Mohammad Faizal Ali	Operation Engineer	DB	Kemaman	013 – 736 1046

REVISION HISTORY

Rev. No	Section	Date	Revised By
0	All	13/6/2024	M. Ameerul Zaeem
1	Change cleanout fluid to injection water & include pumping sequence during spotting 5 bbls of 15% HCl acid on top of 1,855 m MDTHF in CT Run#1	13/6/2024	M. Ameerul Zaeem
2	Revise job step in CT Run#1	16/6/2023	M. Ameerul Zaeem

ACRONYM


Acronym	Abbreviation
BHA	Bottom Hole Assembly
RIH	Run In Hole
POOH	Pull Out of Hole
HUD	Hang Up Depth
TCC	Tubing Clearance Check
SCO	Sand Clean Out
TIT	Tubing Integrity Test
BOP	Blow Out Preventer
CT	Coiled Tubing

ID	Internal Diameter
MDTHF	Measure Depth Tubing Head Flange
TOP	Top of Plug
MASTP	Maximum Allowable Surface Treating Pressure
STP	Surface Treating Pressure
OHSAS	Open Hole Stand Alone Screen
TIW	Treated Injection Water
TFW	Treated Fresh Water
IW	Injection Water
SSD	Sliding Side Door


Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 4
----------------------------------	------------------------------	--------------------	--------------	--	----------

TABLE OF CONTENT

DESIGN VERIFICATION	2
DISTRIBUTION LIST	3
PERSONNEL CONTACT.....	4
REVISION HISTORY	4
ACRONYM.....	4
TABLE OF CONTENT	5
OBJECTIVES.....	7
BACKGROUND	7
WELL DATA.....	8
OPERATION SUMMARY.....	9
WELL DIAGRAM.....	10
WELL 3D PLOT	11
TREATMENT VOLUME	12
MAXIMUM ALLOWABLE SURFACE TREATING PRESSURE (MASTP)	12
CT STRING INFORMATION.....	13
CT STRING FATIGUE	13
PROCESS FLOW DIAGRAM	14
SAFETY OPERATIONAL PROCEDURES	15
HEALTH, SAFETY & ENVIRONMENT	16
EQUIPMENT RIG UP PROCEDURE	17
EQUIPMENT PRESSURE TESTING PROCEDURE	19
OPERATIONAL PROCEDURE.....	20
CT RUN#1: SCALE CLEANOUT FROM HUD AT 1,855 M MDTHF UNTIL 1,973 M MDTHF	20
BULLHEADING#1 OPERATION – INJECTIVITY TEST ON ZONE E12-13	28
BULLHEADING#2 OPERATION – ACID WASH ON ZONE E12-13 (MAIN TREATMENT)	30
BULLHEADING#3 OPERATION – INJECTIVITY TEST ON ZONE E10-11	33
BULLHEADING#4 OPERATION – ACID WASH ON ZONE E10-11 (MAIN TREATMENT)	35
APPENDIX I – BHA SCHEMATIC	38
BHA#1: 1.69” SPINCAT NOZZLE BHA.....	38
APPENDIX III – ORPHEUS SIMULATIONS.....	40
TUBING FORCE ANALYSIS AT 1,996 M MDDF	40
RIH & POOH WEIGHT	40
MAXIMUM STRING SET DOWN LIMIT	41
MAXIMUM STRING PICK UP LIMIT	41
STRING LIMIT	42

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

SENSITIVY ANALYSIS TFA.....	43
SENSITIVY ANALYSIS FRICTION FACTOR.....	45
SUMMARY OF TUBING FORCE ANALYSIS AT DEPTH 1,996 M MDDF (XN Nogo).....	47
APPENDIX IV – EMERGENCY PROCEDURE	48
EMERGENCY BOP OPERATIONS	48
LEAK IN CT AT SURFACE	49
LEAK IN CT BELOW SURFACE	49
LEAK IN SURFACE PRESSURE CONTROL EQUIPMENT	50
CT RUNS AWAY INTO WELL.....	51
CT IS PULLED OUT OF STUFFING BOX	52
CT COLLAPSED AT SURFACE	52
CT BREAKS AT SURFACE	53
BUCKLED TUBING.....	53
CT STUCK IN HOLE PROCEDURES	55
STUCK CT COIL RECOVERY PROCESS	57
APPENDIX V – DOWNHOLE TOOL SPECS	58
APPENDIX VI – CIRCA SIMULATION	59
APPENDIX VII – LAB ANALYSIS	66
APPENDIX VIII – DECISION TREE	67

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

OBJECTIVES

The objective of this job is:


- 1) To perform scale cleanout and clear HUD (scale) inside completion tubing from 1,855 m MDTHF until 1,973 m MDTHF.
- 2) To perform near wellbore acid wash of E10-11 & E12-13 via bullheading to tackle mainly on the calcite scale issue.

Therefore, this CTU operation consists of 1 CT run & bullheading acid wash with 1 contingency (CT Scale Cleanout).

BACKGROUND

Dulang D-31 is an oil producer with single string completion with combination of 3-1/2" & 2-7/8" completion tubing which was completed on May 2012 with maximum deviation of 56 degree at 748.51 m MDRKB. Currently the well is flowing commingle from E6, E10-11, E12-13A & E12-13B with liquid rate of 514 bpd & 83% water cut. The well is underperforming due to restriction at 1,855 m MDTHF during TCC & recovered scale sample after bailing. PCSB has engaged DB to perform Scale Cleanout from latest HUD at 1,855 m MDTHF until 1,973 m MDTHF.


Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 7
----------------------------------	------------------------------	--------------------	--------------	--	----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

WELL DATA

Input Parameter	Parameter Value
Field	Dulang D-31
Max. Deviation (degrees)	58 Deg @ 1,232 m MDTHF
Min. Restriction (inch)	2.25" (XN Nipple) @ 1,968 m MDTHF
Tubing Specification	3-1/2" & 2-7/8" Production Tubing (Refer Well Schematic)
Type of Fluid & Density	N/A
Top of Fluid	No fluid level detected
Current Well Status	Flowing
Depth of zone	E6 (1,866 – 1,878 m MDDF) E10-11 (1,929 – 1,939 m MDDF) E12-13A (1,954 – 1,967 m MDDF) E12-13B (1,969 – 1,978 m MDDF)
Reservoir Pressure (psi)	E6: 950 psi E10-11: 1,350 psi E12-13A: 1,350 psi E12-13B: 1,350 psi
Reservoir Temperature (deg F)	217 deg F
Porosity	0.2 - 0.3
Permeability (mD)	50 - 200
Fracture Gradient	0.7 psi/ft
H ₂ S Content	35 ppm
CO ₂ Content	60%
Mercury, HG	Not available
Additional Information / Notes / Special Requirement:	
<ul style="list-style-type: none"> Latest Scale HUD: 1,855 m MDTHF 	

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 8
----------------------------------	------------------------------	--------------------	--------------	--	----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

OPERATION SUMMARY

<i>Item</i>	<i>Job Description</i>	<i>Remark</i>
A	Slickline (Pre CTU)	<ol style="list-style-type: none"> 1. TCC 2. Close SSD#2 (E6) 3. Dummy off SPM#1, SPM#2 & SPM#3
B	Coiled Tubing Operation	CT Run#1 Scale Cleanout from HUD at 1,855 m MDTHF Until 1,973 m MDTHF
C	Slickline	<ol style="list-style-type: none"> 1. TCC 2. Close SSD #2 (E6) & SSD #3 (E10-11)
D	Bullheading	Bullheading#1: Injectivity Test on zone E12-13 Bullheading#2: Near Wellbore Acid Wash Treatment (E12-13)
E	Slickline	<ol style="list-style-type: none"> 1. Close SSD#4 (E12-13) & Open SSD #3 (E10-11)
F	Bullheading	Bullheading#3: Injectivity Test on zone E10-11 Bullheading#4: Near Wellbore Acid Wash Treatment (E10-11)
G	Coiled Tubing Operation	Contingency CT Scale Cleanout

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 9
----------------------------------	------------------------------	--------------------	--------------	--	----------

DIMENSION BID


DIMENSION BID COILED TUBING SERVICES



DULANG D-31

SCALE CLEANOUT & ACID
WASH

WELL DIAGRAM



DIMENSION BID


DIMENSION BID COILED TUBING SERVICES



DULANG D-31

SCALE CLEANOUT & ACID
WASH

WELL 3D PLOT



Well name: Dulang D31
 Total depth: 2031.0 m
 Max Inclination: 57.8° at 1232.7 m
 Max DLS: 7.458 °/100ft at 182.9 m
 Min ID: 2.250 in at 1988.0 m
 WHP: 150 psi

Input Parameter	Parameter Value
Field	Dulang D-31
Trajectory Until Depth	2,031 m MDDF
Max. Deviation (degrees)	57.8 degree at 1,232 m MDDF
Min. Restriction (inch)	2.313" @ 1,872, 1,932 & 1,962 m MDDF

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES

DULANG D-31

SCALE CLEANOUT & ACID
WASH



TREATMENT VOLUME

Description	Details
Tubing Specification	3-1/2" 9.2ppf# 13 Cr & 2-7/8" 6.4ppf# 13 Cr
Open Hole Size	6-1/8" Open Hole
OHSAS Screen Specification	4-1/2" 12.6ppf# PGAM Screen

Tubing																
Type	External Pipe			Internal Pipe			Internal Pipe			Caps	From	To	From	To	Length	Total Volume (bbls)
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)							
THF to SSD#1	3 1/2	2.992	9.2							0.00870	20.00	1703.00	66	5588	5522	48
SSD#1 to XO	3 1/2	2.992	9.2							0.00870	1703.00	1840.00	5588	6037	449	4
XO to SSD#2	2 7/8	2.441	6.4							0.00579	1840.00	1852.00	6037	6076	39	0.2
SSD#2 to SSD#3	2 7/8	2.441	6.4							0.00579	1852.00	1942.00	6076	6372	295	2
SSD#3 to EOT	2 7/8	2.441	6.4							0.00579	1942.00	1976.00	6372	6483	112	1
TOTAL															63	

A-Annulus (PCP)																
Type	External Pipe			Internal Pipe			Internal Pipe			Caps	From	To	From	To	Length	Total Volume (bbls)
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)							
THF to SSD#1	9 5/8	8.835	40	2 7/8	2.441	6.4				0.06780	20.00	1703.00	66	5588	5522	374
SSD#1 to Packer#1	9 5/8	8.835	40	3 1/2	2.992	9.2				0.06393	1703.00	1710.00	5588	5611	23	1
TOTAL															432	

Wellbore Volume																
Type	External Pipe			Internal Pipe			Internal Pipe			Caps	From	To	From	To	Length	Total Volume (bbls)
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)							
Wellbore at E12-13A	6 1/8	6.125		2 7/8	2.441	6.4				0.02841	1934.00	1946.00	6345	6385	39	1.1
Wellbore at E12-13B	6 1/8	6.125		2 7/8	2.441	6.4				0.02841	1949.00	1957.00	6395	6421	26	0.7
Wellbore at E10-11	6 1/8	6.125		2 7/8	2.441	6.4				0.02841	1909.00	1920.00	6263	6300	36	1.0
TOTAL															3	

1 ft Penetration - Zone E 12-13															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)									(in)
E 12-13A Reservoir			30.125		6 1/8		12	0.84512	1954.00	1967.00	6411	6454	43	36	
E 12-13B Reservoir			30.125		6 1/8		12	0.84512	1969.00	1978.00	6460	6490	30	25	
													Porosity	0.3	
													Total	18	

2 ft Penetration - Zone E 12-13															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)									(in)
E 12-13A Reservoir			54.125		6 1/8		24	2.80929	1954.00	1967.00	6411	6454	43	120	
E 12-13B Reservoir			54.125		6 1/8		24	2.80929	1969.00	1978.00	6460	6490	30	83	
													Porosity	0.3	
													Total	61	

1 ft Penetration - Zone E 10-11															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)									(in)
E 10-11 Reservoir			30.125		6 1/8		12	0.84512	1929.00	1939.00	6329	6362	33	28	
													Porosity	0.3	
													Total	8	

2 ft Penetration - Zone E 10-11															
Type	External Pipe			Internal Pipe			Penetration	Caps	From	To	From	To	Length	Total Volume (bbls)	
	OD (inch)	ID (inch)	W(lb/ft)	OD (inch)	ID (inch)	W(lb/ft)									(in)
E 10-11 Reservoir			54.125		6 1/8		24	2.80929	1929.00	1939.00	6329	6362	33	92	
													Porosity	0.3	
													Total	28	

MAXIMUM ALLOWABLE SURFACE TREATING PRESSURE (MASTP)

Well	Zone	Fluid Density (ppg)	Mid Perf TVD (ft)	Hydrostatic Pressure (psi)	Fracture Gradient (psi/ft)	Fracture Pressure (psi)	STP	80% MASTP
D-31	E12-13	8.80	4370	2000	0.7	3059	1059	850
D-31	E10/11	8.80	4321	1977	0.7	3025	1047	850

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES



DULANG D-31


SCALE CLEANOUT & ACID
WASH

CT STRING INFORMATION

OD (in)	Spec	W/T (in)	ID (in)	Length (ft)
1.5	TENARIS HS-90	0.125	1.25	13,355
CT Volume: 20.3 bbls				

CT STRING FATIGUE

- Current **used life** for Tenaris #40146 is at **47.31%**



Run #	Date	Field	Well	Job	Running ft	Cum. Run	Job Description	CT leng	CT cut	New CT leng	Job Fatigue	Job Corrosion	Max Fatigue	Cum. Corrosion	Used String Life
NA	27-Apr-24	Dulang-D	D-06S	Trim Coil 32FT	0	N/A	Trim Coiled 32FT	13,389	32	13,357	N/A	N/A	N/A	N/A	N/A
NA	9-May-24	Dulang-D	D-06S	Trim Coil 2FT	0	N/A	Trim CT 2ft & pickling CT.	13,357	2	13,355	N/A	N/A	N/A	N/A	N/A
24	10-May-24	Dulang-D	D-06S	Cementing	7,018	203,597	Depth Correlation & Drift Run With 2.20 FC	13,355	0	13,355	0.71	0.5	22.81	23	45.81
25	11-May-24	Dulang-D	D-06S	Cementing	6,929	210,526	To Perform Set Cement Retainer	13,355	0	13,355	0.95	0.5	23.76	23.55	47.31

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES



DULANG D-31


SCALE CLEANOUT & ACID
WASH



PROCESS FLOW DIAGRAM

DIMENSION BID Pre-Redev CTU Campaign Coiled Tubing P&ID Platform: Dulang D



DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		 PETRONAS
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

SAFETY OPERATIONAL PROCEDURES

Prior to commencement of the CT / Bullheading operation, a pre-job meeting will be held. This should be attended by the following parties as a minimum:


OIM, WSS, CT Supervisor, Representatives of other service companies involved and others as necessary.

Safety meetings should be held at the start of every shift and risk assessments must be evaluated during this time. Tool box talks should be held immediately prior to the job execution.

Note: The safety meeting must be driven by DB Supervisor addressing the following topics as a minimum:

1. Muster point.
2. Take list of personnel on site (Head count)
3. All personnel should review and be familiar with escape routes and emergency procedures.
4. Describe the **job objective, fluids and volumes to be pumped, pressures expected** during the job, and others.
5. Review **Dimension Bid Operations Policy and Procedure Manual**.
 - 5.1. Ensure at all steps carried out during the operations comply with this Manual.
 - 5.2. Management of change **MUST** be applied any time there is a need to deviate from the steps contained this procedure.
 - 5.3. A document **MUST** be created describing each the step of the deviation. This document shall also include the deviation Risk Assessment and it **MUST** be approved and signed by PCSB – Head of Well Intervention and Dimension Bid Operations Manager.
6. Exercise Stop work authority if unsafe condition occurs and assess situation with all team members, resume operation after mitigation plan is in place.
7. Personnel responsibilities throughout the job.
8. Spills, fire, blow out, unexpected well behaviour.
9. Emergency shower station and eye wash station location.
10. Trapped potential energy such as pressure or CT stiffness.
11. Prepare related Job Hazard Analysis (JHA) prior commencement of any work, get approval from Client Site Representative (CSR) and review it with all personnel involved as well as to review Risk Assessment.
12. Discuss the well H₂S, CO₂, Hg (Mercury) content (if applicable).
13. Adhere all **PCSB Zeto Rules** and other guidelines.
14. Take a physical count of inventory and make sure all required materials are available on site.
15. **Barricade** the work area and display the appropriate **warning sign**.
16. On chemical mixing and handling; all personnel involved shall hold **safety meeting** and review **Safety Data Sheet** (SDS).
 - 16.1. Personnel involve during chemical handling shall be briefed by DB Chemical Specialist onsite and extra precautions must be taken. All SDS must be available on site and reviewed prior chemical handling.
 - 16.2. All non-essential personnel shall stay away from mixing site.
 - 16.3. Use PPE including respirators, hard hats, eye protection and steel-toed boots.
 - 16.4. Verify if there is any **dead volume** in the mixing tanks and adjust volumes to account for non-usable volume in the blender / mix tank.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 15
----------------------------------	------------------------------	--------------------	--------------	--	-----------


DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

- 16.5. Consider wind direction and note all trip hazards in the mix / pumping area.
- 16.6. Prior to mixing chemicals, clean and verify the tank/batch mixer and lines are free of any debris and or contaminants.
- 16.7. In case of spill; wash the place where any chemical has been spilt with available spill kit.
- 16.8. Take care to prevent leakage due to ejection from valves, fittings, flanges, or other joints flexible chemical hoses and pumps. Never repair the equipment during transfer into mixing tank/container.
17. Take reading of Shut in / Flowing Tubing Head Pressure (SI/F/THP), Casing Head Pressure (CHP) and fluid sample (if available) prior to operation.
18. Check gas lift condition and capability with Site Operation Representative (SOR).
19. Ensure fitness prior to perform duties assigned.
20. Ensure all barriers are in place and followed.

HEALTH, SAFETY & ENVIRONMENT

1. Evaluate possible risks to arise during the job execution.
2. Evaluate risk assessment. Report any abnormal or insecure condition on site, taking into account all the steps or procedures to follow. Discuss with PCSB HSE coordinator, the execution or suspension of the job.
3. Review SDS of each product that will be used. Verify that all personnel on location handling toxic or corrosive products have the proper PPE.
4. Review the contingency plan for spills.
5. Do not vent / release any hydrocarbons from the well to atmosphere. Returns from the well should be handled safely by Flowback Company.
6. Prior to DB personnel walking on upper deck, DB Supervisor to inspect upper deck and ensure that the area it is in good condition (Gratings, Hatches, etc.)

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 16
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

EQUIPMENT RIG UP PROCEDURE

Conduct safety meeting with all personnel on location detailing the program, pressure limitations, and personnel responsibilities, well control emergency drill and safety precautions.

1. Spot the equipment accordingly to space availability, ensure reel position is aligned with the well.
2. Spot jacking frame at available space with sufficient height and crane capacity to rig up the injector head and gooseneck.
3. Rig up the 4" LP hoses from fluid storage tanks to batch mixer and single pump unit
4. Rig up 2" HP treating line as per DB Technical Standard from single pump unit and N2 converter unit to CT reel manifold. Include bleed off line on both lines as well.
5. Install correct wellhead crossover on the wellhead. Ensure well is fully secure and record the MV and CV turns.
6. Install Blowout Preventer (BOPs):
 - 6.1. Rig up Single BOP with necessary length of risers on top of the wellhead crossover.
 - 6.2. Rig up Combi BOP with flow tee above the risers
 - 6.3. Hook up BOP hoses and conduct function test for each ram.
7. Rig up 2" kill line from single pump unit line to BOP kill port
8. Rig up flow back line from flow tee to Choke manifold -> desander unit -> High pressure flowback pump -> Donor Well
9. Spot injector head assembly (c/w stripper) with jacking frame on top of wellhead area. Ensure the gooseneck is aligned with the reel position
10. Inspect the chain and gripper block condition and ensure the alignment is correct
11. Rig up the following hydraulic hoses:
 - 11.1. From CT Power Pack to CT Control Cabin
 - 11.2. From CT Power Pack to CT Injector hose reel
 - 11.3. From CT Control Cabin to CT Reel
 - 11.4. From CT Control Cabin to CT BOPs
 - 11.5. From CT Power Pack to Jacking Frame
12. Perform EMC 1 for all equipment. Start up and run all equipment for few minutes.
13. Jack up CT control cabin.
14. Function test both BOP rams.

*Observe indicator pin to confirm that all rams are in good working condition.
15. Install the stab-in-guide on the CT then stab the string into injector head.
16. Record the total cut length of CT String in Cerberus and Pipe Management for future reference.
17. Make up the CT connector and perform pull test at least 15,000 lbs as per DB SOP. This test to be recorded in OrionNET.

*Do not perform pull test more than 80% from CT Limit.
18. Install pressure test plate onto the CT connector.
19. Circulate the string with water until clean return is seen prior to proceed with pressure test CT Connector.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 17
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID


DIMENSION BID COILED TUBING SERVICES

DULANG D-31

SCALE CLEANOUT & ACID
WASH




20. Pressure up the CT string to 5,000 psi gradually by 500 psi increment then hold for 10 minutes.
21. Open the needle valve to release the pressure slowly.
22. Make up the BHA onto the string as per BHA diagram provided.
23. Use the jacking frame to pick up the injector and risers then connect to the Combi BOP. Secure down the injector assembly with chains.
24. Measure the following length to set the CT depth:



Distance	Length (ft)
A: Tubing Hanger (THF) to RKB	
B: Tubing Hanger (THF) to Stripper	
C: BHA Length	

25. Pick up CT and tag the stripper to set CT depth based on this calculation "A-B+C".

****Ensure to cut sufficient CT String length in order to shift fatigue after every three (3) CT run.***

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

EQUIPMENT PRESSURE TESTING PROCEDURE


Conduct safety meeting with all personnel on location detailing the program, pressure limitations, and personnel responsibilities, well control emergency drill and safety precautions. Refer the following procedure to pressure test BOP Body, Blind Ram, Surface Line and Wellhead connection.

1. Isolate the line to CT. Double confirm the valve is closed.
2. Fill and pressure test the treating line with water to 500 psi and hold for 5 minutes. Inspect the lines for leaks and observe for any pressure drop.
3. Increase pressure to 3,000 psi and hold for 10 minutes. Inspect the lines for leaks and observe for any pressure drop.
4. Fill the pressure control equipment and ensure air is vented from the system by leaving the blind ram and blind ram equalizing valves open.
5. Close blind ram and equalizing valve. Pressure up the surface lines, BOP body, blind rams and wellhead connection to 500 psi then increase gradually to 3,000 psi through the kill line, hold for 10 minutes. Inspect the lines for leaks and observe for any pressure drop.
6. Once test complete, open blind ram pressure equalizing port then bleed off any residual pressure and open the blind rams.

Conduct safety meeting with all personnel on location detailing the program, pressure limitations, and personnel responsibilities, well control emergency drill and safety precautions. Refer the following procedure to pressure test BOP Body, Blind Ram, Surface Line and Wellhead connection.

1. Fill up the CT string and stack up until leak can be seen at stripper.
2. Energize the stripper and begin pressure test the complete stack up (CT string, stripper, CT stack and risers) to 3,000 psi against Crown Valve, hold for 10 minutes.
3. Bleed off pressure inside stack up to 1,500psi and bleed off pressure inside CT to 0psi immediately to test the Double Flapper Check Valve with DP of 1,500psi and hold for 10 minutes.
4. Bleed off the pressure from BOP kill port side.
 - *Step 4-8 can be neglected if pipe ram has been pressure tested prior to the job.
5. Place CT string across pipe ram then close the ram.
6. Open pipe ram equalizing valve then fill up the BOP slowly.
7. Close the equalizing valve and begin pressure test the pipe ram to 3,000 psi, hold for 10 minutes.
8. When the tests are complete, bleed off the pressure.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 19
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

OPERATIONAL PROCEDURE

All depths specified below are in m-MDTHF.

CT RUN#1: SCALE CLEANOUT FROM HUD AT 1,855 M MDTHF UNTIL 1,973 M MDTHF

Conduct safety meeting with all personnel on location detailing the program, pressure limitations, personnel responsibilities, emergency well control drill, and safety precautions.

1. Collect well fluid sample before shut in well and record pH & water cut. Record SITHP & PCP. This will be reference during flowback.
 - 1.1 Label the sample bottle with type of sample, name of well, date and time the sample was collected.

Sample	Volume	pH Reading	Water Cut, %
Produced Fluid	1,000 mL		

2. Rig up CT unit and surface line on Dulang-D platform:
 - 2.1. Review JHA and risk assessment with all personnel involve in the rig up operation. Please send a copy of JHA to Engineer in Charge.
 - 2.2. Lift up CT unit using crane and spot on platform.
 - 2.3. Rig up CT package and surface treating line.
 - 2.4. Rig up 2" kill line to BOP kill port.
 - 2.5. Rig up 2" flexible hose from pumping tee.
 - 2.6. Make up the **CT End Connector**.
 - 2.7. Install the Pull and Pressure Test Sub.
 - 2.8. Perform Pull Test on the CT End Connector **to 15,000 lbf** and record this in OrionNET.

Note: Do not perform pull test more than 80% coil limit. Consult with town if require.
 - 2.9. Perform Pressure Test on CT End Connector. Pumping treated injection water through the CT, apply low pressure test of **300 psi for 5 minutes** and high-pressure test of **5,000 psi for 15 minutes** after stabilization. Record the pressure test.
 - 2.9.1. **For low pressure:** Acceptance criteria: No visible leaks. Pressure drop is less than 10% (above 270 psi) over 5-minutes test interval after the pressure stabilizes.
 - 2.9.2. **For high pressure:** Acceptance criteria: No visible leaks. Pressure drop is less than 10% (above 4,500 psi) over the 15- minutes test interval after the pressure stabilizes.
 - 2.10. Pickle the CT String with 10 bbls of 7.5% HCl, followed by 25 bbls of IW and neutralization fluid (soda ash) to remove internal rust and ensure no foreign debris inside the CT string. **If CT Pickle has been done, this will be not necessary.** Please refer below 7.5% HCl mixing chemical recipe:

7.5% HCl (CT Pickle)			420	gals	10	bbls	Description
Products	Concentration		Volume				
Injection Water	794	gptg	333	gals	7.92	bbls	Base Fluid
33% HCl	202	gptg	84	gals	2.00	bbls	Raw acid
Corr 400	4	gptg	2	gals	0.01	bbls	Corrosion Inhibitor
Mixing Instruction:							
1. Fill up tank with injection water							
2. Add 33% HCl & Corr 400 into the tank							
3. Agitate until the mixture is homogenous							

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 20
----------------------------------	------------------------------	--------------------	--------------	--	-----------



3. Prepare 100bbbls of Injection Water, IW as per recipe below:

Injection Water (IW)				100	<i>BBL</i>	<i>Description</i>
<i>Seq.</i>	<i>Product</i>	<i>Concentration</i>		<i>Volume</i>		
1	Injection Water	994	gptg	4,175	gal	Base Fluid
Mixing Instruction:						
a) Prepare Injection Water into the mixing tank.						

Note: The above recipe is for 100bbbls of IW. Please prepare another batch of Injection Water once needed.

4. Prepare 50bbbls of D801 Cleanout Gel as per recipe below:

D801 Cleanout Gel				50	<i>BBL</i>	<i>Description</i>
<i>Seq.</i>	<i>Product</i>	<i>Concentration</i>		<i>Volume</i>		
1	Injection Water	992	gptg	2,083	gal	Base Fluid
2	D801 Gel	40.5	pptg	85	lbs	Gelling Agent
Mixing Instruction:						
1. Prepare Injection water in the mixing tank.						
2. Add D801 Gel into the tank and circulate the mixture until homogenous.						

Note: The above recipe is for 50bbbls of gel. Please prepare another batch of gel once needed.

5. Make up 1.69" Spincat Nozzle tool as per **BHA#1: 1.69" Spincat Nozzle BHA** in **Appendix 1**.

Note: Take the below measurement and record in the DOR.

6. Perform function test of the Spincat Nozzle to determine the pumping parameter. Record the data in the table below, do not exceed 5,000psi.

Flow Rates (bpm)	Pressure (psi)	Remark
0.3		
0.5		
0.7		
0.8		
0.9		
1.0		
1.1		

7. Box up to connect the riser and prepare for pressure test.

8. Pick up CT and tag BHA with the stripper.

9. CT stack up pressure test against Wellhead Crown valve. Pumping IW through the CT, apply low pressure test of **300 psi for 5 minutes** and high-pressure test of **3,000 psi for 15 minutes** after stabilization. Record the pressure test. Record test on a chart. Upon successful pressure test, bleed off pressure via Pump-In Sub.


- 9.1. For low pressure:

Acceptance criteria: No visible leaks. Pressure drop is less than 10% (above 270 psi) over 5-minutes test interval after the pressure stabilizes.

- 9.2. For high pressure:

Acceptance criteria: No visible leaks. Pressure drop is less than 10% (above 2,700 psi) over the 15- minutes test interval after the pressure stabilizes.

10. Pressure tests the BHA Check Valve. With **3,000 psi** in the CT stack up, bleed off the stack up pressure to **1,500 psi** via pump-in sub; and bleed off pressure in the CT to zero (0) psi via reel manifold.

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

- 10.1. Acceptance criteria: **Pressure drop is less than 10% (above 1,350 psi) over the 15- minute test interval after the pressure stabilizes.** Observe for any pressure changes in the stack up. If the BHA check valve is not holding, proceed to replace the MHA; do not RIH with leaking check valve; repeat steps 9 and 10.
11. Upon successful test, bleed off the pressure in the CT stack up to zero through the pump-in sub.
12. Zero both depth counters (Orion and Mechanical) at reference point.
13. Confirm all wellhead and BOP valves are in open position via physical check.
- 13.1. Prior opening the wellhead valve, pressure up above master valves to a pressure equal to the expected shut-in wellhead pressure.
- 13.2. Count and record wellhead valves turns while opening and record it the operation report for reference in future.


CV Opening Turns	LMV Opening Turns

- 13.3. Record initial SITHP and PCP in the Daily Operation Report (DOR).
- 13.4. Manipulate surface valve to the following position:

Valve	Position
Reel Manifold	OPEN
Flow Cross Return Valve (Cetco lines)	OPEN
Wing Valve	CLOSE

14. Start RIH BHA while pumping IW at 0.3bpm until last encountered HUD depth at 1,855 m with reference to previous Slickline HUD.
- 14.1. **Make 2 passes across every SPM starting from SPM#1 until SPM#6. Perform jet clean at maximum rate every SPM 10 m above & 10 m below.**
- 14.2. Refer to CT Tubing Force simulation (Orpheus modelling), refer **Appendix III.**
- 14.3. Maximum coil speed running in hole is **30-50 ft/min.**
- 14.4. Closely observe weight indicator in control cabin while running in hole.
- 14.5. Conduct pull test minimum of every 300m (1,000ft) interval, use CT Fatigue graph as reference. **Ensure the CT Fatigue graph is available at location before RIH. Record RIH, Hanging and POOH weight in treatment report.**
- 14.6. Slow down coil speed to 10 ft/min before and after passing through completion accessories.
- 14.7. Observe return all the times. Flowback crew to monitor & record all return from time to time in Field Data Report.
- 14.8. Do not exceed operating safety limits **5,000 psi.**
- 14.9. If the well condition differs from original job design, contact appropriate personnel in charge before proceeding.
- 14.10. At all time, while RIH, the injector torque control shall be set at the minimum pressure required to move the CT at specified speed.
15. Once CT reached at 1,845 m (10m above previous HUD), stop CT and conduct pull test of 10m/30ft and record the pulling weight both static and dynamic in the DOR as per table below.

Depth	RIH weight, lbf	Static weight, lbf	Pick up weight, lbf

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

16. Continue RIH at 10 ft/min until 1,855 m (previous slickline HUD). Do not slack off more than -500 lbf (downhole force).
17. Once CT at 1,855 m, spot 5 bbls of 15% HCl acid on top of Scale HUD & soak for 2 hours. Please refer pumping sequence below:

#	Start Depth (m)	End Depth (m)	Fluid at Reel Manifold	Fluid Entry Volume (bbl)	Total Fluid Pumped (bbl)	Pump Rate (bpm)	CT Speed (ft/min)	Fluid at Nozzle	Valves Config.	Remarks
									Flow Tee	
1	1,855	1,855	15% HCl acid	5	5	0.5	-	IW	*Open Return	Start pump 5 bbls of 15% HCl acid
2	1,855	1,855	IW	15	20	0.5	-	15% HCl acid	*Open Return	15% HCl acid at tip of nozzle
3	1,855	1,855	IW	5	25	0.5	-	IW	*Close Return	5 bbls of 15% HCl acid exit nozzle


*Note: CT Volume: 20 bbls

18. Establish return by pumping at 1.1 bpm prior to penetrate by pumping 100 bbls of IW (or consider 1.5x completion Volume: 150 bbls if no return at surface).

Notes:

- If no return, please follow pumping parameter as per CIRCA: **0.8 bpm with 300 scfm (Minimum)**
- After establish constant return at surface, divert the flow into surge tank for 15 – 30 minutes, record the volume inside the surge tank to calculate losses rate into reservoir. Repeat this step every time change in choke size (due to several reason such as high and low THP).
- **Continuously record return volume during cleanout operation. (Record inside updated FDR)**
 - Check surface flowback back pressure. Must be less than WHP
 - Wait till system stabilizes
 - Check gas lift injection (Is it on? Injection Pressure > Wellbore Pressure?)
 - Manipulate choke size
- If still no return at surface, pick-up BHA by stages to establish return. (Proposed to depth where returns were previously obtained).
- If still unable to establish return, consult town. (Provide the details of THP, choke size and circulation pressure).
- After return establish, RIH to perform cleanout.
- At all times, monitor the return pattern, THP and debris sample at surface. (Take note if there any THP drop during penetration).
- **If no debris recover at surface while penetrating HUD with fluid return, stop penetration and circulate with Gel and CBU until debris recover at surface.**
- Pump 5 bbls gel to lift the suspected debris to surface.
- CBU at least 2x Annulus volume at that depth.
- After confirm there's no longer debris at that depth, proceed penetration.
- In the event unable to penetrate due to hard solid, slowly increase jetting rate until maximum allowable during penetration (ensure the return always establish at surface), after complete 1 cycle penetration, follow rate suggest by CIRCA to lift up the debris.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 23
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

19. Continue RIH to perform cleanout at 10 ft/min while pumping nitrified IW (0.8 bpm & 300 scf/min) starting at depth 1,855 m until 1,973 m (PXN Plug) as per summary table below:

Note: Every 30m/100ft penetration, sweep with 5 bbls of Gel & wiper trip 10m above previous HUD before continue penetrate in tubing section.

No.	Stage	Fluid	Liquid Rate	Total Liquid	N2 Rate (if require)	CT Speed	Duration	Depth	Remarks
			BPM	BBL	SCF/M	ft/min	Minute	m	
1	CT at 10m above HUD	IW	0.8	0.0	300	0	0	10m above HUD (1,845 m)	Establish return on surface
2	RIH to HUD and Penetrate HUD/Fill	IW	0.8	10.0	300	10	30	HUD + 30m	Monitor return & CT weight on surface
3	Circulate	D801 Gel	0.8	5.0	300	0	5	Stationary CT	Provide suspension to the fill and lift to surface
Wiper Trip 10m above previous HUD									
4	RIH to last HUD and Penetrate HUD/Fill	IW	0.8	10.0	300	10	10	HUD + 30m	Monitor return & CT weight on surface
5	Circulate	D801 Gel	0.8	5.0	300	0	5	Stationary CT	Provide suspension to the fill and lift to surface
Wiper Trip 10m above previous HUD and repeat step 1-5 until PXN Plug at 1,973 m									
6	Hole Cleaning (Circulate)	D801 Gel	0.8	40	300	0	40	Dynamic CT at 1,972 m	Hole cleaning stage. 1.0x CT/Tubing Annulus Volume
7	Bottoms Up (Circulate)	IW	0.8	560	300	0	560	Dynamic CT at 1,972 m	Hole Cleaning stage. As per Circa Simulation
8	Once completed CBU and clear return is established, wiper trip to 1,630 m. Perform high jetting across every SSD for 2 passes starting from SSD#4 until SSD#1								
9	RIH back to 1,942 m while pumping at idle rate 0.3 bpm.								
10	POOH with 30ft/min while spotting 7.5% HCl acid at 0.3 bpm to perform tubing pickling from 1,942 m to surface. Close well & soak for 1 hour.								

20. If CT encountered hard obstruction, proceed to pick up CT 10m above the obstruction and circulate at least 2x bottom up until clear return is observe on surface before proceed with the following steps.
- 20.1. RIH and slack off CT not exceeding 500 lbf (downhole force) on top of the obstruction and attempt to jet on the obstruction. If no success mix **10 bbls of 15% HCl acid and Neutralization Fluid** as per the following recipe:

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 24
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES

DULANG D-31

SCALE CLEANOUT & ACID
WASH



15% HCl (Main Treatment)				10	BBL	Description
Seq.	Product	Concentration		Volume		
1	Injection Water	419	gptg	176	gals	Base Fluid
2	ACM CORR 400	4	gptg	2	gals	Acid Corrosion Inhibitor
3	MESB NE 200	4	gptg	2	gals	Non-Emulsifier
4	ACM Surf 210	3	gptg	1	gals	Surfactant
5	Ammonium Chloride	417	pptg	175	lbs	Clay Stabilizer
6	ACM Iron 300	25	pptg	11	lbs	Iron Sequestering
7	ACM Iron 200	15	gptg	6	gals	Iron Control
8	33% HCl	419	gptg	176	gals	Raw Acid
9	MESB MS 300	100	gptg	42	gals	Mutual Solvent

Mixing Instruction:

1. Fill up tank with fresh water.
2. Add additives as per above sequence.
3. Agitate until mixture is homogenous.

Neutralization Fluid (Soda Ash)				10	BBL	Description
Seq	Product	Concentration		Volume		
1	Injection Water	976	gptg	9.8	bbbl	Base Fluid
2	Soda Ash	500	gptg	210	lbs	Neutralization Fluid

Mixing Instruction:

1. Prepare injection water into mixing tank
2. Mix soda ash into tank and agitate until the mixture is homogenous.

20.2. Proceed to jet 5 bbls of 15% HCl on top of the obstruction (HUD) while attempt to pass through the obstruction.

20.3. If no success during jetting HCl acid, proceed to spot another 5 bbls of 15% HCl on top of obstruction (HUD) and soak the acid for 2 hours. After completed soaking, proceed to RIH to pass through the obstruction while pumping nitrified IW. If unable to penetrate consult town for further instruction.

20.4. In the event of encounter waxy return at surface, spot 3 drums of Waxclean and soak for 3 hours (pickup to safe depth)

20.5. During circulation, if acid return observes on surface return line, inject soda ash using graco pump on the surface return line to neutralize the acid.

21. Once CT reach 1,973 m (PXN Plug), circulate 40 bbls of Gel and perform bottoms up with Nitrified IW (0.8 bpm & 300 scf/min) for 8 hours at depth 1,972 m as per CIRCA Simulation. Flag #1 CT at surface at depth 1,973 m (PXN Plug).


Note: Dynamic the CT at depth for every 30 minutes. Always monitor weight parameter.

Flag Number	Colour
Flag#1	

22. Wiper trip to depth to 1,630 m while pumping Nitrified IW (0.8 bpm & 300 scf/min) at 10 ft/min.

22.1. **Make 2 passes across every SSD starting from SSD#4 until SSD#1. Perform jet clean at maximum rate at every SSD 10 m above & 10 m below.**

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 25
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

23. RIH back to 1,942 m (SSD#4) while pumping at idle rate 0.3 bpm.

24. POOH CT to surface at **30 ft/min** while spotting 63 bbls of 7.5% HCl acid (tubing pickling) at 0.3 bpm.

7.5% HCl				2730	gals	65	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	739	gptg	2,017	gals	48.04	bbls	Base Fluid
2	ACM CORR 400	4	gptg	11	gals	0.26	bbls	Acid Corrosion Inhibitor
3	MESB NE 500	4	gptg	11	gals	0.26	bbls	Non-Emulsifier
4	ACM Surf 210	3	gptg	8	gals	0.20	bbls	Surfactant
5	NH4Cl Powder	417	pptg	1138	lbs			Clay Stabilizer
6	ACM Iron 300	10	pptg	27	lbs			Iron Sequestering
7	ACM Iron 200	15	gptg	41	gals	0.98	bbls	Iron Control
8	33% HCl	202	gptg	551	gals	13.13	bbls	Raw Acid

Mixing Instruction:
1. Fill up tank with fresh water
2. Add additives as per above sequence
3. Agitate until mixture is homogeneous

25. Once CT at surface, close well & soak for 1 hour.

26. Flowback the well assisted by gas lift. Ensure graco pump is already rigged up at tapping point downstream of wing valve and soda ash is mixed. Refer to table below for soda ash recipe:


Neutralization Fluid (Soda Ash)				10	BBL	Description
Seq	Product	Concentration		Volume		
1	Injection Water	976	gptg	9.8	bbl	Base Fluid
2	Soda Ash	500	gptg	210	lbs	Neutralization Fluid

Mixing Instruction:
1. Prepare injection water into mixing tank
2. Mix soda ash into tank and agitate until the mixture is homogenous.

27. Monitor pH of return fluids constantly, every 5 minutes. Stop injecting soda ash when pH reading is neutral.

27.1. Record the following parameters for every 5 minutes during monitor well flowback. Include the following table in daily report.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 26
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

Monitoring Checklist

Field/Platform/Well :
Engineer :

No.	Date	Time	Choke Size	pH.	% Water Cut	Bbl Counter	FLT	FTHP	Remark
1									
2									
3									
4									
5									
6									
7									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									

27.2. Take 500 ml return sample after fully recovered all acid pumped.

28. Handover well to Slickline for TCC & shift close SSD #2 (E6) & SSD #3 (E10-11).

BULLHEADING#1 OPERATION – INJECTIVITY TEST ON ZONE E12-13

29. Line up 2” treating line from single pump to slickline pumping tee.
30. Perform pressure test for the treating line against crown valve up to 500 psi and holds for 5 minutes and increase to 3,000 psi and holds for 10 minutes.
31. Once completed, bleed off pressure through the bleed off line by fully opening the master plug valve (2x1 plug valve) then slowly open the control valve (2x1 plug valve). Ensure pressure is bled to zero.
32. Prior start pumping activity, complete the following:
 - 32.1. Record SITHP and PCP. Include in daily report.

SITHP	PCP

32.2. Bleed off tubing and casing pressure to minimum as possible or at least 700 psi.

33. Prepare 100 bbls of Treated Fresh Water, TFW as per recipe below:


Treated Fresh Water			4,200	gals	100	bbls	Description
Products	Concentration		Volume				
Fresh Water	959	gptg	4,028	gals	95.90	bbls	Base Fluid
MESB NE-Surf 200	2	gptg	8	gals	0.20	bbls	Non-Emulsifier Surfactant
Ammonium Chloride	417	pptg	1,751	lbs			Clay Stabilizer
ACM Oxyfree 100	2	gptg	8	gals	0.20	bbls	Oxygen Scavenger
ACM H2SClear 200	2	gptg	8	gals	0.20	bbls	CO2 & H2S Corrosion Inhibitor
ACM Bact 200	2	gptg	8	gals	0.20	bbls	Microbiocide
Mixing Instruction:							
4. Fill up tank with fresh water							
5. Add additives as per above sequence							
6. Agitate until the mixture is homogenous							

34. Open plug valve at the surface line that connects to pump-in tee and start pumping according to the pumping table in **Step 35**.
 - 34.1. **Do not exceed maximum allowable surface treating pressure 850 psi.**
 - 34.2. While filling up tubing, record THP and PCP as per table below. Include the following table in daily report.

Time (min)	Pump Pressure (psi)	Volume (bbl)	THP (psi)	PCP (psi)	Remark

35. Proceed with pump TFW to fill up completion volume (**65 bbls**) prior injectivity test as per below table:

Pumping Schedule to Fill up Completion Volume for Injectivity Test						
Stage	Description	Fluid	Vol (bbl)	Pump Rates (bpm)	Remarks	MASTP (psi)
1	Fill-up Completion Volume	TFW	65 bbls or till return is	0.5 – 1.0	65 bbls is calculated based on 1.0x	850

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

			observed on surface.		completion volume (Tubing & Wellbore)	
--	--	--	-------------------------	--	--	--

36. After complete pumping as per above pumping schedule, do not stop pumping and continue pumping at idle rate.
- 36.1. Sustain each pumping rate for **5 minutes** after pressure stabilises. For last achievable rate, prolong the monitoring for 15 minutes.
- 36.2. DO NOT exceed MASTP 850 psi.
- 36.3. **Proposed injection rate for main treatment is 0.5 – 1.0 bpm.**
- 36.4. Begin injectivity test as per table below:

Rate (bpm)	Pumping Pressure (psi)	Time (min)	Volume (bbbls)	THP (psi)	PCP (psi)
0.30					
0.50					
0.70					
1.00					
1.30					

37. Fill up table and include in daily report. Report the results of injectivity test to WSS and EIC at town.

BULLHEADING#2 OPERATION – ACID WASH ON ZONE E12-13 (MAIN TREATMENT)

38. Proceed with main treatment after receiving approval from town.

39. Prepare treatment fluid as per below:

Pre-Flush Solvent				840	gals	20	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	863	gptg	725	gals	17.3	bbls	Base Fluid
2	MESB NE-Surf 200	4	gptg	3	gals	0.1	bbls	Non-Emulsifier Surfactant
3	NH4Cl Powder	417	pptg	350	lbs			Clay Stabilizer
4	MESB MS 300	100	gptg	84	gals	2.0	bbls	Mutual Solvent

Mixing Instruction:

1. Fill up tank with fresh water
2. Add additives as per above sequence
3. Agitate until mixture is homogeneous

15% HCl				2730	gals	65	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	419	gptg	1,144	gals	27.24	bbls	Base Fluid
2	ACM CORR 400	4	gptg	11	gals	0.26	bbls	Acid Corrosion Inhibitor
3	MESB NE 500	4	gptg	11	gals	0.26	bbls	Non-Emulsifier
4	ACM Surf 210	3	gptg	8	gals	0.20	bbls	Surfactant
5	Ammonium Chloride	417	pptg	1,138	lbs			Clay Stabilizer
6	ACM Iron 300	25	pptg	68	lbs			Iron Sequestering
7	ACM Iron 200	15	gptg	41	gals	0.98	bbls	Iron Control
8	33% HCl	419	gptg	1,144	gals	27.24	bbls	Raw Acid
9	MESB MS 300	100	gptg	273	gals	6.50	bbls	Mutual Solvent

Mixing Instruction:

1. Fill up tank with fresh water
2. Add additives as per above sequence
3. Agitate until mixture is homogeneous


Injection Water (IW)				100	BBL	Description
Seq.	Product	Concentration		Volume		
1	Injection Water	994	gptg	4,175	gal	Base Fluid

Mixing Instruction:

- a) Prepare Injection Water into the mixing tank.

40. Manipulate Surface valve to the following position prior pumping activity;

Valve	Position
Pump-In Tee Valve (Slickline)	OPEN
Swab Valve	OPEN
Lower Master Valve	OPEN
Wing Valve	CLOSE

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

41. Prior start pumping activity, complete the following:

41.1. Record SITHP and PCP. Include in daily report.

SITHP	PCP

42. Bleed off tubing and casing pressure to minimum as possible or at least 700 psi.

43. Commence pumping as per below pumping schedule:

Pumping Schedule for Main Treatment						
Stage	Description	Fluid	Vol (bbl)	Pump Rates (bpm)	Remarks	MASTP (psi)
1	Pre-flush (1 ft penetration)	Solvent	18	0.5-1.0	Remove organic deposit	850
2	Main Acid (2ft penetration + wellbore)	15% HCl Acid	63	0.5-1.0	To dissolve calcite scale & soak across interval	850
3	Displacement Fluid	IW	65	0.5-1.0	To displace treatment fluid into formation	850
4	Surface Line Displacement	IW	*	0.5-1.0	To displace surface line volume	850
Shut in well and soak for 4 hours						
Once complete, open up well & flowback to recover 219 bbls (1.5x total pumped fluid)						
<ul style="list-style-type: none"> Max WHP is 850 psi throughout pumping sequence. Maintain pumping rate throughout the pumping stage. To compare injectivity index pre and post treatment. *: Depend on surface line volume 						

44. Record the following parameters while pumping. Include the following table in daily report.

Time (min)	Pump Pressure (psi)	Volume (bbl)	THP (psi)	CHP (psi)	Remark


45. Ensure graco pump is already rigged up at tapping point downstream of wing valve and soda ash is mixed. Refer to table below for soda ash recipe:

Neutralization Fluid (Soda Ash)				10	BBL	Description
Seq	Product	Concentration		Volume		
1	Injection Water	976	gptg	9.8	bbl	Base Fluid
2	Soda Ash	500	gptg	210	lbs	Neutralization Fluid
Mixing Instruction:						
1. Prepare injection water into mixing tank						
2. Mix soda ash into tank and agitate until the mixture is homogenous.						

Note: The above recipe is for 10 bbls of Soda Ash. Please prepare another batch if needed.

46. Start injecting soda ash once observed pH of return fluid is acid.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 31
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

- 46.1. In the event of unable to flowback the fluid, continue with over-flush treatment using treated injection water (Volume: 400 bbls of TIW inclusive of tubing, wellbore and 5ft penetration)
47. Monitor pH of return fluids constantly, every 15 minutes. Stop injecting soda ash when pH reading is neutral.
48. Record the following parameters during monitor well flowback. Include the following table in daily report.

Monitoring Checklist									
Field/Platform/Well :									
Engineer :									
No.	Date	Time	Choke Size	pH.	% Water Cut	Bbl Counter	FLT	FTHP	Remark
1									
2									
3									
4									
5									
6									
7									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									

49. Once flowback activity is completed (**219 bbls** fluid recover & pH back to initial), inform WSS and handover well to production.
- 49.1. Take 500 ml return sample after recovering 216 bbls of liquid on surface.
- 49.2. Label the sample as “Acidizing flowback” along with time and date of sampling.
50. Handover well to Slickline to shift close SSD#4 (E12-13) & open SSD#3 (E10-11)

BULLHEADING#3 OPERATION – INJECTIVITY TEST ON ZONE E10-11

51. Line up 2” treating line from single pump to slickline pumping tee.
52. Perform pressure test for the treating line against crown valve up to 500 psi and holds for 5 minutes and increase to 3,000 psi and holds for 10 minutes.
53. Once completed, bleed off pressure through the bleed off line by fully opening the master plug valve (2x1 plug valve) then slowly open the control valve (2x1 plug valve). Ensure pressure is bled to zero.
54. Prior start pumping activity, complete the following:
 - 54.1. Record SITHP and PCP. Include in daily report.

SITHP	PCP

54.2. Bleed off tubing and casing pressure to minimum as possible or at least 700 psi.

55. Prepare 100 bbls of Treated Fresh Water, TFW as per recipe below:


Treated Fresh Water			4,200	gals	100	bbls	Description
Products	Concentration		Volume				
Fresh Water	959	gptg	4,028	gals	95.90	bbls	Base Fluid
MESB NE-Surf 200	2	gptg	8	gals	0.20	bbls	Non-Emulsifier Surfactant
Ammonium Chloride	417	pptg	1,751	lbs			Clay Stabilizer
ACM Oxyfree 100	2	gptg	8	gals	0.20	bbls	Oxygen Scavenger
ACM H2SClear 200	2	gptg	8	gals	0.20	bbls	CO2 & H2S Corrosion Inhibitor
ACM Bact 200	2	gptg	8	gals	0.20	bbls	Microbiocide
Mixing Instruction:							
1. Fill up tank with fresh water							
2. Add additives as per above sequence							
3. Agitate until the mixture is homogenous							

56. Open plug valve at the surface line that connects to pump-in tee and start pumping according to the pumping table in **Step 57**.
 - 56.1. **Do not exceed maximum allowable surface treating pressure 850 psi.**
 - 56.2. While filling up tubing, record THP and PCP as per table below. Include the following table in daily report.

Time (min)	Pump Pressure (psi)	Volume (bbl)	THP (psi)	PCP (psi)	Remark

57. Proceed with pump TFW to fill up completion volume (**65 bbls**) prior injectivity test as per below table:

Pumping Schedule to Fill up Completion Volume for Injectivity Test						
Stage	Description	Fluid	Vol (bbl)	Pump Rates (bpm)	Remarks	MASTP (psi)
1	Fill-up Completion Volume	TFW	65 bbls or till return is	0.5 – 1.0	65 bbls is calculated based on 1.0x	850


DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

			observed on surface.		completion volume (Tubing & Wellbore)	
--	--	--	-------------------------	--	--	--

58. After complete pumping as per above pumping schedule, do not stop pumping and continue pumping at idle rate.
- 58.1. Sustain each pumping rate for **5 minutes** after pressure stabilises. For last achievable rate, prolong the monitoring for 15 minutes.
- 58.2. DO NOT exceed MASTP 850 psi.
- 58.3. **Proposed injection rate for main treatment is 0.5 – 1.0 bpm.**
- 58.4. Begin injectivity test as per table below:

Rate (bpm)	Pumping Pressure (psi)	Time (min)	Volume (bbbls)	THP (psi)	PCP (psi)
0.30					
0.50					
0.70					
1.00					
1.30					

59. Fill up table and include in daily report. Report the results of injectivity test to WSS and EIC at town.

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

BULLHEADING#4 OPERATION – ACID WASH ON ZONE E10-11 (MAIN TREATMENT)

60. Proceed with main treatment after receiving approval from town.

61. Prepare treatment fluid as per below:

Pre-Flush Solvent				420	gals	10	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	863	gptg	362	gals	8.6	bbls	Base Fluid
2	MESB NE-Surf 200	4	gptg	2	gals	0.1	bbls	Non-Emulsifier Surfactant
3	NH4Cl Powder	417	pptg	175	lbs			Clay Stabilizer
4	MESB MS 300	100	gptg	42	gals	1.0	bbls	Mutual Solvent

Mixing Instruction:
1. Fill up tank with fresh water
2. Add additives as per above sequence
3. Agitate until mixture is homogeneous

15% HCl				1260	gals	30	bbls	Description
Seq	Product	Concentration		Volume				
1	Fresh Water	419	gptg	528	gals	12.57	bbls	Base Fluid
2	ACM CORR 400	4	gptg	5	gals	0.12	bbls	Acid Corrosion Inhibitor
3	MESB NE 500	4	gptg	5	gals	0.12	bbls	Non-Emulsifier
4	ACM Surf 210	3	gptg	4	gals	0.09	bbls	Surfactant
5	Ammonium Chloride	417	pptg	525	lbs			Clay Stabilizer
6	ACM Iron 300	25	pptg	32	lbs			Iron Sequestering
7	ACM Iron 200	15	gptg	19	gals	0.45	bbls	Iron Control
8	33% HCl	419	gptg	528	gals	12.57	bbls	Raw Acid
9	MESB MS 300	100	gptg	126	gals	3.00	bbls	Mutual Solvent


Mixing Instruction:
1. Fill up tank with fresh water
2. Add additives as per above sequence
3. Agitate until mixture is homogeneous

Injection Water (IW)				100	BBL	Description
Seq.	Product	Concentration		Volume		
1	Injection Water	994	gptg	4,175	gal	Base Fluid

Mixing Instruction:
a) Prepare Injection Water into the mixing tank.

62. Manipulate Surface valve to the following position prior pumping activity;

Valve	Position
Pump-In Tee Valve (Slickline)	OPEN
Swab Valve	OPEN
Lower Master Valve	OPEN
Wing Valve	CLOSE

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

63. Prior start pumping activity, complete the following:

63.1. Record SITHP and PCP. Include in daily report.

SITHP	PCP

64. Bleed off tubing and casing pressure to minimum as possible or at least 700 psi.

65. Commence pumping as per below pumping schedule:

Pumping Schedule for Main Treatment						
Stage	Description	Fluid	Vol (bbl)	Pump Rates (bpm)	Remarks	MASTP (psi)
1	Pre-flush (1 ft penetration)	Solvent	8	0.5-1.0	Remove organic deposit	850
2	Main Acid (2ft penetration+ wellbore)	15% HCl Acid	29	0.5-1.0	To dissolve calcite scale & soak across interval	850
3	Displacement Fluid	IW	62	0.5-1.0	To displace treatment fluid into formation	850
4	Surface Line Displacement	IW	*	0.5-1.0	To displace surface line volume	850
Shut in well and soak for 4 hours						
Once complete, open up well & flowback to recover 150 bbls (1.5x total pumped fluid)						
<ul style="list-style-type: none"> Max WHP is 850 psi throughout pumping sequence. Maintain pumping rate throughout the pumping stage. To compare injectivity index pre and post treatment. *: Depend on surface line volume 						

66. Record the following parameters while pumping. Include the following table in daily report.

Time (min)	Pump Pressure (psi)	Volume (bbl)	THP (psi)	CHP (psi)	Remark


67. Ensure graco pump is already rigged up at tapping point downstream of wing valve and soda ash is mixed. Refer to table below for soda ash recipe:

Neutralization Fluid (Soda Ash)				10	BBL	Description
Seq	Product	Concentration		Volume		
1	Injection Water	976	gptg	9.8	bbl	Base Fluid
2	Soda Ash	500	gptg	210	lbs	Neutralization Fluid
Mixing Instruction:						
1. Prepare injection water into mixing tank						
2. Mix soda ash into tank and agitate until the mixture is homogenous.						

Note: The above recipe is for 10 bbls of Soda Ash. Please prepare another batch if needed.

68. Start injecting soda ash once observed pH of return fluid is acid.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 36
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

- 68.1. In the event of unable to flowback the fluid, continue with over-flush treatment using treated injection water (Volume: 217 bbls of TIW inclusive of tubing, wellbore and 5ft penetration)
69. Monitor pH of return fluids constantly, every 15 minutes. Stop injecting soda ash when pH reading is neutral.
70. Record the following parameters during monitor well flowback. Include the following table in daily report.

Monitoring Checklist									
Field/Platform/Well :									
Engineer :									
No.	Date	Time	Choke Size	pH.	% Water Cut	Bbl Counter	FLT	FTHP	Remark
1									
2									
3									
4									
5									
6									
7									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									

71. Once flowback activity is completed (**150 bbls** fluid recover & pH back to initial), inform WSS and handover well to production.
- 71.1. Take 500 ml return sample after recovering 150 bbls of liquid on surface.
- 71.2. Label the sample as “Acidizing flowback” along with time and date of sampling.

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES



DULANG D-31

SCALE CLEANOUT & ACID
WASH

APPENDIX I – BHA SCHEMATIC

BHA#1: 1.69” SPINCAT NOZZLE BHA

DIMENSION BID

BHA DIAGRAM #1 - 1-11/16" SpinCAT Nozzle BHA

Client	Petronas Carigali	Well	D-31
Field	Dulang D	Min Restriction	2.25"
Job Type	Sand Cleanout	BHP	
Job No.		BHT	217 F

BHA DRAWING	DESCRIPTION	CONNECTION		ID INCH	OD INCH	TOOL LENGTH FT	CUMULATIVE LENGTH FT
		UPHOLE	DOWNHOLE				
	Internal Dimple Connector	1.5" CT	1.0" AMMT PIN		1.690	0.3	0.3
	1-11/16" MHA Disconnect drop ball 5/8" Shear pressure 5,456 psi Circulating drop ball 1/2" Shear pressure 2,520 psi Burst Disc 5000 psi	1.0" AMMT BOX	1.0" AMMT PIN		1.690	2.3	2.6
	1-11/16" 5 FT Straight Bar	1.0" AMMT BOX	1.0" AMMT PIN		1.690	5.0	7.6
	1-11/16" Downhole Filter 100 Micron Size	1.0" AMMT BOX	1.0" AMMT PIN		1.690	3.2	10.8
	1-11/16" SpinCAT Nozzle 5k psi rated Up to 390 F	1.0" AMMT BOX			1.690	1.0	11.8

BHA LENGTH	11.80
MAXIMUM OD	1.69
MINIMUM ID	0.50

Prepared by:	Muhd Ameerul Zaeem
Review by:	
Revision:	
Date:	

ADDITIONAL INFORMATION:
Ensure to measure length and OD of each BHA tool before makeup.

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES

DULANG D-31


SCALE CLEANOUT & ACID
WASH



APPENDIX II – CT STACK UP

DIMENSION BID

Well: Dulang D-31
Coiled Tubing Wellhead Stack Up
Date: 19th May 2024
By: M. Ameerul Zaeem
Client: PCSB



DIMENSION BID

DIMENSION BID COILED TUBING SERVICES




DULANG D-31

SCALE CLEANOUT & ACID
WASH

APPENDIX III – ORPHEUS SIMULATIONS

TUBING FORCE ANALYSIS AT 1,996 M MDDF


Graph(1)



RIH & POOH WEIGHT

RIH and POOH

between 0.0 m and 1996.0 m



DIMENSION BID

DIMENSION BID COILED TUBING SERVICES




DULANG D-31

SCALE CLEANOUT & ACID
WASH


MAXIMUM STRING SET DOWN LIMIT

MD3 ■ The available set-down force at 1996.0 m is -3040 lbf at the end of the string.
The weight indicator reading will be -779 lbf on surface.
The minimum available set-down force is -3026 lbf at 1645.9 m.



MAXIMUM STRING PICK UP LIMIT

MD1 ■ The available pick-up at 1996.0 m based on 80% of yield strength is 20020 lbf.
The weight indicator reading will then be 37017 lbf.



DIMENSION BID

DIMENSION BID COILED TUBING SERVICES


DULANG D-31

SCALE CLEANOUT & ACID
WASH



STRING LIMIT

CT Limits



DIMENSION BID

DIMENSION BID
COILED TUBING SERVICES



DULANG D-31


SCALE CLEANOUT & ACID
WASH

SENSITIVITY ANALYSIS TFA

Idle Rate (0.3 bpm)


RIH and POOH

between 0.0 m and 1996.0 m



Legend


- Surface Weight RIH
- Surface Weight POOH



High Rate (1.1 bpm)


RIH and POOH

between 0.0 m and 1996.0 m



Legend

- Surface Weight RIH
- Surface Weight POOH



DIMENSION BID

DIMENSION BID COILED TUBING SERVICES




DULANG D-31

SCALE CLEANOUT & ACID
WASH

Nitrified (0.8 bpm 300 scf)


RIH and POOH

between 0.0 m and 1996.0 m



Legend


- Surface Weight RIH
- Surface Weight POOH



Without pumping (0 bpm 0 scf)


RIH and POOH


between 0.0 m and 1996.0 m



Legend

- Surface Weight RIH
- Surface Weight POOH




DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

SENSITIVITY ANALYSIS FRICTION FACTOR


TFA Sensitivity Analysis with various Friction Factor – 1.1BPM

Friction Factor	Depth (m)	Lock-up limit (lbf)	RIH Weight (lbf)	POOH Weight (lbf)	Max Pulling Weight at 80% Yield Limit
0.2	500	-26,655	1,028	2,440	37,956
	1,000	-11,965	2,095	4,527	37,700
	1,500	-7,505	2,732	6,386	37,374
	1,973	-4,299	3,364	8,465	37,043
0.3	500	-19,356	957	2,531	37,966
	1,000	-10,488	1,823	4,901	37,692
	1,500	-1,371	2,261	7,207	37,387
	1,973	-779	2,700	9,871	37,052
0.7	500	-12,886	703	2,940	37,960
	1,000	-12,557	734	6,756	37,699
	1,500	-12,380	162	12,172	37,392
	1,973	-11,531	-492	18,573	37,048
1.0	500	-13,344	537	3,304	37,968
	1000	-13,261	-543	8,686	37,695
	1500	-15,067	-8,383	18,603	37,383
	1,973	-12,941	Lockup is detected while RIH at 1548.3m	30,086	37,052

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	


TFA Sensitivity Analysis with various Friction Factor – 0.8BPM, 300scfm

Friction Factor	Depth (m)	Lock-up limit (lbf)	RIH Weight (lbf)	POOH Weight (lbf)	Max Pulling Weight at 80% Yield Limit
0.2	500	-26,405	1,093	2,515	37571
	1,000	-13,098	2,056	4,367	37,664
	1,500	-7,530	6,196	2,741	37,352
	1,973	-3,739	3,427	8,248	37,352
0.3	500	-19,383	936	2,458	37,539
	1,000	-10,769	1,801	4,720	37,642
	1,500	-1,089	2,302	6,977	37,542
	1,973	-533	2,805	9,582	37,355
0.7	500	-12,900	682	2,851	37,537
	1,000	-12,499	806	6,476	37,654
	1,500	-12,650	451	11,687	37,526
	1,973	-12,382	123	17,805	37347
1.0	500	-13,531	522	3,199	37553
	1000	-12,529	-212	8,312	37,664
	1500	-13,403	-4,130	17,752	37547
	1,973	-13,543	Lock up is detected while RIH at 1737.4m	28,639	37353

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

SUMMARY OF TUBING FORCE ANALYSIS AT DEPTH 1,996 M MDDF (XN Nogo)

Parameter	Maximum set down weight (lbf)	Surface weight reading (lbf)	Maximum pick up weight (lbf)	Surface weight reading (lbf)
0 BPM	-3,081	347	20,432	38,573
0.3 BPM	-3,060	202	20,449	38,534
1.1 BPM	-3,040	-779	20,020	37,017
Nitrified (0.8 BPM & 300 SCF/M)	-2,934	-526	20,400	37,339

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

APPENDIX IV – EMERGENCY PROCEDURE

EMERGENCY BOP OPERATIONS

In the event of an emergency arising and the well having to be secured, the following steps should be taken:

1. Stop CT movement, close the Slip and Pipe rams and slack off string weight to ensure slips are holding. If time permits, review all options with the client representative. (Ensure that rams with guides are activated first to avoid damaging the CT).

Note: The decision to proceed past the above step should normally be made after consultation with the client representative unless there is an immediate and serious danger to personnel and/or equipment and the client representative is not immediately available to be involved in the decision.

2. Stop pumping.
3. Close the upper Shear Seal rams to cut the CT.
4. Set up to circulate well to kill fluid through the CT remaining in the well.
5. Make arrangements necessary to fish the CT from the BOP.

Note: When actuating any ram in the BOP system, the corresponding manual lock should be closed behind it to prevent accidental release in the event of total loss of hydraulic power. The force required to close the rams manually against pressure cannot be supplied by turning in the locks. Use of a pipe wrench, cheater bars or snipes will damage the internal workings of the ram actuators. Some form of hydraulic power is required to operate the actuators. This pressure can be supplied via a hand pump or a hydraulic pump from any other piece of equipment on location, including a fluid pumper.


Actuating the BOP System Hydraulic Controls

1. Remove locks on control panel
2. Move the control lever to the desired position.
3. Push the BOP activate button supplying pressure to the circuit.
4. Observe the pressure drop in the hydraulic circuit and subsequent pressuring back up to system pressure as ram opens or closes completely.
5. Observe the ram indicator pins to verify the operation of the ram.
6. Close in the manual locks if required. (Flag system to indicate position of rams.)

The connections below the CT BOP must be all flanged. Should one of these connections start leaking, the following steps should be taken in consultation with the client representative:

1. Call local alert and ensure all personnel are removed from the wellhead area.
2. Notify the client representative of the problem and determine the best method to make the area safe.
3. If the leak is minor, it may be possible to continue to pull the CT to surface. Assess the scenario and consider all the risks associated then proceed to pull the CT to surface. Once at surface, close available valves below the leak point.
4. If the leak is more severe, initiate a well kill through the well kill line and continue to pull the CT to surface.
5. If the leak is catastrophic, run the CT to HUD; pick up sufficient so that after the CT is cut at surface by CT BOP shear; the top of the CT falls below the X-mass Tree. Once the end of the CT is off bottom, proceed to cut the CT with the shear RAM then close the available valves below the leak point. A well kill operation can be started through the kill line if requested by the client representative.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 48
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

LEAK IN CT AT SURFACE

In the event of a leak in the CT occurring at surface, the following steps should be taken:

1. Call local alert and ensure all personnel are removed from the operational area. In particular make sure all personnel remain clear of the area between the Injector Head and the CT reel.
2. If the leak is small or a pinhole leak, POOH and position the leak on the lower part of the CT reel as soon as possible. Be careful when area of leak is bent onto the reel as failure may occur. Make arrangements to have a water hose present to wash away any fluid from the reel which may be hazardous. Make arrangements to start pumping water through the CT reel. Depressurize reel as much as conditions allow without exceeding collapse limitations of CT.
3. Notify client representative of problem and determine best method to make area safe. If leak is minor and water can be displaced to leak, continue to POOH and change reel.
4. If leak is considered to be too serious to displace to water and POOH, or serious and uncontrolled leakage of hydrocarbon or hazardous materials prevents this, (i.e. check valves not holding, lost BHA, parted CT) set the CT slips and pipe rams. Activate the upper Shear Seal rams on either the triple or quad BOP and manually lock in place.
5. Depressurize the CT reel and flush through the reel. If hydrocarbons are present in the reel, displace the reel with water and empty the contents to specified safe disposal area.


LEAK IN CT BELOW SURFACE

If a leak occurs in the CT below the Stuffing Box during down hole operations (usually indicated by a drop in pump pressure or loss of string weight), suspend CT operations and alert the client representative.

Note: If indications are that the BHA has been lost in hole then revert to section 0.

1. Once the client representative has been alerted, clear all personnel from the immediate area of the CT around the Injector Head and between the Injector Head and the CT reel.
2. Displace the CT to water and commence to POOH at not more than 20 ft per minute (5 meters/min). Ensure at all times that all personnel are clear of the immediate area as the possibility exists to pull the CT out of the Stuffing Box. Continue pumping water at a slow rate through the CT.
3. When the leak in the CT appears above the Stuffing Box, stop the injector and hold the leaking section of CT between the chains and the Stuffing Box.
4. Inspect leak. If leak is minor continue to POOH.
5. If leak is major, or CT is actually severed or well bore fluids are escaping through the CT, continue as per Section 09.2.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 49
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		 PETRONAS
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

LEAK IN SURFACE PRESSURE CONTROL EQUIPMENT

Stuffing Box

1. **Stop** CT movement and close both sets of pipe rams to seal CT annulus. Set manual lock.
2. On semi-submersible operations this will be a set of pipe rams and pipe/slip rams.
3. Notify Client representative.
4. Ensure the injector is in neutral and that the brake is engaged.
5. Bleed off pressure above pipe rams
6. Set reel brake. On Semi-Submersible jobs the CT should be clamped at the level wind and CT run out of hole until enough slack between the injector and reel is obtained to cope with the heave from the rig, prior to setting reel brake.
7. Bleed off closing pressure on Stuffing Box. Open side doors and apply pressure to retract piston. Replace packer elements and then re-apply pressure to Stuffing Box. Close side doors.

Note: 3" side door Stuffing Boxes first bleed off closing pressure. Remove hoses from pack and retract piston and connect to open and close on side door. Open door and replace packer element. Close door, bleed off pressure and connect to pack and retract piston.

8. Slowly open both equalizing valve on pipe rams and check that stripper is holding pressure.
9. If stripper is holding pressure, undo manual locks and open pipe rams or pipe slip rams. When using pipe/slip rams the depth that they were set on the CT must be recorded. Release reel brake and continue operations.


Surface Leaks Other Than Stuffing Box

1. If leak is minor and a relatively short length of CT is in the hole and the Shear Seal safety head is **below the leak**:
2. Call local alert and notify the client representative.
3. Clear all non-essential personnel away from the area
4. Continue POOH and monitor situation closely
5. Hook up kill line to BOP and pump water slowly down annulus.

Note: Avoid collapse situation

1. Close swab valve and Shear Seal once CT is in riser and repair leak
2. Perform reinstatement test on surface equipment after leak has been repaired
3. If CT is in the well to a considerable depth and leak is considered serious:
4. Call local alert and notify Client representative.
5. Ensure all non-essential personnel are removed from the area.
6. Ensure that CT is sufficiently off bottom so that when the Shear Seal safety head is activated the pipe will drop below the Xmas tree manual master valve. If the CT is stuck down hole, pull to 80% of operating limit before activating Shear Seal BOP, thus allowing the CT to drop below the Xmas tree manual master valve. If the CT is attached to a fish, packer etc pull to 80% of operating limit (if possible) or maximum weight possible before activating Shear Seal BOP, thus allowing the CT to drop below the Xmas tree manual master valve. **If at all possible**, the decision to cut the CT and activate the system will be taken by the Client representative in charge of the operation. This may not always be possible. If the situation is extremely dangerous and requires a fast decision, the Supervisor in charge will take this decision.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 50
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

7. Close the Shear Seal rams in the safety head to cut the pipe and allow it to drop. (If the safety head has separate shear and blind rams, close the shear rams to cut the pipe, pull up the CT and close the blind rams).
8. Close the swab valve on the Xmas tree.
9. Close the master valve on the Xmas tree
10. Repair leak and pressure test riser.
11. Plan for fishing operations.

Rotating Joint Leak

Eliminate the potential for reel movement by securing the reel with turnbuckles and set reel brake. On Semi-Submersible jobs the CT should be clamped at the level wind and CT run out of hole until enough slack between the injector and reel is obtained to cope with the heave from the rig. Close the reel isolation valve inside the reel and repair or replace the rotating joint as required. Re-test and resume operations.

CT RUNS AWAY INTO WELL


If the inside chain tension system on the Injector Head should fail for any reason, and CT is pulled into the well under its own weight with no control, the procedure should be as per the following:

1. Call a local alert.
2. Attempt to speed the injector up to match the speed of the descending CT.
3. Increase inside chain tension to increase friction on CT.
4. Increase stripper pressure to exert more friction on CT.
5. If these actions fail to make any difference, reduce injector hydraulic pressure to zero.
6. In the event that there is insufficient CT on the reel to reach bottom close CT slips. This action may damage or break the CT. This is the preferred option to using the pipe rams as these will become damaged and a primary well control system will be lost.
7. If the CT is not too far off bottom it may be practical to let it fall to bottom then investigate the causes and repair. This can only be done if there is sufficient CT on the reel to reach bottom.

Note: CT may helix when hitting bottom making it difficult to pull into tail pipe.

8. Once CT has been controlled, examine Injector Head for damage including chains and POOH.
9. The CT run away may be caused by the injector becoming overloaded with the weight of the CT and fluid in the CT. This situation should not occur if proper pre job planning is done. Correct selection of Injector Head or ensuring CT is full of Nitrogen would prevent this situation from occurring.
10. If a runaway situation occurs, reduce the injector hydraulic pressure to zero. This may cause the safety brake in the motors to actuate and counter balance valves to close, stopping the injector.
11. Under certain circumstances if the runaway CT is at a speed above the critical speed, the back pressure created by the circulating hydraulic fluid may prevent the injector motor brakes from actuating. If this situation occurs, select the pull mode for the injector and increase system hydraulic pressure until the CT comes to a standstill.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 51
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

CT IS PULLED OUT OF STUFFING BOX

This situation is most likely to occur when the CT is being pulled into the riser section. If the BHA is lost including the End Connector there will be no external upset to prevent the CT from passing through the Stuffing Box. If this situation occurs, stop injector before CT passes through the chains and shut in Shear Seal rams on upper BOP's.

If it is thought that the BHA may be lost while down hole, stop the CT at 300ft from surface. Slowly close in the swab valve counting the number of turns. If the CT is still deemed to be across the wellhead, POOH the CT no more than the distance between the top of the wellhead and the top of the CT BOP's. Repeat this step until the swab valve can be fully shut. Once the swab valve is shut, bleed off the pressure in riser.

CT COLLAPSED AT SURFACE

Collapsed CT at surface will be obvious by escape of well bore fluids from the Stuffing Box, as the strippers will no longer seal round the deformed pipe. In addition to this the collapsed pipe will not allow the Injector Head to grip the CT due to its change in shape. Usually collapsed CT will not pull through the bottom brass bushings on the Stuffing Box.


1. If POOH, immediately run CT back in well a sufficient distance to make sure round pipe is in contact with the Stuffing Box.
2. Call alert and notify client representative.
3. Ensure that all non-essential personnel are cleared from the immediate area.
4. Immediately reduce well head pressure by all safe means possible; either flow well through choke at a higher rate or stop annular fluid injection if reverse circulating.
5. Increase CT internal pressure by circulating.
6. Once pressure conditions inside and outside the CT have been optimized, a decision can be taken on how to proceed. If it is not possible to position un-collapsed pipe across the stripper rubbers, i.e., well contents are escaping from stripper rubbers:
7. Call alert and notify client representative.
8. Close pipe rams in an effort to reduce flow of fluid/gas around CT.

Note: If it is not possible to control the well, the slips will have to be set, and the CT cut using the Shear Seal rams.

9. Arrange for clamps to be fitted to CT above Injector Head.
10. Remove all non-essential personnel from immediate area
11. Under authority from client representative, kill well.
12. Release pressure from Stuffing Box and remove bushings.
13. Open pipe rams.
14. Attempt to pull CT from the well using the Injector Head.
15. Cut CT at the gooseneck and use the rig or a crane to pull the CT through the injector. Re-clamp the CT above the Injector Head and cut off in thirty-foot sections (or as appropriate to the crane or rig)
16. Continue pulling and cutting CT until the CT pulled to surface can be pulled by the Injector Head.
17. Once CT in good condition (i.e. not collapsed) is at surface, set CT slips and pipe rams and make up roll-on connector to CT on reel.
18. Continue POOH.

If the leak is too serious and cannot be controlled and well fluids are escaping, continue as per Section 9.2.

Prepared By: M. Ameerul Zaem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 52
---------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

CT BREAKS AT SURFACE

If CT breaks at surface into two separate sections:

1. Stop the injector and set the slips.
2. Stop pumping operations.
3. Call alert and notify client representative. Ensure all non-essential personnel are cleared from the area and that the area is secure.
4. Secure CT reel.
5. If the reel capacity is insufficient to hold all of the CT remaining in the well due to uneven spooling resulting from the CT failure, it may be necessary to obtain another reel with sufficient capacity to hold the CT remaining in the well.
6. After consulting with client representative, remove damaged section of CT and insert in line roll-on connector and continue to POOH.
7. If this course of action is considered inappropriate or dangerous due to well conditions or condition of CT still in the well, continue as per Section 0.

BUCKLED TUBING

Should the CT hit an obstruction down hole while RIH with the thrust pressure set too high or running speed too fast, the CT will buckle in a 'Z' shape (plastically hinged).

CT being run inside CT and through small ID BOP's/lubricators will normally buckle between the Stuffing Box and the chains.

CT being run through casing or open hole will normally break below the BOP, usually somewhere around the largest ID.

- The CT will generally buckle several times.
- This type of failure is a little more difficult to detect.

If the CT is being run into casing and a large amount of weight is lost suddenly, there is a very good possibility that the CT is buckled somewhere down hole. Indications of this could be:


- An increase in pump pressure as fluid or gas is now being pushed through an additional restriction created by a hinge.
- A decrease in pump pressure as the CT may have broken removing a restriction such as a BHA.
- A loss of string weight due to the CT breaking and falling off.
- An increase in string weight while pulling out of the hole as the buckled portion of CT creates additional drag or needs to be straightened to get through a restricted ID.

In the event CT buckling is suspected, the CT movement should be stopped and the pump pressure kept within operating limits allowing the situation to be analyzed and determine the correct action to be taken for existing conditions.

If there is an increase in pump pressure or an increase in string weight:

1. Stop the pumps and pick up slowly.
2. POOH slowly (10 to 20 feet per minute) watching the weight indicator carefully.
3. If the CT is buckled close to surface, the buckled CT will pull into the bottom of the Stuffing Box and stop.
4. Close and lock the slip and pipe rams.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 53
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

5. If the ram indicators show that the rams are not completely closed, there may be more than one piece of CT inside the BOP. In this event, open the rams and try to put undamaged CT across the pipe and slip rams.
6. Make arrangements to kill the well and retrieve the remaining CT from the well.
7. If the buckled CT is down hole and cannot be pulled free, consult the client representative as he may want the CT left at TD prior to being hung off in the slip and CT rams.
8. Arrangements should be made to run CT cutter on wireline to retrieve the CT above stuck point.


If there is a decrease in pump pressure or a loss of string weight:

1. It must be assumed that the CT has parted somewhere down hole.
2. Calculate from the remaining string weight approximately how much CT is left in the well.
3. Stop the pumps and POOH slowly.
4. Should the CT come out of the Stuffing Box, the blind rams should also be closed in.

If the CT is buckled above the Stuffing Box, the following steps should be taken:

1. Stop the injector as quickly as possible.
2. Close the slip and pipe rams and manually lock them.
3. If the down hole check valves are holding, bleed the pressure in the CT down to zero and monitor for 15 minutes for pressure build up.
4. Consider at this stage whether to kill the well.
5. Use a hacksaw to start the cut until you are sure there is no trapped pressure in the CT.
6. Cut the CT
7. Remove as much of the buckled CT as possible leaving any undamaged CT showing above the Stuffing Box intact so that it may be rejoined later.
8. Bleed the pressure from above the CT rams and undo the connection below the injector.
9. Slowly raise the injector until it is clear of the damaged CT.
10. Cut away any damaged CT, dress the CT and install an inline connector.
11. Run some fresh CT down through the injector until it is just out of the Stuffing Box.
12. Lower the injector until immediately over the pipe sticking out of the BOP.
13. Attach the pipe to the inline connection attached to the pipe sticking up out of BOP.
14. Pump off the inside chain tension and rotate the chains slowly in the OOH direction, while lowering the injector until the connection below the injector can be fastened.
15. Pump up the inside chain tension and pull weight equal to the weight of the CT suspended below the slips plus 2,000 lbf for friction or CERBERUS prediction, whichever is greatest.
16. Equalize the pressure across the CT rams.
17. Unlock the pipe and slip rams.
18. Open the slip and pipe rams and POOH.
19. If the down hole check valves do not hold then the CT will have to be cut.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 54
----------------------------------	------------------------------	--------------------	--------------	--	-----------

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

CT STUCK IN HOLE PROCEDURES

There are various scenarios by which CT can be deemed as a stuck in hole situation. The following procedures are to be used as generic guidelines prior to the compilation of a signed off chemical cutting program applicable to the current situation.

In the event of being stuck in hole, several factors would have to be taken into consideration, the first of which would be whether the CT is stuck in hole on a platform, or a semi-submersible, as the procedures to be followed may vary greatly between the two options.

Other factors to be considered are:

- Type of well, i.e., flowing oil or gas well, water injector etc.
- The type of BHA being used, i.e., perforating guns, milling assembly, plug etc.
- The type of operation being carried out when the CT became stuck.

In all of the above cases, the CT would be defined as being “stuck” when the pipe cannot be retrieved from the well bore without the pipe exceeding its 80% minimum yield rating, or without exceeding 80% stress of the weak link release rating. The lower of these two factors should always be used when attempting large pulls.


Regardless of the specifics involved, the following procedures should be adopted:

1. Inform the client representative of the situation.
2. Inform the Onshore Engineer.
3. From the information available, and taking into account the well conditions, try to determine the reason for the pipe/BHA being stuck.
4. Attempt to pull free by applying a steady pull to a maximum of 80% of the CT yield. If in doubt as to what this figure is, consult Engineering Department before proceeding.
5. When applying the maximum pull, hold the maximum value for a minimum of 10 minutes and observe the trend (if any) on the weight indicator and chart. Measure the amount of pipe extension that is required when this pull is applied. The figure can be used to determine where the CT is stuck. As a rule of thumb, the depth that the pipe is held at will be the extension of the CT (in feet) when pulled to 80% of yield divided by 0.002. This can be determined using CERBERUS.

The following are options that may be appropriate depending on the particular circumstances:

1. If possible, flow the well, or increase well flow in an effort to remove debris in the well bore that may be holding the CT/BHA. Maintain maximum circulation through the CT at the same time. This is particularly relevant if well cleanout or drilling operations have been performed.
2. Circulate acid across the BHA in an attempt to remove any acid soluble material that may be holding the CT.
3. Pump fluid down the backside of the CT to the formation in an attempt to dislodge debris from around the BHA. Potential CT collapse must be considered if engineering this scenario.
4. Displace CT contents to a lighter fluid (base oil) or gas (Nitrogen) to increase buoyancy and allow greater end force to be applied at BHA.
5. Underbalance the well in the case of differentially stuck CT.
6. Cool the well if the CT is helically stuck in corkscrewed Production Tubing.
7. Pump down the CT / completion annulus to try and move the source of hold-up.
8. Displace slugs of Nitrogen with water to create a surge effect at the BHA.
9. Pump friction reducer, IM Lube in seawater at 2-3% by volume, down the CT and into the well. Ideally, one well volume will be pumped.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 55
----------------------------------	------------------------------	--------------------	--------------	--	-----------


DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	

10. After consultation with the client representative and the on-call Engineer, activate the emergency disconnect mechanism in the BHA to allow the CT to be released. The release mechanism should only be implemented after all avenues have been explored.
11. When attempting maximum pull, do not work the CT violently across the gooseneck by frequent intervals.
12. The number of cycles across the gooseneck must be logged, and if in doubt of the CT fatigue condition, the Engineer must be consulted and the cycles entered into the CERBERUS FATIGUE program, to determine the number of cycles left available.

After consultation with the client representative, kill the well and commence preparations for chemical cutting operations.

Prepared By: M. Ameerul Zaeem	Reviewed By: Kung Yee Han	Date: 16/6/2024	Rev. Rev2	Controlled Document DB-CT-MAZ-24017	Pg. 56
----------------------------------	------------------------------	--------------------	--------------	--	-----------

STUCK CT COIL RECOVERY PROCESS



Precautionary Steps to avoid Stuck while Cleanout in Dual string Completion:

- 1) To monitor pressure trending all the times during operation and record for any abnormalities. If there is continue pressure increasing trend during cleanout, proceed to pick up coil to the previous pull test depth and perform flow rate test.
- 2) In the event of coil entangle on the Long string, proceed to pick up coil and simulate pumping lost prime scenario to create vibration and tip of coil wobble to release from entanglement.

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES

DULANG D-31

SCALE CLEANOUT & ACID
WASH



APPENDIX V – DOWNHOLE TOOL SPECS

1-11/16” SpinCat Nozzle



STONEAGE SPINCAT™ SC-168 ▼ SHARE

The StoneAge SpinCat™ SC-168 can be used at operating pressures of 1000 to 5000 psi and flow rates of .7 to 1.33 bpm (30 to 56 gpm). It has a 1" AMMT inlet thread.

Tool Family	StoneAge SpinCat™	
Tool Model	SC-168	
Pressure Range	1-5k psi	70-340 bar
Flow Range	0.7-1.33 bpm	30-56 gpm
Flow Rating	2.3 Cv	
Rotation Speed	150-200 rpm	
Inlet Connection	1" AMMT	
PSI Loss (@ 1 bpm)	330 psi	23 bar
Tension (pull)	Safe load to 8500 lbs	3856 kg
Compression (set down)	Safe load to 12000 lbs	5443 kg
Outside Diameter	1.68 in.	4.3 cm
Overall Length	9.8 in.	25 cm
Weight	4.6 lbs	2 kg
Maximum Temperature	390° F	200° C

APPENDIX VI – CIRCA SIMULATION

Cleanout from depth 1,864 m MDTHF to 1,976 m MDTHF (PXN Plug)

➤ Flow Summary (With 950 psi Reservoir Pressure from E10-11)

SUMMARY OF FLOW RESULTS

Produced Fluids
Pressure known at:
Production Mode:
Fluid Composition:

Perforations
No Production
Oil Only

Total liquid volume..... 15.4 bbl
Total gas volume..... 25.9 bbl
(Surface equivalent)..... 4586.3 scf

WORKSTRING:

Circulated Fluids
Fluid Composition:
Liquid:
Solids:
Gas:
Circulation Point:
HHP Required :

Nitrified Water
0.70 bbl/min
0.00 bbl/min
350.0 scf/min
1975.00 m
42.77 KW

Liquid: 1008.0 bbl/day
Gas: 0.50 MMscf/day
Pressure at reel rotating joint..... 3329.4 psi g
Friction pressure loss on reel..... 1038.9 psi
Hydrostatic pressure loss on reel.... 6.1 psi

COMPLETION:

Wellhead Pressure..... 164.4 psi g
Hydrostatic pressure loss..... 677.4 psi
Friction pressure loss..... 110.1 psi
Kinetic pressure loss..... -2.0 psi
Restriction pressure loss..... 0.2 psi
Equivalent Circulation Density[ECD]... 3.64 lb/gal (US)

Pressure inside WS at Gooseneck..... 2284.4 psi g
Hydrostatic pressure loss..... -1237.2 psi
Friction pressure loss..... 1020.5 psi
Equivalent Circulation Density[ECD]... 0.99 lb/gal (US)
BHA total pressure loss 1476.8 psi
BHA Hydrostatic loss -1.9 psi
BHA Friction loss 6.7 psi
BHA Kinetic loss 4.0 psi
Vortex Nozzle..... 1468.0 psi

Perforation Pressure..... 950.0 psi g
Hydrostatic pressure loss..... 58.0 psi
Friction pressure loss..... 32.9 psi
Kinetic pressure loss..... -0.7 psi
Restriction pressure loss..... 0.3 psi

Circulation Point pressure 1024.2 psi g

Bottom Hole Pressure..... 1040.5 psi g

FROM CIRCULATION POINT TO WELLHEAD:
Liquid transit time..... 19 min
Gas transit time..... 12 min
Annular volume..... 40.8 bbl

FROM REEL ROTATING JOINT TO CIRCULATION POINT:
Liquid transit time..... 18 min
Gas transit time..... 19 min
Displacement Volume..... 14.1 bbl
Internal Volume..... 20.3 bbl
Internal liquid volume..... 13.0 bbl
Internal gas volume..... 7.3 bbl
(Surface equivalent)..... 6540.3 scf
Length of Workstring on reel..... 2119.56 m

➤ Cleanout Summary (With 950 psi Reservoir Pressure from E10-11)

SUMMARY OF HOLE CLEANING RESULTS

Initial Condition:

% of fill interval occupied by solids before cleanout ... 80.0 %
Top of fill 1839.99 m
Deepest Circulation point 1975.01 m
Bottom of fill 1975.99 m
Initial Volume of Solids..... 2.2 bbl
Initial Mass of Solids..... 1043.6 lb
Solids type: Carbonate/Silica Scales
Fluid Description: Nitrified Water

Penetration Hole Cleaning Mode:

Penetration rate..... 10.0 ft/min
Penetration time..... 0.74 hr
Solids volume in the well after penetration 2.2 bbl
Solids mass in the well after penetration 1036.5 lb

Circulation Hole Cleaning Mode:

Hole circulation time 5.74 hr
Solids volume in the well after circulation..... 0.0 bbl
Solids mass in the well after circulation..... 0.0 lb


Volume of Fluids Pumped During Penetration & Circulation:

Gas volume 135937.3 scf
Liquid Volume 271.9 bbl
Penetration & Circulation time 6.47 hr

Summary for cleanout :-

Top HUD: 1,840 m MDTHF
Bottom HUD: 1,976 m MDTHF
Pump rate – 0.7 bpm with 350 scfm (Nitrified TIW)
Penetration speed – 10ft/min
Circulation time – 6 Hours at depth 1,975 m MDTHF
Wiper trip – **Not require**


Cleanout success with 0 % solid left in hole after circulate for 6 hours from 80% of fill (assumption).

DIMENSION BID	DIMENSION BID COILED TUBING SERVICES		
	DULANG D-31	SCALE CLEANOUT & ACID WASH	


Flow State (continued)

Measured Depth[Flow] <i>m</i>	Temperature	Completion Pressure	Workstring Pressure	Concentric Pressure	Completion Liquid Velocity <i>hr</i>	Workstring Liquid Velocity <i>m</i>	Concentric Liquid Velocity <i>ft/min</i>
1598.0	198.6	797.2	2533.6	0.0	410	747	0
1623.0	200.3	810.6	2531.5	0.0	424	748	0
1648.0	202.0	824.2	2529.4	0.0	423	749	0
1673.0	203.6	837.8	2527.3	0.0	421	750	0
1698.0	205.3	851.6	2525.2	0.0	420	751	0
1723.0	207.0	865.3	2523.1	0.0	496	752	0
1740.0	208.1	874.7	2521.6	0.0	418	752	0
1765.0	209.8	888.6	2519.4	0.0	417	753	0
1790.0	211.5	902.5	2517.3	0.0	416	754	0
1815.0	213.2	916.5	2515.1	0.0	415	755	0
1840.0	214.9	930.5	2512.8	0.0	416	755	0
1860.0	216.2	941.6	2511.0	0.0	392	755	0
1872.0	217.0	949.9	2509.9	0.0	761	756	0
1882.0	217.7	956.7	2509.0	0.0	597	756	0
1907.0	219.4	974.5	2506.8	0.0	593	758	0
1932.0	221.1	992.5	2504.6	0.0	707	759	0
1937.0	221.4	996.3	2504.2	0.0	590	760	0
1962.0	223.1	1014.3	2501.9	0.0	702	761	0
1971.4	223.8	1021.3	2501.1	0.0	586	762	0
1971.5	223.8	1021.2	2497.0	0.0	681	1910	0
1972.2	223.8	1021.8	2496.0	0.0	681	1910	0
1973.7	223.9	1023.1	2494.0	0.0	680	1911	0
1974.7	224.0	1024.0	2492.7	0.0	680	1911	0

Solids Bulk Cross Sectional Area Ctran Analysis



Solids Removal after Penetration to Target Depth Ctran Analysis [Transient response during Circulation and Wiper Trip]





➤ Flow Summary (With 1,350 psi Reservoir Pressure from E12-13B)

SUMMARY OF FLOW RESULTS

Produced Fluids Pressure known at: Production Mode: Fluid Composition:	Perforations No Production Oil Only	Total liquid volume..... 20.5 bbl Total gas volume..... 20.8 bbl (Surface equivalent)..... 5159.4 scf WORKSTRING: Liquid: 1152.0 bbl/day Gas: 0.43 MMscf/day Pressure at reel rotating joint..... 3578.4 psi g Friction pressure loss on reel..... 1206.7 psi Hydrostatic pressure loss on reel..... 6.6 psi Pressure inside WS at Gooseneck..... 2365.2 psi g Hydrostatic pressure loss..... -1223.5 psi Friction pressure loss..... 805.1 psi Equivalent Circulation Density[ECD]... 1.92 lb/gal (US) BHA total pressure loss 1432.6 psi BHA Hydrostatic loss -1.8 psi BHA Friction loss 14.8 psi BHA Kinetic loss 3.8 psi Vortex Nozzle..... 1415.9 psi Circulation Point pressure 1350.8 psi g FROM REEL ROTATING JOINT TO CIRCULATION POINT: Liquid transit time..... 17 min Gas transit time..... 21 min Displacement Volume..... 14.1 bbl Internal Volume..... 20.3 bbl Internal liquid volume..... 13.5 bbl Internal gas volume..... 6.9 bbl (Surface equivalent)..... 6305.1 scf Length of Workstring on reel..... 2119.56 m
Circulated Fluids Fluid Composition: Liquid: 0.80 bbl/min Solids: 0.00 bbl/min Gas: 300.0 scf/min Circulation Point: 1975.00 m HHP Required : 52.52 KW	Nitrified Water	
COMPLETION: Wellhead Pressure..... 272.1 psi g Hydrostatic pressure loss..... 949.6 psi Friction pressure loss..... 131.7 psi Kinetic pressure loss..... -3.8 psi Restriction pressure loss..... 0.4 psi Equivalent Circulation Density[ECD]... 4.78 lb/gal (US)		
Perforation Pressure..... 1350.0 psi g Hydrostatic pressure loss..... 16.9 psi Friction pressure loss..... 0.5 psi Kinetic pressure loss..... -0.2 psi Bottom Hole Pressure..... 1367.2 psi g FROM CIRCULATION POINT TO WELLHEAD: Liquid transit time..... 23 min Gas transit time..... 16 min Annular volume..... 40.8 bbl Volume below circulation point..... 0.4 bbl		

➤ Cleanout Summary (With 1,350 psi Reservoir Pressure from E12-13B)

SUMMARY OF HOLE CLEANING RESULTS

Initial Condition:	
% of fill interval occupied by solids before cleanout ...	80.0 %
Top of fill	1839.99 m
Deepest Circulation point	1975.01 m
Bottom of fill	1975.99 m
Initial Volume of Solids.....	2.2 bbl
Initial Mass of Solids.....	1043.6 lb
Solids type:	Carbonate/Silica Scales
Fluid Description:	Nitrified Water

Penetration Hole Cleaning Mode:	
Penetration rate.....	10.0 ft/min
Penetration time.....	0.74 hr
Solids volume in the well after penetration	2.2 bbl
Solids mass in the well after penetration	1036.5 lb
Circulation Hole Cleaning Mode:	
Hole circulation time	8.00 hr
Solids volume in the well after circulation.....	1.8 bbl
Solids mass in the well after circulation.....	866.6 lb
Wiper Trip Hole Cleaning Mode:	
Wiper Trip Scheme:	User Specified rate, Tornado not
Wiper trip time	1.89 hr
Solids volume in the well after wiper trip	0.0 bbl
Solids mass in the well after wiper trip	0.0 lb

Summary for cleanout :-
 Top HUD: 1,840 m MDTHF
 Bottom HUD: 1,976 m MDTHF
 Pump rate – 0.8 bpm with 300 scfm (Nitrified TIW)
 Penetration speed – 10ft/min
 Circulation time – 8 Hours at depth 1,975 m MDTHF
 Wiper trip speed – 10 ft/min until 1,630 m MDTHF

Cleanout success with 0 % solid left in hole from 80% of fill (assumption).

Volume of Fluids Pumped During Penetration, Circulation & Wiper Trip:	
Gas volume	191317.6 scf
Liquid Volume	510.2 bbl
Penetration, Circulation & Wiper Trip time	10.63 hr

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES



DULANG D-31


SCALE CLEANOUT & ACID
WASH

Flow State (continued)

Measured Depth[Flow] <i>m</i>	Temperature	Completion Pressure	Workstring Pressure	Concentric Pressure	Completion Liquid Velocity <i>hr</i>	Workstring Liquid Velocity <i>m</i>	Concentric Liquid Velocity <i>ft/min</i>
1598.0	192.7	1089.7	2754.9	0.0	231	947	0
1623.0	194.3	1101.5	2756.8	0.0	230	948	0
1648.0	195.9	1113.3	2758.8	0.0	230	949	0
1673.0	197.6	1129.0	2760.7	0.0	377	950	0
1698.0	199.2	1145.5	2762.7	0.0	413	951	0
1723.0	200.8	1162.1	2764.6	0.0	488	952	0
1740.0	201.9	1173.5	2765.9	0.0	412	953	0
1765.0	203.5	1190.2	2767.9	0.0	411	953	0
1790.0	205.1	1206.9	2769.8	0.0	411	954	0
1815.0	206.7	1223.8	2771.7	0.0	411	955	0
1840.0	208.3	1240.7	2773.5	0.0	412	956	0
1860.0	209.6	1253.9	2775.0	0.0	392	956	0
1872.0	210.4	1263.7	2775.8	0.0	709	956	0
1882.0	211.0	1272.1	2776.6	0.0	592	957	0
1907.0	212.6	1293.2	2778.5	0.0	589	958	0
1932.0	214.2	1314.5	2780.4	0.0	703	959	0
1937.0	214.6	1318.8	2780.8	0.0	589	960	0
1962.0	216.2	1340.1	2782.8	0.0	700	961	0
1971.4	216.8	1348.2	2783.6	0.0	581	961	0
1971.5	216.8	1347.9	2779.5	0.0	661	2323	0
1972.2	216.9	1348.5	2776.9	0.0	661	2323	0
1973.7	217.0	1349.9	2771.4	0.0	661	2324	0
1974.0	217.0	1350.0	2770.4	0.0	662	2324	0


Solids Bulk Cross Sectional Area

Crab Analysis




Solids Removal after Penetration to Target Depth

CTran Analysis [Transient response during Circulation and Wiper Trip]




Solids Removed versus Circulation point

CTran Analysis



Tripping Speed to be used while Pulling Out of Hole

CTran Analysis



DIMENSION BID

DIMENSION BID COILED TUBING SERVICES



DULANG D-31

SCALE CLEANOUT & ACID
WASH

Client: PCSB

Dimension Bid (M) Sdn Bhd

Well: D-31

Time Planner

Field: Dulang D

Job: Sand Cleanout from 1,864 m until 1,973 m MDTHF

Total Time 35:46 hh:mm

BBLs	GAL N2
1,162.8	3,323.8

Date: 16/6/2024

No.	Stage	Fluid Used	Time, hh:mm			Fluids		Tripping			Totals	
			Start	End	Stage	BPM	SCFM	From	To	ft/min	BBLs	GAL N2
1	CT RIH to 10m above HUD at 1,864m MDTHF. Perform jet clean across every SPM for 2 passes	FLUID 1 - TIW	4:00	14:11	10:11	0.3	0	0	6,115	10.0	183.5	0
2	Spot 5 bbls of 15% HCl Acid on top of HUD & soak for 2 hours	FLUID 4 - 15% HC	14:11	16:41	2:30	0.5	0	6,115	6,115		75.0	0
3	Increase pump rate to establish return on surface prior penetrate HUD at 1,864 m MDTHF	FLUID 2 - Nitrified	16:41	19:49	3:07	0.8	300	6,115	6,115	0.0	150.0	604
4	Start Penetrate HUD 30m/100ft	FLUID 2 - Nitrified	19:49	19:59	0:10	0.8	300	6,115	6,215	10.0	8.0	32
5	Circulate 5bbls Gel	FLUID 3 - Gel	19:59	20:05	0:06	0.8	300	6,215	6,215	0.0	5.0	20
6	Wiper Trip to 10m above previous HUD	FLUID 2 - Nitrified	20:05	20:18	0:13	0.8	300	6,215	6,085	10.0	10.4	42
7	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	20:18	20:41	0:23	0.8	300	6,085	6,315	10.0	18.4	74
8	Circulate 5bbls Gel	FLUID 3 - Gel	20:41	20:47	0:06	0.8	300	6,315	6,315	0.0	5.0	20
9	Wiper Trip to 10m/30ft above previous HUD	FLUID 2 - Nitrified	20:47	21:00	0:13	0.8	300	6,315	6,185	10.0	10.4	42
10	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	21:00	21:23	0:23	0.8	300	6,185	6,415	10.0	18.4	74
11	Circulate 5bbls Gel	FLUID 3 - Gel	21:23	21:29	0:06	0.8	300	6,415	6,415	0.0	5.0	20
12	Wiper Trip to 10m/30ft above previous HUD	FLUID 2 - Nitrified	21:29	21:42	0:13	0.8	300	6,415	6,285	10.0	10.4	42
13	RIH HUD + 30m/100ft	FLUID 2 - Nitrified	21:42	22:01	0:18	0.8	300	6,285	6,474	10.0	15.1	61
14	Circulate 5bbls Gel	FLUID 3 - Gel	22:01	22:07	0:06	0.8	300	6,474	6,474	0.0	5.0	20
15	CBU for 8 hours. Flag #1 CT at surface at depth 1,976 m MDTHF	FLUID 2 - Nitrified	22:07	6:07	8:00	0.8	300	6,474	6,474		384.0	1,547
16	Wiper trip to 1,630 m MDTHF. Perform jet clean across every SSD for 2 passes	FLUID 3 - Gel	6:07	9:53	3:45	0.8	300	6,474	5,348	5.0	180.2	726
17	RIH back to 1,942 m MDTHF	FLUID 1 - TIW	9:53	10:44	0:51	0.3	0	5,348	6,371	20.0	15.3	0
18	Spot 63 bbls of 7.5% HCl Acid (tubing pickling) while POOH to surface at 30 ft/min	FLUID 5 - 7.5% HC	10:44	14:16	3:32	0.3	0	6,371	0	30.0	63.7	0
19	Soak for 1 hour	FLUID 1 - TIW	14:16	15:46	1:30	0.0	0	0	0		0.0	0

Prepared By:
M. Ameerul Zaem

Reviewed By:
Kung Yee Han

Date:
16/6/2024

Rev.
Rev2

Controlled Document
DB-CT-MAZ-24017

Pg.
65

DIMENSION BID

DIMENSION BID COILED TUBING SERVICES



DULANG D-31

SCALE CLEANOUT & ACID
WASH

APPENDIX VII – LAB ANALYSIS

DIMENSION BID

CERTIFICATE OF ANALYSIS

Client : PCSB - PMA **Test** : Dissolution Test
Field : Dulang **Date of Issued** : 5th July 2023
Well ID : D31

Test Properties

No	Descriptions	Details
1.	Test temperature	55 °C & 68 °C
2.	Test chemical	15% Hydrochloric Acid (15% HCl)
3.	Soaking period	4 hours
4.	Sample appearance	

Observation & Result

No	Descriptions	55 °C	68 °C
1.	Weight of Sample (Initial Weight)	1.1982 g	1.0126 g
2.	Dried Weight After Treatment	0.0932 g	0.0662 g
3.	Dissolved Weight	1.1050 g	0.9464 g
4.	% Dissolved $\left(\frac{\text{Dissolved Weight}}{\text{Initial Weight}} \times 100 \right)$	92.22 %	93.46 %

DIMENSION BID

CERTIFICATE OF ANALYSIS

Client : PCSB - PMA **Test** : Dissolution Test
Field : Dulang **Date of Issued** : 5th July 2023
Well ID : D31

Temperature	Description	Observation Photo		
		Before	After	After Drying
55 °C	<ul style="list-style-type: none"> Sample reacts rapidly when in contact with 15% HCl. Foam was created immediately but it disappeared after 5 minutes. 92.22% of the sample managed to be dissolved after 4 hours soaking period. 			
68 °C	<ul style="list-style-type: none"> Sample reacts rapidly when in contact with 15% HCl. Foam was created immediately but it disappeared after 5 minutes. 93.46% of the sample managed to be dissolved after 4 hours soaking period. 			

Nadia Shahrah



PETRONAS Carigali Sdn Bhd
SGS File No. KE23-00716



Particle Size Distribution Data
by Sieve

Sample ID: KE23-00716.002 (WELL D31)

Sieve Size (Micron)	Method	Result	Unit
850	KUL-SOP-024	96.49	wt%
600		1.98	
300		1.12	
212		0.05	
90		0.10	
53		0.01	
Catch Pan		0.01	
Total Loss		0.23	



Analytical Report: KE23-00716.002

Date: 28/03/2023
 PETRONAS CARIGALI SDN BHD
 Operasi Semanjung Malaysia
 Tingkat 1 & 2 Kompleks Pejabat Petronas
 Kemaman
 Keroh
 MALAYSIA
 24300

The sample(s) to which the findings recorded herein (the "Findings") relate was/were drawn and / or provided by the Client or by a third party acting at the Client's direction. The Findings constitute no warranty of the sample's representativeness of any goods and strictly relate to the sample(s). The Company accepts no liability with regard to the origin or source from which the sample(s) were said to be extracted.

This laboratory is accredited under ISO/IEC 17025. The results reported herein have been performed in accordance with the laboratory's term of accreditation except calibration tests marked with an asterisk (*) in this report which are not within the scope of accreditation for our laboratory.

CLIENT ORDER NUMBER :	LSR NO: 2023-03-05	SGS ORDER NO.:	10249675
LOCATION :	Dulang B (DLB)	PRODUCT DESCRIPTION :	SOLID
SAMPLE SOURCE :	Offshore Platform	SOURCE ID :	WELL D31
SAMPLE TYPE :	As submitted	SAMPLE BY :	Client
SAMPLED :	-	RECEIVED :	15/03/2023
ANALYSED :	26/03/2023 - 27/03/2023	COMPLETED :	27/03/2023
SAMPLE COMMENT :	PC: 9400310000		

PROPERTY	METHOD	RESULT UNITS
Analysis for Loss on Ignition	KUL SOP 037 (In-House Method based on ASTM D7348)	
Moisture Content		3.96 % (m/m)
Organic Content		6.34 % (m/m)
Inorganic Content		93.66 % (m/m)
Trace Element in Petroleum Product and Lubricant by WDDRF *	KUL SOP 023 (In-House Method based on Manufacturer's Model Bruker S6 Jaguar)	
Silicon, Si *		2.25 % (m/m)
Iron, Fe *		0.94 % (m/m)
Phosphorus, P *		0.49 % (m/m)
Aluminium, Al *		0.13 % (m/m)
Sulphur, S *		0.46 % (m/m)
Calcium, Ca *		44.73 % (m/m)
Sodium, Na *		0.30 % (m/m)
Barium, Ba *		0.17 % (m/m)
Magnesium, Mg *		0.26 % (m/m)
Strontium, Sr *		0.37 % (m/m)
Identification of Compound and Scale by X-Ray Diffractometer *	KUL SOP 045 (In-House Method based on Manufacturer's Model Bruker)	
Compound 1 (Major) *		Aragonite ---
Compound 2 (Minor) *		Quartz ---
Compound 3 (Minor) *		Magnesium ---
		Iron Oxide ---

Prepared By:
M. Ameerul Zaem

Reviewed By:
Kung Yee Han


Date:
16/6/2024

Rev.
Rev2

Controlled Document
DB-CT-MAZ-24017

Pg.
66

APPENDIX VIII – DECISION TREE





PETRONAS

PE/IWR

Post Job Review

DULANG D31 CTU SCALE CLEANOUT & NEAR WELLBORE ACID WASH

20.08.2024

Prepared by	Endorsed by	Approved by
Muhd Ameerul Zaeem DB CTS Field Engineer	Name M Izwan B. A Jalil TP	Name Chairperson

Team Member	

© 2019 PetroliaM Nasional Berhad (PETRONAS)

All rights reserved. No part of this document may be reproduced in any form possible, stored in a retrieval system, transmitted and/or disseminated in any form or by any means (digital, mechanical, hard copy, recording or otherwise) without the permission of the copyright owner.

1 Executive Summary

Operation at Dulang D was a standalone coil tubing package with all equipment and chemical placed on platform assisted by standby boat Setia Luhur for accommodation and temporary storage.

CT Operation Duration: 29 Days (16th June till 16th July 2024)

- Dulang-D31 - Scale Clean Out and Acid Wash
 - Operation start on 16th June once Setia Luhur sailing to Dulang D together with chemical for D-31 and complete on 16th July once flowback is completed.
 - **Actual Operation: 31 days, Planned Operation: 14 days**
 - Prolong operation due to MSD from 26th June until 8th July 2024 (13 days).

Well by Well Review

D-31

Scale Cleanout & Near Wellbore Acid Wash

2 Executive Summary

Objective


1. To perform scale cleanout and clear HUD (scale) inside completion tubing from 1,855 m MDTHF until 1,973 m MDTHF
2. To perform near wellbore acid wash of E10-11 & E12-13 via bullheading to tackle mainly on the calcite scale issue.

Problem Statement

- The well is underperforming due to restriction at 1,855 m MDTHF during TCC on 15th June 2024 & recovered sand/scale sample after bailing. On 2023, samples was recovered at 3-way sub & from analysis showed major compound presence was Aragonite (calcite) & 94% of the samples was dissolved by HCl after dissolution was conducted for 4 hours.

3 D-31 Well Overview

Input Parameter	Parameter Value
Field	Dulang D-31
Max. Deviation (degrees)	58 Deg @ 1,232 m MDTHF
Min. Restriction (inch)	2.25" (XN Nipple) @ 1,968 m MDTHF
Tubing Specification	3-1/2" & 2-7/8" Production Tubing (Refer Well Schematic)
Type of Fluid & Density	N/A
Top of Fluid	No fluid level detected
Current Well Status	Flowing
Depth of zone	E6 (1,866 – 1,878 m MDDF)
	E10-11 (1,929 – 1,939 m MDDF)
	E12-13A (1,954 – 1,967 m MDDF)
	E12-13B (1,969 – 1,978 m MDDF)
Reservoir Pressure (psi)	E6: 950 psi
	E10-11: 1,350 psi
	E12-13A: 1,350 psi
	E12-13B: 1,350 psi
Reservoir Temperature (deg F)	217 deg F
Porosity	0.2 - 0.3
Permeability (mD)	50 - 200
Fracture Gradient	0.7 psi/ft
H ₂ S Content	35 ppm
CO ₂ Content	60%
Mercury, HG	Not available
Additional Information / Notes / Special Requirement:	
<ul style="list-style-type: none"> Latest Scale HUD: 1,855 m MDTHF 	



4

Summary of Intervention Activities.

Item	Job Description	Detail
A	Coiled Tubing Operation	1. Run#1: Scale Cleanout from HUD at 1,855 m MDTHF Until 1,973 m MDTHF
B	Slickline Activity	1. TCC 2. Slickline Zone Change (Close SSD#2 & SSD#3)
C	Bullheading	1. Bullheading#1: Injectivity Test on zone E12-13 2. Bullheading#2: Near Wellbore Acid Wash Treatment (E12-13)
D	Slickline Activity	1. Slickline Zone Change (Close SSD#4 & Open SSD#3)
E	Bullheading	1. Bullheading#1: Injectivity Test on zone E10-11 2. Bullheading#2: Near Wellbore Acid Wash Treatment (E10-11)
F	Slickline Activity	1. Slickline Zone Change (Open SSD#4 & Flow Commingle)


5

Plan vs Actual Operation

Activity	Planned (days)	Actual (days)	Remarks
CT Surface Preparation	1.5	1	
CT Run#1: Scale Cleanout from HUD at 1,855 m MDTHF Until 1,973 m MDTHF	2	5	Prolong due to hard scale & require multiple PDA-15 jetting.
CT Rig Down	0.5	0.5	
Slickline Zone Change (Close SSD#2 & SSD#3)	1	17	Standby due to MSD: 13 days Slickline Activity: 4 days (Prolong due to encounter HUD at 1,865 m suspect wax or crossflow)
Bullheading#1: Injectivity Test on zone E12-13 Bullheading#2: Near Wellbore Acid Wash Treatment (E12-13)	2	2	
Slickline Zone Change (Close SSD#4 & Open SSD#3)	0.75	1	Prolong due to tools not engage
Bullheading#3: Injectivity Test on zone E10-11 Bullheading#4: Near Wellbore Acid Wash Treatment (E10-11)	2	2	
Slickline Zone Change (Open SSD#4)	0.75	0.75	
Contingency	3	2	Eid Adha Celebration & Crew Change
Total	14 Days	31 Days	

Summary of Intervention Activities.

DIMENSION BID



Start Date	End Date
16-Jun-24 12:00	16-Jul-24 18:30

Activity	Hours	Days
Mob/Demob	61:30	02:33
Rig up/down & Well Preparation	137:40	05:44
CT Operation	105:00	04:22
Pumping Operation	18:35	00:46
Wireline Activity	35:45	01:29
Platform/PCSB Activity	18:30	00:46
Wait on Weather	17:30	00:43
Tool Box Talk / Safety Meeting	08:55	00:22
Unit Standby	251:30	10:28
Stop Work	00:00	00:00
Chemical Mixing	10:35	00:26
e-PTW approval	75:15	03:08
Monitor Well	35:15	01:28
SDFN	24:00	01:00
Downtime - DB	00:00	00:00
Downtime - Non DB	00:00	00:00
Total	800:00	33:20

Remarks:

- Platform/PCSB Activity includes wait on permit, DPIC CC Day
- Wireline Activity – TCC & Zone Change
- Rig up/down & Well Preparation – include lifting activity & equipment maintenance during standby

7

Summary of Intervention Activities.

#	Activity	Start	End	Duration	CT Run#	Run Objective	BHA	Chemical	HUD (m MDTHF)	Note
1	Mob/Demob	16-Jun-24 12:00	17-Jun-24 06:00	18:00:00						Check in to KSB and wait for sailing
2	Tool Box Talk / Safety Meeting	16-Jun-24 09:45	16-Jun-24 10:00	0:15:00						
3	e-PTW approval	16-Jun-24 09:00	16-Jun-24 10:15	1:15:00						
4	Rig up/down & Well Preparation	16-Jun-24 10:15	16-Jun-24 18:00	7:45:00						
5	Platform/PCSB Activity	17-Jun-24 06:00	17-Jun-24 12:30	6:30:00						Eid Adha Celebration
6	Tool Box Talk / Safety Meeting	17-Jun-24 13:45	17-Jun-24 14:00	0:15:00						
7	e-PTW approval	17-Jun-24 13:40	17-Jun-24 14:30	0:50:00						
8	Platform/PCSB Activity	17-Jun-24 12:30	17-Jun-24 18:30	6:00:00						
9	e-PTW approval	18-Jun-24 06:30	18-Jun-24 15:00	8:30:00						
10	Tool Box Talk / Safety Meeting	18-Jun-24 09:00	18-Jun-24 09:20	0:20:00						
11	Rig up/down & Well Preparation	18-Jun-24 15:00	18-Jun-24 18:30	3:30:00						
12	e-PTW approval	18-Jun-24 18:30	18-Jun-24 21:30	3:00:00						
13	Tool Box Talk / Safety Meeting	18-Jun-24 18:45	18-Jun-24 19:00	0:15:00						
14	Rig up/down & Well Preparation	18-Jun-24 18:30	19-Jun-24 00:00	5:30:00						
15	Platform/PCSB Activity	19-Jun-24 00:00	19-Jun-24 03:30	3:30:00						VELOSI perform RT Test
16	Rig up/down & Well Preparation	19-Jun-24 03:30	19-Jun-24 06:30	3:00:00						
17	e-PTW approval	19-Jun-24 06:30	19-Jun-24 08:00	1:30:00						
18	Tool Box Talk / Safety Meeting	19-Jun-24 08:00	19-Jun-24 08:20	0:20:00						
19	Rig up/down & Well Preparation	19-Jun-24 09:20	19-Jun-24 10:55	1:35:00						
20	Rig up/down & Well Preparation	19-Jun-24 10:55	19-Jun-24 12:40	1:45:00						Bunker FW via MV SL
21	Platform/PCSB Activity	19-Jun-24 12:40	19-Jun-24 15:10	2:30:00						Crane under maintenance
22	Rig up/down & Well Preparation	19-Jun-24 15:10	19-Jun-24 18:30	3:20:00						
23	e-PTW approval	19-Jun-24 18:30	19-Jun-24 21:15	2:45:00						
24	Rig up/down & Well Preparation	19-Jun-24 21:15	19-Jun-24 23:00	1:45:00						
25	Wait on Weather	19-Jun-24 23:00	20-Jun-24 02:00	3:00:00						
26	Rig up/down & Well Preparation	20-Jun-24 02:00	20-Jun-24 06:30	4:30:00						Make up BHA and Perform function test on SpinCAT
27	e-PTW approval	20-Jun-24 06:30	20-Jun-24 08:00	1:30:00						
28	Tool Box Talk / Safety Meeting	20-Jun-24 08:00	20-Jun-24 09:30	1:30:00						
29	CT Operation	20-Jun-24 09:30	20-Jun-24 18:30	9:00:00	CT Run#1	Scale Cleanout	1.69" SpinCat BHA	IW		Perform 2 passes jetting at SPM# 1 until SPM#6

8

Summary of Intervention Activities.

#	Activity	Start	End	Duration	CT Run#	Run Objective	BHA	Chemical	HUD (m MDTHF)	Note
30	Chemical Mixing	20-Jun-24 15:40	20-Jun-24 16:50	1:10:00						Mix 15% HCl treatment and switch to IW.
31	e-PTW approval	20-Jun-24 18:30	20-Jun-24 19:00	0:30:00						
32	Tool Box Talk / Safety Meeting	20-Jun-24 18:45	20-Jun-24 19:00	0:15:00						
33	CT Operation	20-Jun-24 18:30	21-Jun-24 06:30	12:00:00						Start pump nitrogen until get clear return
34	e-PTW approval	21-Jun-24 06:30	21-Jun-24 07:00	0:30:00						
35	Tool Box Talk / Safety Meeting	21-Jun-24 06:45	21-Jun-24 07:00	0:15:00						
36	Chemical Mixing	21-Jun-24 12:50	21-Jun-24 13:30	0:40:00						
37	CT Operation	21-Jun-24 06:30	21-Jun-24 18:30	12:00:00						Pre Charge Gas lift (SPM#6) at depth 3981ftTHF to establish return at surface
38	e-PTW approval	21-Jun-24 18:30	21-Jun-24 19:30	1:00:00						
39	Tool Box Talk / Safety Meeting	21-Jun-24 19:00	21-Jun-24 19:10	0:10:00						
40	CT Operation	21-Jun-24 18:30	22-Jun-24 06:30	12:00:00						Cont. Clean out from depth 6202 ftTHF
41	e-PTW approval	22-Jun-24 06:30	22-Jun-24 07:30	1:00:00						
42	Tool Box Talk / Safety Meeting	22-Jun-24 07:00	22-Jun-24 07:10	0:10:00						
43	Chemical Mixing	22-Jun-24 10:05	22-Jun-24 10:45	0:40:00						
44	CT Operation	22-Jun-24 06:30	22-Jun-24 18:30	12:00:00						Spot & Soaking 15% HCL 5bbbls & Pick up CT to 5978ftTHF
45	e-PTW approval	22-Jun-24 18:30	22-Jun-24 19:30	1:00:00						
46	Tool Box Talk / Safety Meeting	22-Jun-24 19:00	22-Jun-24 19:10	0:10:00						
47	CT Operation	22-Jun-24 18:30	23-Jun-24 06:30	12:00:00						
48	e-PTW approval	23-Jun-24 06:30	23-Jun-24 06:40	0:10:00						
49	Tool Box Talk / Safety Meeting	23-Jun-24 06:40	23-Jun-24 06:50	0:10:00						
50	Chemical Mixing	23-Jun-24 15:50	23-Jun-24 16:20	0:30:00						
51	CT Operation	23-Jun-24 06:30	23-Jun-24 18:30	12:00:00						
52	e-PTW approval	23-Jun-24 18:30	23-Jun-24 18:50	0:20:00						
53	Tool Box Talk / Safety Meeting	23-Jun-24 18:40	23-Jun-24 18:50	0:10:00						
54	CT Operation	23-Jun-24 18:30	24-Jun-24 06:30	12:00:00						
55	e-PTW approval	24-Jun-24 06:30	24-Jun-24 06:40	0:10:00						
56	Tool Box Talk / Safety Meeting	24-Jun-24 06:30	24-Jun-24 06:45	0:15:00						
57	Chemical Mixing	24-Jun-24 09:45	24-Jun-24 10:40	0:55:00						
58	CT Operation	24-Jun-24 06:30	24-Jun-24 18:30	12:00:00	CT Run#1	CT at surface				Start pump 7.5% HCl (Tubing Pickling) for 65bbbls. CT at surface at 1830 hr
59	e-PTW approval	24-Jun-24 18:30	24-Jun-24 19:30	1:00:00						
60	Tool Box Talk / Safety Meeting	24-Jun-24 18:30	24-Jun-24 18:45	0:15:00						

9

Summary of Intervention Activities.

#	Activity	Start	End	Duration	CT Run#	Run Objective	BHA	Chemical	HUD (m MDTFH)	Note
61	Rig up/down & Well Preparation	24-Jun-24 18:45	24-Jun-24 21:45	3:00:00						
62	Monitor Well	24-Jun-24 21:45	25-Jun-24 03:45	6:00:00						Well flowback. Last pH result =8
63	Wireline Activity	25-Jun-24 03:45	25-Jun-24 06:30	2:45:00						Zone Change
64	e-PTW approval	25-Jun-24 06:30	25-Jun-24 10:00	3:30:00						
65	Tool Box Talk / Safety Meeting	25-Jun-24 08:30	25-Jun-24 09:00	0:30:00						
66	Wireline Activity	25-Jun-24 06:30	25-Jun-24 18:30	12:00:00						Zone Change
67	Rig up/down & Well Preparation	25-Jun-24 06:30	25-Jun-24 18:30	12:00:00						7 pax DB sail back to KSB
68	e-PTW approval	25-Jun-24 18:30	25-Jun-24 20:30	2:00:00						
69	Wireline Activity	25-Jun-24 18:30	26-Jun-24 06:30	12:00:00						
70	Rig up/down & Well Preparation	25-Jun-24 18:30	26-Jun-24 06:30	12:00:00						
71	e-PTW approval	26-Jun-24 06:30	26-Jun-24 08:30	2:00:00						
72	Rig up/down & Well Preparation	26-Jun-24 08:30	26-Jun-24 15:00	6:30:00						
73	Mob/Demob	26-Jun-24 15:00	27-Jun-24 11:30	20:30:00						13 pax DB sail back to KSB due to MSD from 27 June - 7 July 2024
74	Unit Standby	27-Jun-24 11:30	07-Jul-24 23:00	251:30:00						MSD 11 days
75	Mob/Demob	07-Jul-24 23:00	08-Jul-24 17:30	18:30:00						
76	e-PTW approval	08-Jul-24 17:30	08-Jul-24 23:30	6:00:00						
77	Rig up/down & Well Preparation	08-Jul-24 23:30	09-Jul-24 06:30	7:00:00						
78	e-PTW approval	09-Jul-24 06:30	09-Jul-24 11:00	4:30:00						
79	Tool Box Talk / Safety Meeting	09-Jul-24 06:30	09-Jul-24 07:00	0:30:00						
80	Rig up/down & Well Preparation	09-Jul-24 07:00	09-Jul-24 16:45	9:45:00						
81	Pumping Operation	09-Jul-24 16:45	09-Jul-24 18:30	1:45:00	Bullheading	Dissolve Wax at S/L HUD		WaxClen300		Assist Slickline pumping 5 bbls of WaxClean
82	Wait on Weather	09-Jul-24 18:30	10-Jul-24 06:30	12:00:00						
83	e-PTW approval	10-Jul-24 06:30	10-Jul-24 10:30	4:00:00						
84	Tool Box Talk / Safety Meeting	10-Jul-24 09:15	10-Jul-24 09:30	0:15:00						
85	Rig up/down & Well Preparation	10-Jul-24 10:30	10-Jul-24 18:30	8:00:00						
86	e-PTW approval	10-Jul-24 18:30	10-Jul-24 21:15	2:45:00						
87	Tool Box Talk / Safety Meeting	10-Jul-24 21:15	10-Jul-24 21:30	0:15:00						
88	Chemical Mixing	10-Jul-24 21:30	10-Jul-24 23:20	1:50:00						
89	Pumping Operation	10-Jul-24 23:20	11-Jul-24 01:20	2:00:00	Bullheading	Dissolve Wax at S/L HUD		WaxClen300		Assist Slickline pumping 5 bbls of WaxClean


10 Summary of Intervention Activities.

#	Activity	Start	End	Duration	CT Run#	Run Objective	BHA	Chemical	HUD (m MDTHF)	Note
90	Rig up/down & Well Preparation	11-Jul-24 01:20	11-Jul-24 06:30	5:10:00						
91	e-PTW approval	11-Jul-24 06:30	11-Jul-24 09:30	3:00:00						
92	Tool Box Talk / Safety Meeting	11-Jul-24 09:15	11-Jul-24 09:30	0:15:00						
93	Wireline Activity	11-Jul-24 09:30	11-Jul-24 18:30	9:00:00						DB Surface preparation
94	e-PTW approval	11-Jul-24 18:30	11-Jul-24 21:30	3:00:00						
95	Tool Box Talk / Safety Meeting	11-Jul-24 21:15	11-Jul-24 21:30	0:15:00						
96	Wait on Weather	11-Jul-24 21:30	12-Jul-24 00:00	2:30:00						
97	Rig up/down & Well Preparation	12-Jul-24 00:00	12-Jul-24 02:40	2:40:00						
98	Pumping Operation	12-Jul-24 02:40	12-Jul-24 06:30	3:50:00	Bullheading#1 : Injectivity Test	Injectivity test on zone E-12-13		TFW		
99	e-PTW approval	12-Jul-24 06:30	12-Jul-24 09:30	3:00:00						
100	Tool Box Talk / Safety Meeting	12-Jul-24 09:10	12-Jul-24 09:30	0:20:00						
101	Chemical Mixing	12-Jul-24 09:30	12-Jul-24 12:50	3:20:00						
102	Pumping Operation	12-Jul-24 12:50	12-Jul-24 15:20	2:30:00	Bullheading#2 : Main Treatment	Main Treatment on zone E-12-13		18 bbls Preflush, 63 bbls 15% HCl, 65 bbls TSW		
103	Rig up/down & Well Preparation	12-Jul-24 15:20	12-Jul-24 18:30	3:10:00						
104	e-PTW approval	12-Jul-24 18:30	12-Jul-24 19:45	1:15:00						
105	Tool Box Talk / Safety Meeting	12-Jul-24 19:30	12-Jul-24 19:45	0:15:00						
106	Monitor Well	12-Jul-24 19:45	13-Jul-24 06:30	10:45:00						Inject Soda Ash
107	e-PTW approval	13-Jul-24 06:30	13-Jul-24 09:30	3:00:00						
108	Tool Box Talk / Safety Meeting	13-Jul-24 09:10	13-Jul-24 09:30	0:20:00						
109	Rig up/down & Well Preparation	13-Jul-24 09:30	13-Jul-24 18:30	9:00:00						
110	e-PTW approval	13-Jul-24 18:30	13-Jul-24 20:30	2:00:00						
111	Monitor Well	13-Jul-24 20:30	14-Jul-24 06:30	10:00:00						
112	e-PTW approval	14-Jul-24 06:30	14-Jul-24 08:30	2:00:00						
113	Tool Box Talk / Safety Meeting	14-Jul-24 08:10	14-Jul-24 08:30	0:20:00						
114	Pumping Operation	14-Jul-24 08:30	14-Jul-24 17:00	8:30:00	Bullheading#3 & #4: Injectivity Test & Main Treatment	Injectivity Test & Main Treatment on zone E10-11		TFW, 8 bbls Preflush, 29 bbls 15% HCl, 62 bbls TSW		

11 Summary of Intervention Activities.

#	Activity	Start	End	Duration	CT Run#	Run Objective	BHA	Chemical	HUD (m MDTHF)	Note
115	Rig up/down & Well Preparation	14-Jul-24 17:00	14-Jul-24 18:30	1:30:00						
116	e-PTW approval	14-Jul-24 18:30	14-Jul-24 20:30	2:00:00						
117	Tool Box Talk / Safety Meeting	14-Jul-24 20:10	14-Jul-24 20:30	0:20:00						
118	Chemical Mixing	14-Jul-24 20:30	14-Jul-24 22:00	1:30:00						
119	Monitor Well	14-Jul-24 22:00	15-Jul-24 06:30	8:30:00						Inject Soda Ash
120	e-PTW approval	15-Jul-24 06:30	15-Jul-24 08:30	2:00:00						
121	Tool Box Talk / Safety Meeting	15-Jul-24 08:10	15-Jul-24 08:30	0:20:00						
122	Rig up/down & Well Preparation	15-Jul-24 08:30	15-Jul-24 18:30	10:00:00						Maintenance unit
123	e-PTW approval	15-Jul-24 18:30	15-Jul-24 20:45	2:15:00						
124	Tool Box Talk / Safety Meeting	15-Jul-24 20:15	15-Jul-24 20:30	0:15:00						
125	Rig up/down & Well Preparation	15-Jul-24 20:45	16-Jul-24 06:30	9:45:00						
126	e-PTW approval	16-Jul-24 06:30	16-Jul-24 08:30	2:00:00						
127	Rig up/down & Well Preparation	16-Jul-24 08:30	16-Jul-24 14:00	5:30:00						
128	Mob/Demob	16-Jul-24 14:00	16-Jul-24 18:30	4:30:00						Return to MV Setia Luhur. SL sail back to KSB


12 Summary of Intervention Activities.



Remarks:

1. 0% - 15% - Rig up on Well & Surface Preparation. (Eid Adha & Crew Change Day)
2. 15% - 27% - CT Run#1 Scale Cleanout. (Prolong operation due to hard scale)
3. 27% - 35% - Slickline zone change (Prolong due to waxy condition & MSD)
4. 35% - 52% - Bullheading #1: Injectivity Test & Main Treatment on zone E12-13
5. 52% - 70% - Slickline zone change
6. 70% - 85% - Bullheading#2: Injectivity Test & Main Treatment on zone E10-11
7. 85% -100% - Slickline zone change

Job Analysis – CT Run#1 – Scale Cleanout from 1,855 m until 1,973 m (PXN Plug)



Start RIH on 20/6/2024 at 9:30 am

CT at S/L Hud. Start pump HCL and soak for 2 hour at S/L HUD at 6086 ft

Pick up CT to get return at surface, Manipulate pump rate, introduce Nitrogen 300 scfm and choke sizes

Attempt to penetrate S/L HUD and able to penetrate after 5th attempt. Start pump gel and observe gel return at surface before continue to wiper trip until 30ft above s/l hud (6056 ft)

Unable to pass through after 8th attempt. Mix 10 bbls of 15% HCl for soaking acid at HUD depth for 4 hours.

- BHA Configuration: 1.69" Internal Dimple Connector, 1.69" MHA, 1.69" 5 Ft Straight Bar, 1.69" Downhole Filter and 1.69" SpinCat Nozzle.
- Start RIH and perform jetting clean across every SPM during RIH
- CT at S/L HUD at 6,086 ft THF, start soak 15% HCl for 2 hours
- Attempt to penetrate and able to penetrate 100ft below S/L HUD after 5th attempt
- Continue attempt to penetrate until target depth at PXN Plug (6,470 ft)

THP, psi	PCP, psi
790	610

Table 1: Initial well pressure before CT Operation

Rate	Pressure (PSI)
0.3	430
0.5	1000
0.7	2050
0.8	2400
0.9	3000
1.0	3700
1.1	4300

Table 2: Spincat function test prior RIH. Highlighted Spncat start turning



14

Job Analysis – CT Run#1 – Scale Cleanout from 1,855 m Until 1,973 m (PXN Plug)

Start soaking 15% HCl at depth 6,206 ft for 4 hours. Pickup CT at safe depth 30m above SSD#2

Unable to penetrate at depth 6,234 for 12th attempt

Able to penetrate 100 ft below 2nd HUD (6,220) at depth 6,318 ft


Continue RIH to penetrate. CT able to tag PXN Plug after several HUD at depth 6,511 ft. Pickup Ct 40 ft above PXN plug to pump 40 bbls gel and CBU for 8 hours

Complete CBU 8 hours and start to wiper trip to 4833ft THF

Continue RIH to depth 6,371 ft (SSD#4) to spot 65 bbls 7.5% HCl for tubing pickling

CT at 6,371 ft, Spot 65 bbls 7.5% HCl and POOH to surface. PCP: 652 psi THP: 155 psi

CT at surface at 15:45 hrs on 24/6/2024. Close CV/MV Start soak for 1 hour PCP:785 psi



- CT tag several HUD and repeat the step to soak and jetting acid at HUD depth.
- Able to penetrate until PXN Plug Depth (6,551 ft), Tag twice on PXN plug observe in increase of weight of string and increase in circulating pressure
- Start CBU for 8 hours and start to wiper trip to 4,833 ft.
- RIH to 6,370 SSD#4 depth to spot for tubing pickling 7.5% HCl and POOH to surface.
- Soak acid for 1 hour and inform DPIC to flow well for flowback after complete soaking.

SpinCat Nozzle Running Hours: 81 hours / 3.5 days

15

Job Analysis – CT Run#1 – Scale Cleanout from 1,855 m Until 1,973 m (Summary of CT HUD)


Date	CT HUD	Depth (ft)	Depth (m)	CT Penetration (ft)	Total CT Penetration (ft)	Fluid Type
21/6/2024	S/L HUD	6086	1855	60	130	IW
	1	6109	1862	4		IW
	2	6113	1863	5		IW
	3	6118	1865	15		IW
	4	6133	1869	16		IW
	5	6149	1874	24		IW
	6	6173	1881	3		15% HCl
22/6/2024	7	6176	1882	3	18	15% HCl
	8	6179	1883	3		15% HCl
	9	6182	1884	2		IW
	10	6184	1885	1		IW
23/6/2024	11	6185	1885	12	82	15% HCl
	12	6197	1889	8		IW
	13	6206	1891	3		IW
	14	6210	1893	3		IW
	15	6213	1894	20		IW
	16	6233	1900	29		IW
	17	6262	1909	19		IW
	18	6281	1914	52		15% HCl
	19	6333	1930	30		IW
	20	6363	1939	62		IW
	21	6425	1958	49		IW
	22	6474	1973	*PXN Plug		IW

16

Job Analysis – Bullheading#1 – Injectivity Test (E12-13)


PCP, psi	THP, psi
200	140

Table 1: Initial well pressure before Pumping Operation



- Start Pumping on 12th July 24 @0240 hr and finish pumping on 12th July 24 @0430hr (Operation Duration: 2hrs)
- Prior to Injectivity Test on zone E12-13, well was filled up to 65 bbls of TFW with consistent pump rate at 1.0 BPM.
- Once complete filled up, Injectivity Test was conducted at 0.3, 0.5, 0.7, 1.0 & 1.3 bpm and sustain each rate for 5 minutes. THP were observed maintain at 0 psi for every stage pumping rate.

Job Analysis – Bullheading#2 – Main Treatment (E12-13)



PCP, psi	THP, psi
150	150

Table 1: Initial well pressure before Pumping Operation

- Start Pumping on 12th July 24 @1250 hr and finish pumping on 12th July 24 @1530hr (Operation Duration: 2 hrs 30 mins)
- Perform Main Treatment by pumping 18 bbbls of Preflush, 63 bbbls of PDA-15 and followed by 65 bbbls of TSW for Displacement. (Water Injection was down & received instruction from town to proceed with TSW).
- Shut in well and start soaking at 1530 hr (12th July 24) for 4 hours.
- Well able to flow at 2020 hr (12th July 24) once gas lift has completely fill up into PCP.

Job Analysis – Bullheading – Flowback well after Main Treatment (E12-13)

DATE	TIME	CHOKE SIZE	Ph.	% WATERCUT	PCP (psi)	FLT (Deg C)	FTHP (psi)	REMARK
12/7/2024	20:20	100%	2	100	812	47	180	Start flowing well
12/7/2024	20:35	100%	2	100	812	52	162	Monitor flowing
12/7/2024	20:45	100%	2	100	812	52	138	Start inject soda ash
12/7/2024	21:00	100%	7	100	812	61	138	Continue inject soda ash
12/7/2024	21:15	100%	6	100	812	61	138	Continue inject soda ash
12/7/2024	21:30	100%	5	100	812	61	134	Continue inject soda ash
12/7/2024	21:45	100%	5	100	812	63	134	Continue inject soda ash
12/7/2024	22:00	100%	6	100	812	63	134	Continue inject soda ash
12/7/2024	22:15	100%	6	100	812	63	132	Continue inject soda ash
12/7/2024	22:30	100%	5	100	812	65	129	Continue inject soda ash
12/7/2024	22:45	100%	5	100	812	65	129	Continue inject soda ash
12/7/2024	23:00	100%	6	100	812	65	129	Continue inject soda ash
12/7/2024	23:15	100%	6	100	812	66	129	Continue inject soda ash
12/7/2024	23:30	100%	6	95	812	66	129	Continue inject soda ash
12/7/2024	23:45	100%	6	95	812	66	126	Continue inject soda ash
12/7/2024	0:00	100%	6	95	812	66	126	Continue inject soda ash
12/7/2024	0:15	100%	6	95	812	66	129	Continue inject soda ash
12/7/2024	0:30	100%	6	95	812	63	127	Continue inject soda ash
12/7/2024	0:45	100%	6	95	812	63	127	Continue inject soda ash
12/7/2024	1:00	100%	6	95	812	62	138	Continue inject soda ash
12/7/2024	1:15	100%	6	95	812	63	128	Continue inject soda ash
12/7/2024	1:30	100%	6	95	812	63	128	Continue inject soda ash
12/7/2024	1:45	100%	6	95	812	63	128	Continue inject soda ash
12/7/2024	2:00	100%	6	90	812	63	128	Continue inject soda ash
12/7/2024	2:15	100%	6	90	812	69	125	Continue inject soda ash
12/7/2024	2:30	100%	6	95	812	69	138	Continue inject soda ash
12/7/2024	2:45	100%	7	95	812	69	127	Continue inject soda ash
12/7/2024	3:00	100%	7	95	812	58	127	Continue inject soda ash
12/7/2024	3:15	100%	7	95	812	58	127	Continue inject soda ash
12/7/2024	3:30	100%	6	95	812	63	118	Continue inject soda ash
12/7/2024	3:45	100%	6	95	812	63	118	Continue inject soda ash
12/7/2024	4:00	100%	6	95	812	68	127	Continue inject soda ash
12/7/2024	4:15	100%	6	90	812	68	127	Continue inject soda ash
12/7/2024	4:30	100%	7	90	812	68	120	Continue inject soda ash
12/7/2024	4:45	100%	9	90	812	72	123	Observe pH at '9'
12/7/2024	5:00	100%	7	90	812	72	123	Stop inject soda ash
12/7/2024	5:15	100%	7	90	812	72	137	Continue monitoring pH
12/7/2024	5:30	100%	7	90	812	72	137	Continue monitoring pH
12/7/2024	5:45	100%	7	90	812	72	132	Continue monitoring pH
12/7/2024	6:00	100%	7	90	812	72	132	Continue monitoring pH
12/7/2024	6:15	100%	7	90	812	72	129	Continue monitoring pH
12/7/2024	6:30	100%	7	90	812	72	129	Continue monitoring pH

While unload the well with the aid of gas lift, the sample was taken at sampling point at production header to check pH return and recorded in table:





Image 1: Last sample taken on 13th July 24. Oil: 5%, water: 95%

19 Job Analysis – Bullheading#3 – Injectivity Test (E10-11)




PCP, psi	THP, psi
400	400

Table 1: Initial well pressure before Pumping Operation

- Start Pumping on 14th July 24 @1000 hr and finish pumping on 14th July 24 @1200hr (Operation Duration: 2hrs)
- Prior to Injectivity Test on zone E10-11, well was filled up to 65 bbls of TFW with consistent pump rate at 1.0 BPM.
- Once complete filled up, Injectivity Test was conducted at 0.3, 0.5, 0.7, 1.0 & 1.3 bpm and sustain each rate for 5 minutes. THP were observed maintain at 0 psi for every stage pumping rate.

20 Job Analysis – Bullheading#4 – Main Treatment (E10-11)



PCP, psi	THP, psi
400	450

Table 1: Initial well pressure before Pumping Operation

- Start Pumping on 14th July 24 @1500 hr and finish pumping on 14th July 24 @1645 hr (Operation Duration: 2 hrs)
- Perform Main Treatment by pumping 8 bbls of Preflush, 29 bbls of PDA-15 and followed by 62 bbls of TSW for Displacement. (Water Injection was down & received instruction from town to proceed with TSW).
- Shut in well and start soaking at 1700 hr (14th July 24) for 4 hours.
- Well able to flow at 2130 hr (14th July 24) once gas lift has completely fill up into PCP.

Job Analysis – Bullheading – Flowback well after Main Treatment (E10-11)

DATE	TIME	CHOKE SIZE	Ph.	% WATERCUT	PCP (psi)	FLT (Deg C)	FTHP (psi)	REMARK
14/7/2024	21:30	100%	7	100	957	32	175	Well start flow
14/7/2024	21:45	100%	7	100	957	38	175	Continue monitor
14/7/2024	22:00	100%	2	100	928	48	175	Acid at surface. Start inject soda ash
14/7/2024	22:15	100%	6	100	900	55	180	Continue inject soda ash
14/7/2024	22:30	100%	5	100	900	55	180	Continue inject soda ash
14/7/2024	22:45	100%	5	100	900	51	180	Continue inject soda ash
14/7/2024	23:00	100%	5	100	900	53	200	Continue inject soda ash
14/7/2024	23:15	100%	5	100	900	53	200	Continue inject soda ash
14/7/2024	23:30	100%	5	100	900	53	200	Continue inject soda ash
14/7/2024	23:45	100%	6	100	900	58	180	Continue inject soda ash
15/7/2024	0:00	100%	7	100	900	58	190	Continue inject soda ash
15/7/2024	0:15	100%	7	100	900	50	180	Continue inject soda ash
15/7/2024	0:30	100%	7	100	900	56	180	Continue inject soda ash
15/7/2024	0:45	100%	7	100	900	56	180	Continue inject soda ash
15/7/2024	1:00	100%	7	100	900	56	170	Continue inject soda ash
15/7/2024	1:15	100%	7	100	900	60	170	Continue inject soda ash
15/7/2024	1:30	100%	8	100	900	59	170	Observe ph at '8'
15/7/2024	1:45	100%	8	100	900	58	180	Stop inject soda ash
15/7/2024	2:00	100%	7	95	900	53	180	Continue monitor pH
15/7/2024	2:15	100%	7	95	900	55	180	Continue monitor pH
15/7/2024	2:30	100%	7	95	900	55	180	Continue monitor pH
15/7/2024	2:45	100%	7	95	900	56	190	Continue monitor pH
15/7/2024	3:00	100%	7	95	900	57	190	Continue monitor pH
15/7/2024	3:15	100%	7	95	900	56	180	Continue monitor pH
15/7/2024	3:30	100%	7	95	900	57	180	Continue monitor pH
15/7/2024	3:45	100%	7	95	900	57	180	Continue monitor pH
15/7/2024	4:00	100%	7	90	900	59	175	Continue monitor pH
15/7/2024	4:15	100%	7	90	900	55	175	Continue monitor pH
15/7/2024	4:30	100%	7	90	900	54	175	Continue monitor pH
15/7/2024	4:45	100%	7	90	900	54	175	Continue monitor pH
15/7/2024	5:00	100%	7	90	900	58	180	Continue monitor pH
15/7/2024	5:15	100%	7	90	900	58	180	Continue monitor pH
15/7/2024	5:30	100%	7	90	900	58	180	Continue monitor pH
15/7/2024	5:45	100%	7	90	900	58	180	Continue monitor pH
15/7/2024	6:00	100%	7	90	900	55	180	Continue monitor pH
15/7/2024	6:15	100%	7	90	900	55	180	Continue monitor pH
15/7/2024	6:30	100%	7	90	900	55	180	Continue monitor pH

While unload the well with the aid of gas lift, the sample was taken at sampling point at production header to check pH return and recorded in table:

24 Conclusion

- CT Scale Cleanout & Near Wellbore Acid Wash via Bullheading for Dulang D-31 was successfully completed and met our main objective for this operation.
- In CT Run#1, cleanout run was performed with 1.69" SpinCat BHA to cleanout from slickline HUD at 1,855 m MDTHF and CT managed to cleanout until 1,973 m MDTHF.
- Due to prolong in CT cleanout operation, it was decided to jet & soak with PDA-15 after multiple attempt jetting with IW but no progress in term of penetration. In this run, CT able to cleanout until 1,973 m MDTHF. However, according to mechanical depth counter shows 1,984 m MDTHF(PXN Plug). After discussion with town, all agree target depth has reached & proceed to POOH while spotting 63 bbls of 7.5% HCl Acid (Tubing Pickling) prior to proceed main Near Wellbore Acid Wash treatment via bullheading.
- The operation then continue with slickline to close SSD#2 & SSD#3 to isolate zone E10-11. Intervention operation had to temporary suspend due to MSD.
- After multiple attempt to perform zone change via slickline, they encounter HUD & recovered solid wax on toolstring at surface. Addendum was made to spot 5 bbls of WaxClen300 on slickline HUD depth at 1,865 m MDTHF.
- Slickline managed to isolate zone E10-11 after spot another 5 bbls of WaxClen300.
- Prior to main treatment on E12-13, bullheading injectivity test was conducted on zone E12-13 & good injectivity were observed up to 1.3 bpm with THP of 0 psi. Operation then continue to perform acid main treatment on zone E12-13.
- Handover well to slickline to perform zone change to open SSD#3 (E10-11) & close SSD#4 to isolate zone E12-13.
- Prior to main treatment on E10-11, bullheading injectivity test was conducted on zone E10-11 & good injectivity were observed up to 1.3 bpm with THP of 0 psi. Operation then continue to perform acid main treatment on zone E10-11.
- Overall, the operation was successfully executed with 200 BOPD in oil gained.

25 Dulang D-31 Lesson learnt

Highlight

- *Overall operation were met objective and safely executed without any HSE issue.*
- *Managed to cleanout inside the tubing until PXN Plug depth @ 1,973 m MDTHF*
- *Acidizing operation thru CT (Tubing Pickling) & Near Wellbore Acid Wash Treatment was completed successfully via bullheading using PDA-15 resulting in oil gained of 200 BOPD.*

Lowligh

- Prolong in cleanout operation due to hard scale which require PDA-15 jetting & soaking for several times.
- Prolong intervention operation due to MSD at Dulang D.

Thank you for your passion!

