

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

(PART 1: To be completed by Assessor)

Name	MUHAMMAD ABDUL HAZIQ BIN MOHD NOR	COB Date	7-Dec-23
Position	EQUIPMENT OPERATOR TRAINEE	RTB Date	21-Dec-23
Client	PCSB	Location	RESAK RDPA
Platform	RESAK	Well	A-09
Assessed By	MAT NOR HISSAM	Position:	COILED TUBING SUPERVISOR

Assessment Criteria	Rating (Please ✓ where appropriate)				
---------------------	-------------------------------------	--	--	--	--

### Safety Awareness

- a. Usage of Personal Protective Equipment  Excellent  Very Good  Good  Satisfactory  Poor
- b. Participation UAUC  Excellent  Very Good  Good  Satisfactory  Poor
- c. Understanding of PTW System  Excellent  Very Good  Good  Satisfactory  Poor
- d. Worksite House Keeping  Excellent  Very Good  Good  Satisfactory  Poor

### Work Competency

- a. Pre-job Preparation  Excellent  Very Good  Good  Satisfactory  Poor
- b. Surface Equipment Rig-up Process  Excellent  Very Good  Good  Satisfactory  Poor
- c. Tools/Equipment Preparation  Excellent  Very Good  Good  Satisfactory  Poor
- d. Equipment Problem Trouble Shooting Capability  Excellent  Very Good  Good  Satisfactory  Poor
- e. Downhole Tools Servicing/Redressing/Maintenance  Excellent  Very Good  Good  Satisfactory  Poor
- f. Initiative and Creativity  Excellent  Very Good  Good  Satisfactory  Poor
- g. Decision Making Capability  Excellent  Very Good  Good  Satisfactory  Poor
- h. Understanding of Job Scope  Excellent  Very Good  Good  Satisfactory  Poor
- i. Tools Inventory Preparation & Reporting  Excellent  Very Good  Good  Satisfactory  Poor
- j. Work Quality  Excellent  Very Good  Good  Satisfactory  Poor
- k. Reporting  Excellent  Very Good  Good  Satisfactory  Poor

### Others

- a. Punctuality and Time Keeping  Excellent  Very Good  Good  Satisfactory  Poor
- b. Teamwork  Excellent  Very Good  Good  Satisfactory  Poor
- c. Communication  Excellent  Very Good  Good  Satisfactory  Poor
- d. Leadership Skills  Excellent  Very Good  Good  Satisfactory  Poor
- e. Adaptability to Work Environment/Surrounding  Excellent  Very Good  Good  Satisfactory  Poor
- f. Attitude  Excellent  Very Good  Good  Satisfactory  Poor
- g. Discipline  Excellent  Very Good  Good  Satisfactory  Poor

### OVERALL PERFORMANCE

- Excellent  Very Good  Good  Satisfactory  Poor

### REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:

Can be promote as BMT operator.

---



---



---



---

Assessed By : *Mat Nor Hissam*  
 Name : Mat Nor Hissam  
 Date : 25 / 12 / 23

Agreed By : *Rohwan Azwan*  
 Name : Rohwan Azwan  
 Date : 5/3/24

**COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK**

(PART 2: To be completed by Employee and Assessor)

Type of Task	Tasks Performed	Assessor Comment
<p><b>Pre-Job Preparation</b></p>	<ol style="list-style-type: none"> <li>1. Attend toolbox and morning meeting with CSR.</li> <li>2. Assisted crew in lifting all CTU equipment and spot unit.</li> <li>3. Pre-check/EMC1 all CTU equipment before run the job.</li> <li>4. Prepare E-Ptw for each work to be performed.</li> </ol>	
<p>Assessor's Evaluation: <b>Level of Skill &amp; Knowledge</b>    <input type="checkbox"/> Awareness    <input type="checkbox"/> Basic    <input type="checkbox"/> Broad    <input type="checkbox"/> Detail</p>		
<p><b>2. Surface Equipment Rig-up</b></p>	<ol style="list-style-type: none"> <li>1. Assist crew to rig up pumping line to kill port</li> <li>2. Assist crew to rig up N2 line from NCV to CT reel.</li> <li>3. Rig up 4" hose from fluid storage tank to SP01.</li> <li>4. Rig up 4" hose from BMX tank to SP01.</li> <li>5. Spot/arrange flood light, control cabin and tool container electric cable to junction box.</li> <li>6. Rig up wilden pump, 2" spring hose and air hose from sea deck to main deck.</li> </ol>	
<p>Assessor's Evaluation: <b>Level of Skill &amp; Knowledge</b>    <input type="checkbox"/> Awareness    <input type="checkbox"/> Basic    <input type="checkbox"/> Broad    <input type="checkbox"/> Detail</p>		
<p><b>3. Tools / Equipment Preparation</b></p>	<ol style="list-style-type: none"> <li>1. Installing air hose from compressor to SPO2, BMX02 and wilden pump.</li> <li>2. Perform EMC1 on Air Compressor and Genset for pre job.</li> <li>3. Fuel up all CTU equipment.</li> <li>4.</li> </ol>	
<p>Assessor's Evaluation: <b>Level of Skill &amp; Knowledge</b>    <input type="checkbox"/> Awareness    <input type="checkbox"/> Basic    <input type="checkbox"/> Broad    <input type="checkbox"/> Detail</p>		
<p><b>4. Equipment</b></p>	<p>4.1 Batch Mixer</p> <ol style="list-style-type: none"> <li>1. Assist crew to mix soda ash and gel 50bbl</li> <li>2. Assist Batch Mixer Operator to mix FRS</li> <li>3. Assist to mix TIW</li> <li>4. Spot basket chemical and arrange maindeck to mixing acid</li> <li>5. Prepared the spring hose and wilden pump near to BMX tank</li> <li>6. Mixing acid 35 bbl.</li> </ol>	
<p>Assessor's Evaluation: <b>Level of Skill &amp; Knowledge</b>    <input type="checkbox"/> Awareness    <input type="checkbox"/> Basic    <input type="checkbox"/> Broad    <input type="checkbox"/> Detail</p>		
<p><b>4.2 Pump Unit</b></p>	<ol style="list-style-type: none"> <li>1. Assist crew to rig up surface pumping line.</li> <li>2. Assist crew to replace donkey dig at fluid end pump.</li> <li>3. Assist crew to service plunger and packing fluid end. Rubber seal was bad condition and need to replace with new one after mixing acid.</li> <li>4. Assist crew to change engine oil SAE 40 and replace belting fan radiator pump</li> </ol>	
<p>Assessor's Evaluation: <b>Level of Skill &amp; Knowledge</b>    <input type="checkbox"/> Awareness    <input type="checkbox"/> Basic    <input type="checkbox"/> Broad    <input type="checkbox"/> Detail</p>		

**COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK**

(PART 2: To be completed by Employee and Assessor)

Type of Task	Tasks Performed	Assessor Comment
	<b>4.3 Nitrogen Pump unit &amp; Nitrogen Tank</b> 1. Assist crew to rig up 2" HP treating line to CT reel and include bleed off line. 2. Assist crew to rig up cryogenic hose from N2 tank to inlet and outlet line on NCV.	
Assessor's Evaluation:	<b>Level of Skill &amp; Knowledge</b> <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	
	<b>4.4 Power Pack</b> 1. Assist to rig up hydraulic power hose to Injector Head. 2. Assist to rig up hose from CTU Power Pack to Control Cabin.	
Assessor's Evaluation:	<b>Level of Skill &amp; Knowledge</b> <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	
	<b>4.5 Control Cabin</b> 1. Assist to rig up hydraulic hose and connected to CT Reel, Injector Head and BOP.	
Assessor's Evaluation:	<b>Level of Skill &amp; Knowledge</b> <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	
	<b>4.6 CT Reel</b> 2. Assist to connect hydraulic hose from control cabin. 3. Assist crew to install horse head at CIDF. 4. Flag coil when get the target depth. 5. Spooling the coil and apply CI at coil.	
Assessor's Evaluation:	<b>Level of Skill &amp; Knowledge</b> <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	
	<b>4.7 Injector Head</b> 1. Replace quick connect hydraulic hose at injector because old quick connect was liking.	
Assessor's Evaluation:	<b>Level of Skill &amp; Knowledge</b> <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	

**COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK**

(PART 2: To be completed by Employee and Assessor)

Type of Task	Tasks Performed	Assessor Comment
	<b>4.8 Pressure Control Equipment</b> 1. Assist to connect hydraulic hose from Control Cabin to SBOP and Combi.	
Assessor's Evaluation:	Level of Skill & Knowledge <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	
	<b>4.9 Basic BHA Components</b> 1. Assist crew to make up BHA. 2. Assist CT Supervisor to prepare BHA to be use during job.	
Assessor's Evaluation:	Level of Skill & Knowledge <input type="checkbox"/> Awareness <input type="checkbox"/> Basic <input type="checkbox"/> Broad <input type="checkbox"/> Detail	

DATE	Assignment/Summary Job/Duration
7 DEC 2023 to 21 DEC 2023	CTU activities for GRCCCL correlation and perforation on well A-09  - To perform sand cleanout untill PBDT at Depth 3551m-MDDF - To perform add-perf at future zone. Makeup connector for GRCCCL UZMA