

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 1: To be completed by Assessor [WEIGHT: 40%]

Name	MUHAMMAD ALIFF BIN ZULKEFLI	COB Date	25-Mac-23
Position	EQUIPMENT OPERATOR 2	RTB Date	20-Apr-23
Client	PETRONAS	Location	DULANG
Platform	DULANG CHARLIE	Well	C 15
Assessed By	Name: <i>Muhammad Wizaran</i>	Position:	Supervisor Coil Tubing

RATING LEGEND:

STRONG	Performance consistently exceeded expectations in all essential areas of responsibility, and the quality of work overall was excellent
ADEQUATE	Performance consistently met expectations in all areas of responsibility, at times possibly exceeding expectations, and the quality of work overall was very good
IMPROVEMENT NEEDED	Performance did not consistently met expectations - performance failed to meet expectations in one or more essential areas of responsibility

Assessment Criteria	Rating (Please ✓ where appropriate)								
---------------------	-------------------------------------	--	--	--	--	--	--	--	--

Safety Awareness (20%)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
a. Usage of Personal Protective Equipment		✓							
b. Participation in UAUC				✓					
c. Understanding of PTW System				✓					
d. Worksite House Keeping		✓							

Work Performance (20%)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
e. Initiative and Creativity		✓							
f. Decision Making Capability			✓						
g. Understanding of Job Scope		✓							
h. Tools Inventory and Reporting			✓						
i. Work Quality		✓							
j. Reporting			✓						
k. Punctuality and Time Keeping			✓						
l. Teamwork		✓							
m. Communication		✓							
n. Leadership Skills			✓						
o. Adaptability to Work Environment/Surrounding			✓						
p. Attitude	✓								
q. Discipline		✓							

REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:

- Overall personal good in teamwork
 - Understand / good in maintenance.

Assessed By [Supervisor]	<i>Muhammad Wizaran</i>
Name	MUHAMMAD WIZARAN
Date	20 APRIL 2023

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment									
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Pre-check/EMC1 all CTU equipment before run the job. 3. Assisted crew in lifting all CTU equipment and spot unit. 4. Pre-check/EMC1 all CTU equipment before run the job. 5. Prepare supporting document prior load out. 6. Split crew to day and night shift after complete rig up CTU equipment.	- Done & Completed									
	Rating (by SUPERVISOR)										
		10	9	8	7	6	5	4	3	2	
2. Surface Equipment Rig-up	1. Rig up 4" hose from FST to batch mixer and single pump . 2. Rig up treating iron from single pump to combi bop . (Kill line port) 3. Assist Cetco to rig up line flowback to overboard line and flowline well 4. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 5. Rig up water injection line from wel to fluid storage tank. 6. Rig up wilden pump, 2" spring hose and air hose	- Done & Completed.									
	Rating (by SUPERVISOR)										
		10	9	8	7	6	5	4	3	2	
3. Tools / Equipment Preparation	1. Installing air hose from compressor to SP02, BMX02 and wilden pump . 2. Perform EMC1 on Air Compressor and Genset for pre job. 3. Fuel up all CTU equipment. 4. Redress 2x1 plug valve	- Done & Completed									
	Rating (by Operator)										
		10	9	8	7	6	5	4	3	2	
4. Equipment	4.1 Batch Mixer 1. Assist operator to mix gel 50bbl and soda ash 35bbl 2. Function test C-pump and actuator of batch mixer 3. Assist Batch Mixer Operator to mix chemical. 4 Assist to mix TIW on fluid storage tank 5. Assist chemical specialist Hazwan on preparation of Pickling acid	- Done & Completed.									
	Rating (by SUPERVISOR)										
		10	9	8	7	6	5	4	3	2	
	Employee was able to OPERATE the equipment:		Under Supervision			Standalone					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																		
	4.2 Pump Unit 1.Connect hydraulic hose. 2.Install universal shaft. 3.Greasing shaft. 4.Replace rubber insert and packing plunger. 5.Rig up pumping line to ct reel and kill line to bop. 6.Priming pump before start pumping.	- Done & Completed.																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input checked="" type="checkbox"/></td> </tr> </table>	Under Supervision	<input type="checkbox"/>	Standalone	<input checked="" type="checkbox"/>														
Under Supervision	<input type="checkbox"/>																			
Standalone	<input checked="" type="checkbox"/>																			
	4.3 Nitrogen Pump unit & Nitrogen Tank 1. Assist crew to rig up 2" HP treating line to CT reel and include bleed off line. 2. Assist crew to rig up cryogenic hose from N2 tank to inlet and outlet line on NCV.	- Done & Completed.																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input checked="" type="checkbox"/></td> </tr> </table>	Under Supervision	<input type="checkbox"/>	Standalone	<input checked="" type="checkbox"/>														
Under Supervision	<input type="checkbox"/>																			
Standalone	<input checked="" type="checkbox"/>																			
	4.4 Power Pack 1. Assist to rig up hydraulic power hose to Injector Head. 2. Assist to rig up hose from CTU Power Pack to Control Cabin	- Done & Completed.																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input checked="" type="checkbox"/></td> </tr> </table>	Under Supervision	<input type="checkbox"/>	Standalone	<input checked="" type="checkbox"/>														
Under Supervision	<input type="checkbox"/>																			
Standalone	<input checked="" type="checkbox"/>																			
	4.5 Control Cabin 1. Assist crew rig up hydraulic hose and connected to CT Reel, Injector Head and BOP.	- Done & Completed.																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input checked="" type="checkbox"/></td> </tr> </table>	Under Supervision	<input type="checkbox"/>	Standalone	<input checked="" type="checkbox"/>														
Under Supervision	<input type="checkbox"/>																			
Standalone	<input checked="" type="checkbox"/>																			

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	4.6 CT Reel 1. Assist to connect hydraulic hose from control cabin. 2. Assist crew to flag coil at target depth 3. Assist crew to install crash guard on CIDF reel. 4. Rig up swivel in reel. 5. Assist crew install CT Drum into cidf. 6. Assist crew to install horse head at CIDF	- Done & Completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision			<input checked="" type="checkbox"/>		
					Standalone			<input checked="" type="checkbox"/>		
	4.7 Injector Head 1. Assist crew to install injector head on top of jacking frame. 2. Assist crew to install goose neck on top of injector head. 3. Assist crew to install auxiliary hose at injector head. 4. Assist crew to stab in coil to injector head. 5. Assist crew top up Injector Lube Oil before start job	- Done & Completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision			<input checked="" type="checkbox"/>		
					Standalone			<input checked="" type="checkbox"/>		
	4.8 Pressure Control Equipment 1. Assist to connect hydraulic hose from Control Cabin to SBOP and Combi. 2. Assist crew to redress Combi Bop . Clean up blind sheer and pipe slip. 3. Assist crew replace rubber stripper	- Done & Completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision			<input checked="" type="checkbox"/>		
					Standalone			<input checked="" type="checkbox"/>		
	4.9 Basic BHA Components 1. Assist crew to make up BHA. 2. Assist CT Supervisor to prepare BHA to be use during job. 3. Assist crew to install down hole filter (BHA)	- Done & Completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the tools:					Under Supervision			<input checked="" type="checkbox"/>		
					Standalone			<input checked="" type="checkbox"/>		

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
5. Job Supervision (if applicable) <i>Please complete this section if you perform any supervisory role during operation</i>										
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED			
	10	9	8	7	6	5	4	3	2	
Please <input checked="" type="checkbox"/> accordingly to confirm the role of the employee during operation				Full Supervisor						
				2nd / Night Supervisor						

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u>)
27 march 2023	CTU perform sand clean out WELL C 15. Start rig up all equipment to main deck. Rig up ctu equipment and surface line on main deck. Start split crew after complete rig up. I was assigned as pumper. Assist crew to make the run smoothly, assist bmx operator mixing chemical and learn how to operat bmx .	<div style="text-align: center; margin-bottom: 10px;"> <input type="checkbox"/> </div> - Completed SCO job - Done & perform

Please tick (✓) category of services performed:

Standard Services:

- Wellbore Cleanout
- CT Cementing
- Nitrogen Operations
- Pumping Services

Advanced Services

- CT Fishing
- CT Milling
- CT Logging
- CT Perforation