

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 1: To be completed by Assessor [WEIGHT: 40%]

Name	MUHAMMAD ALIFF BIN ZULKEFLI	COB Date	10-Okt-23
Position	EQUIPMENT OPERATOR 2	RTB Date	03-Nov-23
Client	PCSB	Location	DULANG
Platform	DULANG CHARLIE	Well	C 4S
Assessed By	Name: <i>Mohd Syukri B Awana</i>	Position:	SUPERVISOR COIL TUBING

**RATING LEGEND:**

<b>STRONG</b>	Performance consistently exceeded expectations in all essential areas of responsibility, and the quality of work overall was excellent
<b>ADEQUATE</b>	Performance consistently met expectations in all areas of responsibility, at times possibly exceeding expectations, and the quality of work overall was very good
<b>IMPROVEMENT NEEDED</b>	Performance did not consistently met expectations - performance failed to meet expectations in one or more essential areas of responsibility

Assessment Criteria	Rating (Please ✓ where appropriate)
---------------------	-------------------------------------

	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
<b>Safety Awareness (20%)</b>									
a. Usage of Personal Protective Equipment	✓								
b. Participation in UAUC			✓						
c. Understanding of PTW System			✓						
d. Worksite House Keeping		✓							

	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
<b>Work Performance (20%)</b>									
e. Initiative and Creativity			✓						
f. Decision Making Capability			✓						
g. Understanding of Job Scope			✓						
h. Tools Inventory and Reporting			✓						
i. Work Quality		✓							
j. Reporting			✓						
k. Punctuality and Time Keeping		✓							
l. Teamwork		✓							
m. Communication			✓						
n. Leadership Skills			✓						
o. Adaptability to Work Environment/Surrounding			✓						
p. Attitude		✓							
q. Discipline		✓							

**REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:**

*\* Good communication with crew & superv*  
*\* overall good*

Assessed By [Supervisor]	<i>[Signature]</i>
Name	<i>Mohd Syukri B Awana</i>
Date	<i>3 NOV 2023</i>

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment									
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Pre-check/EMC1 all CTU equipment before run the job. 3. Assisted crew in lifting all CTU equipment and spot unit. 4. Pre-check/EMC1 all CTU equipment before run the job. 5. Prepare supporting document prior load out. 6. Split crew to day and night shift after complete rig up CTU equipment.	* Done									
	Rating (by SUPERVISOR)										
		10	9	8	7	6	5	4	3	2	
2. Surface Equipment Rig-up	1. Rig up 4" hose from FST to batch mixer and single pump . 2. Rig up treating iron from single pump to combi bop . (Kill line port) 3. Assist Cetco to rig up line flowback to overboard line and flowline well 4. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 5. Rig up water injection line from wel to fluid storage tank. 6. Rig up wilden pump, 2" spring hose and air hose	* Done									
	Rating (by SUPERVISOR)										
		10	9	8	7	6	5	4	3	2	
3. Tools / Equipment Preparation	1. Installing air hose from compressor to SP02, BMX02 and wilden pump . 2. Perform EMC1 on Air Compressor and Genset for pre job. 3. Fuel up all CTU equipment. 4. Redress 2x1 plug valve	* Done									
	Rating (by Operator)										
		10	9	8	7	6	5	4	3	2	
4. Equipment	4.1 Batch Mixer 1. Assist operator to mix gel 50bbl and soda ash 35bbl 2. Function test C-pump and actuator of batch mixer 3. Assist Batch Mixer Operator to mix chemical. 4 Assist to mix TIW on fluid storage tank 5. Assist chemical specialist on preparation of Pickling acid	* Done									
	Rating (by SUPERVISOR)										
		10	9	8	7	6	5	4	3	2	
	Employee was able to OPERATE the equipment:				Under Supervision						
				Standalone							

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	<b>4.2 Pump Unit</b> 1.Connect hydraulic hose. 2.Install universal shaft. 3.Greasing shaft. 4.Replace rubber insert and packing plunger. 5.Rig up pumping line to ct reel and kill line to bop. 6.Priming pump before start pumping.	* Done								
<b>Rating (by SUPERVISOR)</b>		<b>STRONG</b>			<b>ADEQUATE</b>			<b>IMPROVEMENT NEEDED</b>		
		10	9	8	7	6	5	4	3	2
<b>Employee was able to OPERATE the equipment:</b>		Under Supervision								
		Standalone								
	<b>4.3 Nitrogen Pump unit &amp; Nitrogen Tank</b> 1. Assist crew to rig up 2" HP treating line to CT reel and include bleed off line. 2. Assist crew to rig up cryogenic hose from N2 tank to inlet and outlet line on NCV.	* Done								
<b>Rating (by SUPERVISOR)</b>		<b>STRONG</b>			<b>ADEQUATE</b>			<b>IMPROVEMENT NEEDED</b>		
		10	9	8	7	6	5	4	3	2
<b>Employee was able to OPERATE the equipment:</b>		Under Supervision								
		Standalone								
	<b>4.4 Power Pack</b> 1. Assist to rig up hydraulic power hose to Injector Head. 2. Assist to rig up hose from CTU Power Pack to Control Cabin	* Done								
<b>Rating (by SUPERVISOR)</b>		<b>STRONG</b>			<b>ADEQUATE</b>			<b>IMPROVEMENT NEEDED</b>		
		10	9	8	7	6	5	4	3	2
<b>Employee was able to OPERATE the equipment:</b>		Under Supervision								
		Standalone								
	<b>4.5 Control Cabin</b> 1. Assist crew rig up hydraulic hose and connected to CT Reel, Injector Head and BOP.	* Done								
<b>Rating (by SUPERVISOR)</b>		<b>STRONG</b>			<b>ADEQUATE</b>			<b>IMPROVEMENT NEEDED</b>		
		10	9	8	7	6	5	4	3	2
<b>Employee was able to OPERATE the equipment:</b>		Under Supervision								
		Standalone								

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	<b>4.6 CT Reel</b> 1. Assist to connect hydraulic hose from control cabin. 2. Assist crew to flag coil at target depth 3. Assist crew to install crash guard on CIDF reel. 4. Rig up swivel in reel. 5. Assist crew install CT Drum into cidf. 6. Assist crew to install horse head at CIDF	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:	Under Supervision			Standalone					
	<b>4.7 Injector Head</b> 1. Assist crew to install injector head on top of jacking frame. 2. Assist crew to install goose neck on top of injector head. 3. Assist crew to install auxiliary hose at injector head. 4. Assist crew to stab in coil to injector head. 5. Assist crew top up Injector Lube Oil before start job	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:	Under Supervision			Standalone					
	<b>4.8 Pressure Control Equipment</b> 1. Assist to connect hydraulic hose from Control Cabin to SBOP and Combi. 2. Assist crew to redress Combi Bop . Clean up blind sheer and pipe slip. 3. Assist crew replace rubber stripper	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:	Under Supervision			Standalone					
	<b>4.9 Basic BHA Components</b> 1. Assist crew to make up BHA. 2. Assist CT Supervisor to prepare BHA to be use during job. 3. Assist crew to install down hole filter (BHA)	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the tools:	Under Supervision			Standalone					

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
<b>5. Job Supervision</b> (if applicable) <i>Please complete this section if you perform any supervisory role during operation</i>										
<b>Rating (by SUPERVISOR)</b>	<b>STRONG</b>			<b>ADEQUATE</b>			<b>IMPROVEMENT NEEDED</b>			
	10	9	8	7	6	5	4	3	2	
Please ✓ accordingly to confirm the role of the employee during operation				Full Supervisor						
				2nd / Night Supervisor						

# DIMENSION BID

## COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u> )
25-Okt-23	Perform sand clean out well c4s Perform cleanout until 20m below SSD2 (2215m-7268f) use spincat 1-11/16. Mixing TSW 100 bbl before run in hole. After until target depth can't go penetration and then mixing hcl 15% and pump 10 bbls acid and soak 2 hours. Complete pump acid to put out hole to safe depth. After 2 hours soak continue run in hole to hud and clean out sand. After all complete activity hand over to slickline and then slickline complete ctu continue for TIT after set plug.	* Done

Please tick (✓) category of services performed:

**Standard Services:**

- Wellbore Cleanout
- CT Cementing
- Nitrogen Operations
- Pumping Services

**Advanced Services**

- CT Fishing
- CT Milling
- CT Logging
- CT Perforation