

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																		
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Attend pre job meeting with client PCSB 3. Pre-check/EMC1 all CTU equipment before run the job.	* Done																		
	Rating (by SUPERVISOR)											STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2										
2. Surface Equipment Rig-up	1. Assist crew to rig up pumping surface line from SPO2 to coil reel and kill port to combi BOP. 2. Assist crew to rig up N2 line from NCV to CT reel. 3. Rig up 4" hose from fluid storage tank to SPO2 4. Rig up 4" hose from BMX tank to SPO2. 5. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 6. Rig up water injection line from well to fluid storage tank. 7. Rig down wilden pump, 2" spring hose and air hose from sea deck to main deck	* Done																		
	Rating (by SUPERVISOR)											STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2										
3. Tools / Equipment Preparation	1. Perform EMC1 on Control Cabin, Stripper, Single and Combi BOP, CT reel, CIDF 01, Injector Head, Jacking Frame and Power Pack for pre job. 2. Prepare Downhole tools to be use during job.	* Done																		
	Rating (by Operator)											STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2										
4. Equipment	4.1 Batch Mixer																			
	Rating (by SUPERVISOR)											STRONG			ADEQUATE			IMPROVEMENT NEEDED		
												10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:											Under Supervision			Standalone					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	4.2 Pump Unit									
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone					
	4.3 Nitrogen Pump unit & Nitrogen Tank 1. Assist crew to rig up 2" HP treating line to CT reel and include bleed off line. 2. Assist crew to rig up cryogenic hose from N2 tank to inlet and outlet line on NCV	- Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone			/		
	4.4 Power Pack 1. Perform EMC 1 for pre and post job									
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone			/		
	4.5 Control Cabin 1. Setup job file before start any run. 2. Perform EMC 1 for pre and post job. 3. Update job ticket including chemical tracking and chemical ticket	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone			/		

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment
	4.6 CT Reel 1. Perform EMC 1 for pre and post job	* Done
	Rating (by SUPERVISOR) STRONG: 10 9 8 ADEQUATE: 7 6 5 IMPROVEMENT NEEDED: 4 3 2	
	Employee was able to OPERATE the equipment:	Under Supervision Standalone <input checked="" type="checkbox"/>
	4.7 Injector Head 1. Top up Injector Lube Oil before start job. 2. Top up Injector gear box oil prior to start job. 3. Perform EMC 1 for pre and post job	* Done
	Rating (by SUPERVISOR) STRONG: 10 9 8 ADEQUATE: 7 6 5 IMPROVEMENT NEEDED: 4 3 2	
	Employee was able to OPERATE the equipment:	Under Supervision Standalone <input checked="" type="checkbox"/>
	4.8 Pressure Control Equipment 1. Function test Single and Combi BOP prior to start job. 2. Function test Stripper prior to start job. 3. Perform EMC 1 for pre and post job.	* Done
	Rating (by SUPERVISOR) STRONG: 10 9 8 ADEQUATE: 7 6 5 IMPROVEMENT NEEDED: 4 3 2	
	Employee was able to OPERATE the equipment:	Under Supervision Standalone <input checked="" type="checkbox"/>
	4.9 Basic BHA Components 1. Prepare and make up BHA configuration to be use on the job	* Done
	Rating (by SUPERVISOR) STRONG: 10 9 8 ADEQUATE: 7 6 5 IMPROVEMENT NEEDED: 4 3 2	
	Employee was able to OPERATE the tools:	Under Supervision Standalone <input checked="" type="checkbox"/>

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
5. Job Supervision (if applicable) <i>Please complete this section if you perform any supervisory role during operation</i>										
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Please ✓ accordingly to confirm the role of the employee during operation				Full Supervisor					
					2nd / Night Supervisor					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u>)
1-May-23 3-May-23	FFISHING JOB ON WELL B 16 ST3 Stand alone as CT Operator Night shift Objective this job perform open SSD#1 at depth 1487 m MDDF RIH with BHA by Wellpro (Impact Hammaer and Shifting Tool) Job achive target and completed on time	✓ Done

Please tick (✓) category of services performed:

Standard Services:

- Wellbore Cleanout
- CT Cementing
- Nitrogen Operations
- Pumping Services

Advanced Services

- CT Fishing
- CT Milling
- CT Logging
- CT Perforation