

DIMENSION BID

TRAINEE SLICKLINE OPERATOR PERFORMANCE ASSESSMENT FEEDBACK

NAME	ELDRIAN BIN JULI	LOCATION	SJT-A	DATE COB	30 TH May 2023
POSITION	TRAINEE SLICKLINE OPERATOR			DATE RTB	26 TH June 2023

WIRELINING ACTIVITY SUMMARY

DATE	WELL NO.	JOB TYPE	CREW ON BOARD	WIRELINING ACTIVITY	TOOLSTRING CONFIGURATION
31/05/2023	SJ 105 C	Leak Detection Logging.	<ul style="list-style-type: none"> SUPARDI ELDRIAN SAIDED 	<p><i>[FROM planning i.e Job Program, Select & Test Equipment etc TO Job Execution i.e Entering the Wellbore, Run and Manipulate Toolstring, Install and Retrieve Downhole Assemblies etc.]</i></p> <ul style="list-style-type: none"> Archer performed service and surface preparation on leak detection logging tool. Made up & connected Archer logging tool to slickline toolstring. Archer installed DTR. Tool activated. Started recording THP for 5 minutes prior opening swab valve. RIH 2.13" Archer Leak Detection Tool to depth 3700ft. Running weight 30ft/ minutes. Start logging up & made stationary stop interval as per program. 	1 7/8" BDK rope socket + Integrated Roller Boogie (Top) + Integrated Roller Boogie (Mid) + 1 1/8" knuckle joint + 1 7/8" 3ft Normal stem + 1 7/8" X/over QLS + 1 7/8" knuckle joint + 1 7/8" Archer Logging Tools 17.18ft (OD 2.13") + X/over QLS + 2.6" Roller Bogie Guide C/w bull nose (Total length: 31.74 ft.).