

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 1: To be completed by Assessor [WEIGHT: 40%]

Name	ZALANI B IBRAHIM	COB Date	22-May-23
Position	GENERAL EQUIPMENT OPERATOR	RTB Date	24-May-23
Client	PETRONAS CARIGALI	Location	DULANG B
Platform	DULANG	Well	B 20 L
Assessed By	MOHD SYUKRI B AWANG	Position:	COILED TUBING SUPERVISOR

RATING LEGEND:

STRONG	Performance consistently exceeded expectations in all essential areas of responsibility, and the quality of work overall was excellent
ADEQUATE	Performance consistently met expectations in all areas of responsibility, at times possibly exceeding expectations, and the quality of work overall was very good
IMPROVEMENT NEEDED	Performance did not consistently met expectations - performance failed to meet expectations in one or more essential areas of responsibility

Assessment Criteria	Rating (Please ✓ where appropriate)								
---------------------	-------------------------------------	--	--	--	--	--	--	--	--

Safety Awareness (20%)

- a. Usage of Personal Protective Equipment
- b. Participation in UAUC
- c. Understanding of PTW System
- d. Worksite House Keeping

	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
a. Usage of Personal Protective Equipment	✓								
b. Participation in UAUC		✓							
c. Understanding of PTW System		✓							
d. Worksite House Keeping	✓								

Work Performance (20%)


- e. Initiative and Creativity
- f. Decision Making Capability
- g. Understanding of Job Scope
- h. Tools Inventory and Reporting
- i. Work Quality
- j. Reporting
- k. Punctuality and Time Keeping
- l. Teamwork
- m. Communication
- n. Leadership Skills
- o. Adaptability to Work Environment/Surrounding
- p. Attitude
- q. Discipline

e. Initiative and Creativity		✓							
f. Decision Making Capability		✓							
g. Understanding of Job Scope		✓							
h. Tools Inventory and Reporting		✓							
i. Work Quality	✓								
j. Reporting		✓							
k. Punctuality and Time Keeping	✓								
l. Teamwork		✓							
m. Communication		✓							
n. Leadership Skills		✓							
o. Adaptability to Work Environment/Surrounding		✓							
p. Attitude	✓								
q. Discipline		✓							

REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:

* Can handle stand alone supervise the job

* Good job

Assessed By [Supervisor]	
Name	MOHD SYUKRI B AWANG
Doc. Ref. No.: CTS FORM 90	
Date	24/05/2023
Revision No.: 01	
CONTROLLED COPY	1

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																													
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Attend pre job meeting with client PCSB 3. Pre-check/EMC1 all CTU equipment before run the job.	* Done																													
	<table border="1"> <tr> <th>Rating (by SUPERVISOR)</th> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td></td> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>											Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED																								
	10	9	8	7	6	5	4	3	2																						
2. Surface Equipment Rig-up	1. Assist crew to rig up pumping surface line from SP02 to coil reel and kill port to combi BOP. 2. Assist crew to rig up N2 line from NCV to CT reel. 3. Rig up 4" hose from fluid storage tank to SP02 4. Rig up 4" hose from BMX tank to SP02. 5. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 6. Rig up water injection line from well to fluid storage tank. 7. Rig down wilden pump, 2" spring hose and air hose from sea deck to main deck	* Done																													
	<table border="1"> <tr> <th>Rating (by SUPERVISOR)</th> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td></td> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>											Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED																								
	10	9	8	7	6	5	4	3	2																						
3. Tools / Equipment Preparation	1. Perform EMC1 on Control Cabin, Stripper, Single and Combi BOP, CT reel, CIDF 01, Injector Head, Jacking Frame and Power Pack for pre job. 2. Prepare Downhole tools to be use during job.	* Done																													
	<table border="1"> <tr> <th>Rating (by Operator)</th> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td></td> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>											Rating (by Operator)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2
Rating (by Operator)	STRONG			ADEQUATE			IMPROVEMENT NEEDED																								
	10	9	8	7	6	5	4	3	2																						
4. Equipment	4.1 Batch Mixer																														
	<table border="1"> <tr> <th>Rating (by SUPERVISOR)</th> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td></td> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>											Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2
	Rating (by SUPERVISOR)											STRONG			ADEQUATE			IMPROVEMENT NEEDED													
	10	9	8	7	6	5	4	3	2																						
Employee was able to OPERATE the equipment:	Under Supervision			Standalone																											

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	4.2 Pump Unit									
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone					
	4.3 Nitrogen Pump unit & Nitrogen Tank 1. Assist crew to rig up 2" HP treating line to CT reel and include bleed off line. 2. Assist crew to rig up cryogenic hose from N2 tank to inlet and outlet line on NCV	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone			/		
	4.4 Power Pack 1. Perform EMC 1 for pre and post job	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone			/		
	4.5 Control Cabin 1. Setup job file before start any run. 2. Perform EMC 1 for pre and post job. 3. Update job ticket including chemical tracking and chemical ticket	* Done								
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Employee was able to OPERATE the equipment:				Under Supervision					
					Standalone			/		

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment									
	4.6 CT Reel 1. Perform EMC 1 for pre and post job	* Done									
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED			
		10	9	8	7	6	5	4	3	2	
Employee was able to OPERATE the equipment:					Under Supervision						
					Standalone			/			
	4.7 Injector Head 1. Top up Injector Lube Oil before start job. 2. Top up Injector gear box oil prior to start job. 3. Perform EMC 1 for pre and post job	* Done									
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED			
		10	9	8	7	6	5	4	3	2	
Employee was able to OPERATE the equipment:					Under Supervision						
					Standalone			/			
	4.8 Pressure Control Equipment 1. Function test Single and Combi BOP prior to start job. 2. Function test Stripper prior to start job. 3. Perform EMC 1 for pre and post job.	* Done									
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED			
		10	9	8	7	6	5	4	3	2	
Employee was able to OPERATE the equipment:					Under Supervision						
					Standalone			/			
	4.9 Basic BHA Components 1. Prepare and make up BHA configuration to be use on the job	* Done									
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED			
		10	9	8	7	6	5	4	3	2	
Employee was able to OPERATE the tools:					Under Supervision						
					Standalone			/			

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
5. Job Supervision (if applicable) Please complete this section if you perform any supervisory role during operation										
	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
	Please <input checked="" type="checkbox"/> accordingly to confirm the role of the employee during operation				Full Supervisor					
					2nd / Night Supervisor					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u>)
22-May-23 24-May-23	<p style="text-align: center;">PERFORM FISHING ON WELL B 20 L</p> Stand alone as CT Operator Night shift Objective this job perform retrieve tubing stop (packoff) at depth 2235 m MDDF RIH with BHA by Wellpro (Impact Hammaer and Pulling Tool) Job achive target and completed on time	<p style="text-align: center;">* Done</p>

Please tick (✓) category of services performed:

Standard Services: Wellbore Cleanout <input type="checkbox"/> CT Cementing <input type="checkbox"/> Nitrogen Operations <input type="checkbox"/> Pumping Services <input type="checkbox"/>	Advanced Services CT Fishing <input checked="" type="checkbox"/> CT Milling <input type="checkbox"/> CT Logging <input type="checkbox"/> CT Perforation <input type="checkbox"/>
---	---