

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 1: To be completed by Assessor [WEIGHT: 40%]

Name	MUHAMMAD ALIFF BIN ZULKEFLI	COB Date	20-Jul-24
Position	EQUIPMENT OPERATOR 2	RTB Date	23-Ogos-24
Client	PCSB	Location	DULANG
Platform	DULANG BRAVO	Well	B3L
Assessed By	Name: <i>Muhammad Wigan</i>	Position:	SUPERVISOR COIL TUBING

RATING LEGEND:

STRONG	Performance consistently exceeded expectations in all essential areas of responsibility, and the quality of work overall was excellent
ADEQUATE	Performance consistently met expectations in all areas of responsibility, at times possibly exceeding expectations, and the quality of work overall was very good
IMPROVEMENT NEEDED	Performance did not consistently met expectations - performance failed to meet expectations in one or more essential areas of responsibility

Assessment Criteria	Rating (Please ✓ where appropriate)								
---------------------	-------------------------------------	--	--	--	--	--	--	--	--

Safety Awareness (20%)

- a. Usage of Personal Protective Equipment
- b. Participation in UAUC
- c. Understanding of PTW System
- d. Worksite House Keeping

	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
a. Usage of Personal Protective Equipment		✓							
b. Participation in UAUC				✓					
c. Understanding of PTW System				✓					
d. Worksite House Keeping		✓							

Work Performance (20%)

- e. Initiative and Creativity
- f. Decision Making Capability
- g. Understanding of Job Scope
- h. Tools Inventory and Reporting
- i. Work Quality
- j. Reporting
- k. Punctuality and Time Keeping
- l. Teamwork
- m. Communication
- n. Leadership Skills
- o. Adaptability to Work Environment/Surrounding
- p. Attitude
- q. Discipline

	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
e. Initiative and Creativity		✓							
f. Decision Making Capability				✓					
g. Understanding of Job Scope		✓							
h. Tools Inventory and Reporting				✓					
i. Work Quality		✓							
j. Reporting				✓					
k. Punctuality and Time Keeping				✓					
l. Teamwork		✓							
m. Communication		✓							
n. Leadership Skills				✓					
o. Adaptability to Work Environment/Surrounding				✓					
p. Attitude	✓								
q. Discipline		✓							

REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:

- Done & Completed assessment.

Assessed By (Supervisor)	<i>Muhammad Wigan</i>
Name	MUHAMMAD WIGAN
Date	23 AUG 2024

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment									
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Assisted crew in lifting all CTU equipment and spot unit. 3. Pre-check/EMC1 all CTU equipment before run the job. 4. Apply PETI for genset and junction box. 5. Split crew to day and night shift after complete rig up CTU equipment.	- Participated. - Done									
		10	9	8	7	6	5	4	3	2	
2. Surface Equipment Rig-up	1. Rig up pumping surface line from SP02 to coil reel and kill port to combi BOP. 2. Rig up N2 line from NCV to CT reel. 3. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 4. Rig up wildem pump, 2" spring hose and air hose from sea deck to main deck. 5. Connect drive shaft pump 6. Re-arrange maindeck.	- Perform & Completed									
		10	9	8	7	6	5	4	3	2	
3. Tools / Equipment Preparation	1. Installing air hose from compressor to SP01, BMX01 and wildem pump. 2. Perform EMC1 on SP02, BMX01, Genset, Acomp 007, Control Cabin, NCV 01, BOP, CT reel, CIDF, Injector Head, Jacking Frame and Power Pack for pre job. 3. Perform pressure test on pumping line, coil tubing, wellhead stack up and flowback line. 4. Fuel up all CTU equipment. 5. Prepared chemical on top of BMX tank for mixing activity.	- Perform & Completed									
		10	9	8	7	6	5	4	3	2	
4. Equipment	4.1 Batch Mixer 1. Visual check for any oil leakage at bmx02 engine and hydraulic line. 2. Doing function test bmo2 agitator and c-pump working properly. 3. Start and run bmx02 for mixing activity. 4. Make sure all butterfly valve open/close correctly and function. 5. Rig up overboard line. 6. Mixing chemical for job.	- Perform & Completed									
		10	9	8	7	6	5	4	3	2	
Employee was able to OPERATE the equipment:					Under Supervision						
					Standalone						

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	4.2 Pump Unit 1. Function test and make sure all hydraulic hose connected and does not have any leakage(EMC1). 2. Connect fluidwell cable from pump to cabin for data reading and records. 3. Check OPSD functionality. 4. Always monitor pumping pressure while pumping. 5. Always alert on panel control indicator while performing pumping to avoid worse damage to single pump. 6. Priming the pump before start job to avoid lost prime while pumping.	- Good for operated - Completed								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision					
					Standalone					
	4.3 Nitrogen Pump unit & Nitrogen Tank 1. Rig up 2" HP treating line to ct reel and include bleed off line. 2. Rig up cryogenic hose from n2 tank to inlet and outlet line on NCV. 3. Transfer n2 from supply tank to working tank. 4. Assist n2 operator operat ncv. 5. Assist on the fly n2 in operation. 6. Assist loading ncv and n2 tank. 7. Assist spot ncv at maindeck. 8. Assist troubleshooting and maintenaince ncv.	- Participated / Good assist - Completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision					
					Standalone					
	4.4 Power Pack 1. Assist crew rig up hydraulic hose to ct reel, level wind controller, SBOP, COMBI, injector head and side door stripper.	- Done & completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision					
					Standalone					
	4.5 Control Cabin 1. Assist crew to rig up hydraulic hose and connector to ct reel injector head and bop.	- Participated & Done.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:					Under Supervision					
					Standalone					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment								
	4.6 CT Reel 1. Flushing coil with hypo turbine and foam pig. 2. Reset depth counter. 3. Spool in and out. 4. Mixing corrosion inhibitor. 5. Rig up and rig down swivel manifer in drum reel	- Participated - Done & completed								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:		Under Supervision			Standalone					
	4.7 Injector Head 1. Assist crew to install injector head on top of jacking frame. 2. Assist crew to install goosneck on top injector head. 3. Assist crew to install auxiliary hose at injector head. 4. Assist crew to stab in coil to injector head. 5. Assist crew install utln and check chain utln. 6. Assist crew open and install gripel blok for washing. 7. Assist crew change oil motor injector. (sae140) 8. Assist crew screw in screw out load sel. 9. Assist crew install goosneck at top injector head.	- Participated - Done assist. - Completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:		Under Supervision			Standalone					
	4.8 Pressure Control Equipment 1. Assist crew to connect all hydraulic hose from control cabin to sbop and combi. 2. Rig up on well B-3. 3. Install stripper at injector head. 4. Assist crew replace rubber stripper. 5. Assist crew open ram blind sheer, pipe slip for check and washing. 6. Rig up kill line at floor t.	- Participated. - Done & completed.								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the equipment:		Under Supervision			Standalone					
	4.9 Basic BHA Components 1. Assist supervisor to make up connector and BHA.	- Participated / Done								
Rating (by SUPERVISOR)		STRONG			ADEQUATE			IMPROVEMENT NEEDED		
		10	9	8	7	6	5	4	3	2
Employee was able to OPERATE the tools:		Under Supervision			Standalone					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed						Assessor Comment				
5. Job Supervision (if applicable) <i>Please complete this section if you perform any supervisory role during operation</i>											
	Rating (by SUPERVISOR)			STRONG			ADEQUATE			IMPROVEMENT NEEDED	
	10	9	8	7	6	5	4	3	2		
	Please ✓ accordingly to confirm the role of the employee during operation						Full Supervisor				
							2nd / Night Supervisor				

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u>)
10-Ogos-24	To perform sand clean out well b3L 1.Prepare chemical for mixing TSW 100 bbl. 2.Assist supervisor make up multijet nozzle saiz 1-11/16 3.Pressure test well stack up. 4.Run in hole for sand clean out until top of cement retainer at depth 2004m/6575f. 5.Pump nitrogen 300scf at the hud for established surface return at surface and slowly increase liquid injection rate maxiumun circulation pressure 4600psi. 6.After complete activity handover to slickline for tcc until cement retainer.	- Completed by participated. - Understand Job operational.

Please tick (✓) category of services performed:

Standard Services:	Wellbore Cleanout CT Cementing Nitrogen Operations Pumping Services	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Advanced Services	CT Fishing CT Milling CT Logging CT Perforation	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
---------------------------	--	---	--------------------------	--	--