




ASSESSMENT CHECKLIST

Unit: CAP 1.2 PLAN FOR WELL SERVICES OPERATIONS

Element: CAP 1.2.2 Select And Test Well Services Equipment

PC	Description of Performance Criteria	Description of Evidence	Source of evidence			Competence	Remarks
			O/I	SD	Q/A		
						C / NYC	
a	Equipment identified and selected is appropriate for the work to be performed, and conforms to operational requirements.	Examine evidence (e.g. tool listing, checks required). Check via questioning for underpinning knowledge, function of tools and equipment.	/			C	- Explain about assisting CPTT with production terms
b	Equipment is confirmed functional, fit for the work to be performed and the environment in which it will be used.	Check understanding of test procedure and guidelines related to operation. Job reports. Confirm through questioning on underpinning knowledge and field observation report.	/			C	Good
c	An accurate record/schematic of the bottom hole assembly (BHA) is prepared in accordance with operational requirements.	Report/record evidence of tools used during the operation. Questions on underpinning knowledge and field observation report.	/			C	- follow job program, if unsuccessful, revise configuration with team / supervisor
d	Defects in equipment are identified and appropriate remedial action taken.	Examine records on action taken on defective tool (equipment dispatch report and defective checklist reports). Check via questioning to verify the action taken and field observation.	/			C	Good

Assessed by: (Operator)	Agreed by: (TSO)	Verified by: (FSM)
	MOHD YANI B. MOHD AZMI	AFIQ AIMAN BIN HASSAN Field Service Manager DIMENSION BID (M) SDN BHD
(Name)	(Name)	(Name)
James Brody		
Signature	Signature	Signature
Date 4/7/24.	Date 04/07/24	Date 7/4/24

SITE OBSERVATION CHECKLISTUnit: CAP 1.2 PLAN FOR WELL SERVICES OPERATIONSElement: CAP 1.2.2 Select And Test Well Services Equipment

PC	Description	Yes	No
a, b	Check integrity of Christmas tree valves	/	
a, b	Check wireline winch lever, brake and gear	/	
a, b	Check power pack hydraulic oil, diesel and motor oil	/	
a, b	Check tools fishing neck and threads	/	
a, b	Test for releasing of pulling tools	/	
a, b, c	Check weight indicator gap within acceptable range	/	
a, b, c	Assembly of B-7/FXE/WRDP done correctly (storm check)	/	
a, b, c	Check B-7 No-go OD (larger than spec)	/	
a, b, c	Pinning and testing of pulling tools -GS/JDC/RS/SB	/	
a, b, c	Making of rope socket -0.092", 0.108" and 3/16"	/	
a, b, c	Testing of wire in the field	/	
a, b, c, d	Equipment and tools kept and layout safely	/	
a, b, c, d	Assembly of XN/XX plug done correctly	/	
a, b, d	Check validity of lubricators, BOP, stuffing box	/	
a, b, d, e	Function test of service tools	/	
a, b, d, e	Testing of Lubricator/BOP after rig up	/	
a, b, d, e	Check flame trap clean - 5.7.24	/	
a, b, e	Function testing of SWCP	/	
a, b, d, e	Check surface lines	/	
b	Tool inventory available	/	
e	Valid PTW	/	
e	Check lifting equipment validity -chain hoist, gantry crane	/	
e	House keeping of work site	/	

