

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 1: To be completed by Assessor [WEIGHT: 40%]

Name	MOHD BURHAN BIN YUSOF	COB Date	16-Ogos-24
Position	Equipment Operator 2	RTB Date	26-Ogos-24
Client	PCSB	Location	DULANG B
Platform	DULANG	Well	B03L
Assessed By	NAMA : MOHD SYUKRI BIN AWANG	Position:	Supervisor Coil Tubing

RATING LEGEND:	
STRONG	Performance consistently exceeded expectations in all essential areas of responsibility, and the quality of work overall was excellent
ADEQUATE	Performance consistently met expectations in all areas of responsibility, at times possibly exceeding expectations, and the quality of work overall was very good
IMPROVEMENT NEEDED	Performance did not consistently met expectations - performance failed to meet expectations in one or more essential areas of responsibility

Assessment Criteria	Rating (Please ✓ where appropriate)
---------------------	-------------------------------------

	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
Safety Awareness (20%)									
a. Usage of Personal Protective Equipment	✓								
b. Participation in UAUC			✓						
c. Understanding of PTW System			✓						
d. Worksite House Keeping		✓							


	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
Work Performance (20%)									
e. Initiative and Creativity			✓						
f. Decision Making Capability			✓						
g. Understanding of Job Scope			✓						
h. Tools Inventory and Reporting			✓						
i. Work Quality		✓							
j. Reporting			✓						
k. Punctuality and Time Keeping		✓							
l. Teamwork		✓							
m. Communication			✓						
n. Leadership Skills			✓						
o. Adaptability to Work Environment/Surrounding			✓						
p. Attitude		✓							
q. Discipline		✓							

REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:

* Overall good

* Can stay alone operate Bma & Single Pump units during operation

* Need to learn about nitrogen units

Assessed By [Supervisor]	
Name	MOHD SYUKRI BIN AWANG
Date	26/08/2024

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment									
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Pre-check/EMC1 all CTU equipment before run the job. 3. Assisted crew in lifting all CTU equipment and spot unit. 4. Pre-check/EMC1 all CTU equipment before run the job. 5. Prepare supporting document prior load out.	* Done									
		10	9	8	7	6	5	4	3	2	
2. Surface Equipment Rig-up	1. Rig up 4" hose from FST to batch mixer and single pump . 2. Rig up treating iron from single pump to combi bop . (Kill line port) 3. Assist Cetco to rig up line flowback 4. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 5. Rig up water injection line from well to fluid storage tank. 6. Rig up wilden pump, 2" spring hose and air hose 7. Rig up deployment BOP	* Done									
		10	9	8	7	6	5	4	3	2	
3. Tools / Equipment Preparation	1. Installing air hose from compressor to SP01, BMX02 and wilden pump . 2. Perform EMC1 on Air Compressor and Genset for pre job. 3. Fuel up all CTU equipment. 4. Regrease plug valve and swivel	* Done									
		10	9	8	7	6	5	4	3	2	
4. Equipment	4.1 Batch Mixer 1. Function test C-pump and actuator of batch mixer 2. Assist Batch Mixer Operator to mixing chemical. 3. Assist to mix TIW on fluid storage tank 4. Assist BMX operator to prepare acid.	* Done *									
		10	9	8	7	6	5	4	3	2	
Employee was able to OPERATE the equipment:					Under Supervision						
					Standalone			✓			

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																											
	4.2 Pump Unit 1. Connect hydraulic hose. 2. Install universal shaft. 3. Greasing shaft. 4. Replace packing plunger. 5. Rig up pumping line to ct reel and kill line to bop. 6. Monitoring pumping pressure.	* Done																											
Rating (by SUPERVISOR)	<table border="1"> <thead> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <th>10</th> <th>9</th> <th>8</th> <th>7</th> <th>6</th> <th>5</th> <th>4</th> <th>3</th> <th>2</th> </tr> </thead> <tbody> <tr> <td></td> <td style="text-align: center;">9</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2		9								
STRONG			ADEQUATE			IMPROVEMENT NEEDED																							
10	9	8	7	6	5	4	3	2																					
	9																												
Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td style="text-align: center;">✓</td> </tr> <tr> <td>Standalone</td> <td></td> </tr> </table>	Under Supervision	✓	Standalone																									
Under Supervision	✓																												
Standalone																													
	4.3 Nitrogen Pump unit & Nitrogen Tank 1. Assist crew to rig up 2" HP treating line to CT reel and include bleed off line. 2. Assist crew to rig up cryogenic hose from N2 tank to inlet and outlet line on NCV.	* Done																											
Rating (by SUPERVISOR)	<table border="1"> <thead> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <th>10</th> <th>9</th> <th>8</th> <th>7</th> <th>6</th> <th>5</th> <th>4</th> <th>3</th> <th>2</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td style="text-align: center;">8</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2			8							
STRONG			ADEQUATE			IMPROVEMENT NEEDED																							
10	9	8	7	6	5	4	3	2																					
		8																											
Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td style="text-align: center;">✓</td> </tr> <tr> <td>Standalone</td> <td></td> </tr> </table>	Under Supervision	✓	Standalone																									
Under Supervision	✓																												
Standalone																													
	4.4 Power Pack 1. Assist to rig up hydraulic power hose to Injector Head. 2. Assist to rig up hose from CTU Power Pack to Control Cabin	* Done																											
Rating (by SUPERVISOR)	<table border="1"> <thead> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <th>10</th> <th>9</th> <th>8</th> <th>7</th> <th>6</th> <th>5</th> <th>4</th> <th>3</th> <th>2</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td style="text-align: center;">8</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2			8							
STRONG			ADEQUATE			IMPROVEMENT NEEDED																							
10	9	8	7	6	5	4	3	2																					
		8																											
Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td style="text-align: center;">✓</td> </tr> <tr> <td>Standalone</td> <td></td> </tr> </table>	Under Supervision	✓	Standalone																									
Under Supervision	✓																												
Standalone																													
	4.5 Control Cabin 1. Assist crew rig up hydraulic hose and connected to CT Reel, Injector Head and BOP.	* Done																											
Rating (by SUPERVISOR)	<table border="1"> <thead> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <th>10</th> <th>9</th> <th>8</th> <th>7</th> <th>6</th> <th>5</th> <th>4</th> <th>3</th> <th>2</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td style="text-align: center;">8</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2			8							
STRONG			ADEQUATE			IMPROVEMENT NEEDED																							
10	9	8	7	6	5	4	3	2																					
		8																											
Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td style="text-align: center;">✓</td> </tr> <tr> <td>Standalone</td> <td></td> </tr> </table>	Under Supervision	✓	Standalone																									
Under Supervision	✓																												
Standalone																													

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																		
	4.6 CT Reel 1. Assist to connect hydraulic hose from control cabin. 2. Assist crew to flag coil at target depth 3. Assist crew to install crash guard on CIDF reel. 4. Rig up swivel in reel. 5. Assist crew install CT Drum into CIDF. 6. Assist crew to install horse head at CIDF	* Done																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input type="checkbox"/></td> </tr> </table>	Under Supervision	<input checked="" type="checkbox"/>	Standalone	<input type="checkbox"/>														
Under Supervision	<input checked="" type="checkbox"/>																			
Standalone	<input type="checkbox"/>																			
	4.7 Injector Head 1. Assist crew to install injector head on top of jacking frame. 2. Assist crew to install goose neck on top of injector head. 3. Assist crew to install auxiliary hose at injector head. 4. Assist crew to stab in coil to injector head. 5. Assist crew top up Injector Lube Oil before start job.	* Done																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input type="checkbox"/></td> </tr> </table>	Under Supervision	<input checked="" type="checkbox"/>	Standalone	<input type="checkbox"/>														
Under Supervision	<input checked="" type="checkbox"/>																			
Standalone	<input type="checkbox"/>																			
	4.8 Pressure Control Equipment 1. Assist to connect hydraulic hose from Control Cabin to SBOP and Combi. 2. Assist crew to redress Combi Bop .Clean up blind sheer and pipe slip. 3. Assist crew replace rubber stripper 4. Rig up Riser from BOP to Wellhead crossover	* Done																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input type="checkbox"/></td> </tr> </table>	Under Supervision	<input checked="" type="checkbox"/>	Standalone	<input type="checkbox"/>														
Under Supervision	<input checked="" type="checkbox"/>																			
Standalone	<input type="checkbox"/>																			
	4.9 Basic BHA Components 1. Assist crew to make up BHA. 2. Assist CT Supervisor to prepare BHA to be use during job. 3. Assist crew to install down hole filter (BHA) 4. Assist to break tools while surface	* Done																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td> <td>9</td> <td>8</td> <td>7</td> <td>6</td> <td>5</td> <td>4</td> <td>3</td> <td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the tools:	<table border="1"> <tr> <td>Under Supervision</td> <td><input checked="" type="checkbox"/></td> </tr> <tr> <td>Standalone</td> <td><input type="checkbox"/></td> </tr> </table>	Under Supervision	<input checked="" type="checkbox"/>	Standalone	<input type="checkbox"/>														
Under Supervision	<input checked="" type="checkbox"/>																			
Standalone	<input type="checkbox"/>																			

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed			Assessor Comment					
5. Job Supervision (if applicable) <i>Please complete this section if you perform any supervisory role during operation</i>									
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED		
	10	9	8	7	6	5	4	3	2
Please ✓ accordingly to confirm the role of the employee during operation				Full Supervisor					
				2nd / Night Supervisor					

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u>)
/2024 TO 24/08	CTU perform Scale clean out and acid wash on Well B03L. 1.Preparation for Run coil tubing on well B03L 2.Make up BHA(MHA,STRAIGHT BAR 5ftand 3ft,MULTIJET) 3.Pressure test line before start RIH 4.Start RIH until top of cement retainer 5.Pumping IW while RIH,Keep monitor pumping pressure(Exceed 5000psi) 6.Pump acid and soaking 2 hours 7.Pump soda ash if acid return to surface during circulation 8.pick up coil to surface and secure well(Close MV and CV)	* Done

Please tick (✓) category of services performed:

Standard Services:	Wellbore Cleanout CT Cementing Nitrogen Operations Pumping Services	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	Advanced Services	CT Fishing CT Milling CT Logging CT Perforation	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
---------------------------	--	---	--------------------------	--	--