

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 1: To be completed by Assessor [WEIGHT: 40%]

Name	MUHAMMAD ALIFF BIN ZULKEFLI	COB Date	10-Mar-24
Position	EQUIPMENT OPERATOR 2	RTB Date	08-Apr-24
Client	PCSB	Location	DULANG
Platform	DULANG CHARLIE	Well	C 4S
Assessed By	Name: <u>Taufiq Ismail</u> Position: SUPERVISOR COIL TUBING		

RATING LEGEND:

STRONG	Performance consistently exceeded expectations in all essential areas of responsibility, and the quality of work overall was excellent
ADEQUATE	Performance consistently met expectations in all areas of responsibility, at times possibly exceeding expectations, and the quality of work overall was very good
IMPROVEMENT NEEDED	Performance did not consistently met expectations - performance failed to meet expectations in one or more essential areas of responsibility

Assessment Criteria	Rating (Please ✓ where appropriate)								
---------------------	-------------------------------------	--	--	--	--	--	--	--	--

Safety Awareness (20%)

- a. Usage of Personal Protective Equipment
- b. Participation in UAUC
- c. Understanding of PTW System
- d. Worksite House Keeping

STRONG			ADEQUATE			IMPROVEMENT NEEDED		
10	9	8	7	6	5	4	3	2
✓								
✓								
			✓					
		✓						


Work Performance (20%)

- e. Initiative and Creativity
- f. Decision Making Capability
- g. Understanding of Job Scope
- h. Tools Inventory and Reporting
- i. Work Quality
- j. Reporting
- k. Punctuality and Time Keeping
- l. Teamwork
- m. Communication
- n. Leadership Skills
- o. Adaptability to Work Environment/Surrounding
- p. Attitude
- q. Discipline

		✓						
		✓						
		✓						
		✓						
		✓						
		✓						
		✓						
		✓						
		✓						
		✓						
✓								
✓								

REMARKS/COMMENTS/FEEDBACK ON PERFORMANCE OR AREAS OF IMPROVEMENT:

Always perform above expectation and able to operate crv equipment such as Brix, Single Pump and Rev.

Assessed By [Supervisor]	
Name	<u>Taufiq Ismail</u>
Date	<u>8 APRIL 2024</u>

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																				
1. Pre-Job Preparation	1. Attend toolbox and morning meeting with CSR. 2. Assisted crew in lifting all CTU equipment and spot unit. 3. Pre-check/EMC1 all CTU equipment before run the job. 4. Apply PETI for genset and junction box. 5. Split crew to day and night shift after complete rig up CTU equipment.	Good Job																				
	<table border="1"> <tr> <th>Rating (by SUPERVISOR)</th><th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td></td><td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2	
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED															
	10	9	8	7	6	5	4	3	2													
2. Surface Equipment Rig-up	1. Rig up pumping surface line from SP02 to coil reel and kill port to combi BOP. 2. Rig up N2 line from NCV to CT reel. 3. Spot/arrange flood light, control cabin and tool container electric cable to junction box. 4. Rig up wildem pump, 2" spring hose and air hose from sea deck to main deck. 5. Connect drive shaft pump 6. Re-arrange maindeck.	Good Job																				
	<table border="1"> <tr> <th>Rating (by SUPERVISOR)</th><th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td></td><td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2	
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED															
	10	9	8	7	6	5	4	3	2													
3. Tools / Equipment Preparation	1. Installing air hose from compressor to SP01, BMX01 and wildem pump. 2. Perform EMC1 on SP02, BMX01, Genset , Acomp 007, Control Cabin, NCV 01, BOP, CT reel, CIDP , Injector Head, Jacking Frame and Power Pack for pre job. 3. Perform pressure test on pumping line, coil tubing, wellhead stack up and flowback line. 4. Fuel up all CTU equipment. 5. Prepared chemical on top of BMX tank for mixing activity.	Good Job																				
	<table border="1"> <tr> <th>Rating (by Operator)</th><th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td></td><td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	Rating (by Operator)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2	
Rating (by Operator)	STRONG			ADEQUATE			IMPROVEMENT NEEDED															
	10	9	8	7	6	5	4	3	2													
4. Equipment	4.1 Batch Mixer 1. Visual check for any oil leakage at bmx02 engine and hydraulic line. 2. Doing function test bmo2 agitator and c-pump working properly. 3. Start and run bmx02 for mixing activity. 4. Make sure all butterfly valve open/close correctly and function. 5. Rig up overboard line. 6. Mixing chemical for job.	Done																				
	<table border="1"> <tr> <th>Rating (by SUPERVISOR)</th><th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td></td><td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2	
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED															
	10	9	8	7	6	5	4	3	2													
	Employee was able to OPERATE the equipment:	<table border="1"> <tr> <td>Under Supervision</td><td></td></tr> <tr> <td>Standalone</td><td></td></tr> </table>	Under Supervision		Standalone																	
Under Supervision																						
Standalone																						

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																		
	4.2 Pump Unit 1. Function test and make sure all hydraulic hose connected and does not have any leakage(EMC1). 2. Connect fluidwell cable from pump to cabin for data reading and records. 3. Check OPSD functionality. 4. Always monitor pumping pressure while pumping. 5. Always alert on panel control indicator while performing pumping to avoid worse damage to single pump. 6. Priming the pump before start job to avoid lost prime while pumping.	Done																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td><td>9</td><td>8</td> <td>7</td><td>6</td><td>5</td> <td>4</td><td>3</td><td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		
	4.3 Nitrogen Pump unit & Nitrogen Tank 1. Rig up 2" HP treating line to ct reel and include bleed off line. 2. Rig up cryogenic hose from n2 tank to inlet and outlet line on NCV. 3. Transfer n2 from supply tank to working tank. 4. Assist n2 operator operat ncv. 5. Assist on the fly n2 in operation. 6. Assist loading ncv and n2 tank. 7. Assist spot ncv at maindeck. 8. Assist troubleshooting and maintenaince ncv.	Good Job																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td><td>9</td><td>8</td> <td>7</td><td>6</td><td>5</td> <td>4</td><td>3</td><td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		
	4.4 Power Pack 1. Assist crew rig up hydraulic hose to ct reel,level wind controller,SBOP,COMBI,injector head and side door stripper.	Good Assist																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td><td>9</td><td>8</td> <td>7</td><td>6</td> <td>5</td> <td>4</td><td>3</td><td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		
	4.5 Control Cabin 1. Assist crew to rig up hydraulic hose and connector to ct reel injector head and bop.	Good Assist																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th> <th colspan="3">ADEQUATE</th> <th colspan="3">IMPROVEMENT NEEDED</th> </tr> <tr> <td>10</td><td>9</td><td>8</td> <td>7</td><td>6</td> <td>5</td> <td>4</td><td>3</td><td>2</td> </tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																		
	4.6 CT Reel 1. Flushing coil with hypo turbine and foam pig. 2. Reset depth counter. 3. Spool in and out. 4. Mixing corrosion inhibitor. 5. Rig up and rig down swivel manifold in drum reel	Good Assist																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		
	4.7 Injector Head 1. Assist crew to install injector head on top of jacking frame. 2. Assist crew to install goosneck on top injector head. 3. Assist crew to install auxiliary hose at injector head. 4. Assist crew to stab in coil to injector head. 5. Assist crew install utln and check chain utln. 6. Assist crew open and install gripe block for washing. 7. Assist crew change oil motor injector. (sae140) 8. Assist crew screw in screw out load sel. 9. Assist crew install goosneck at top injector head.	Good Assist																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		
	4.8 Pressure Control Equipment 1. Assist crew to connect all hydraulic hose from control cabin to sbop and combi. 2. Rig up on well B-3. 3. Install stripper at injector head. 4. Assist crew replace rubber stripper. 5. Assist crew open ram blind shear, pipe slip for check and washing. 6. Rig up kill line at floor t.	Good Assist																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the equipment:	Under Supervision Standalone																		
	4.9 Basic BHA Components 1. Assist supervisor to make up connector and BHA.	Good Assist																		
	Rating (by SUPERVISOR) <table border="1"> <tr> <th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </table>	STRONG			ADEQUATE			IMPROVEMENT NEEDED			10	9	8	7	6	5	4	3	2	
STRONG			ADEQUATE			IMPROVEMENT NEEDED														
10	9	8	7	6	5	4	3	2												
	Employee was able to OPERATE the tools:	Under Supervision Standalone																		

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK


PART 2: To be completed by Employee and Assessor [WEIGHT: 60%]

Type of Task	Tasks Performed	Assessor Comment																				
5. Job Supervision (if applicable) <i>Please complete this section if you perform any supervisory role during operation</i>	1. Conduct short briefing to new incomer prior to rig up treating iron,bmx,single pump and widen pump. 2. Conduct training for new incomer how to prepare permit,certificate on site. 3. Conduct training to equipment operator training and JFE to opeate single pump and BMX. 4. Assist and monitor new incomer EOT/JFE to preparation chemical before mixing. 5. Conduct training to EOT to disamble fluid end at single pump,swivel and plug valve.																					
	<table border="1"> <thead> <tr> <th>Rating (by SUPERVISOR)</th><th colspan="3">STRONG</th><th colspan="3">ADEQUATE</th><th colspan="3">IMPROVEMENT NEEDED</th></tr> <tr> <td></td><td>10</td><td>9</td><td>8</td><td>7</td><td>6</td><td>5</td><td>4</td><td>3</td><td>2</td></tr> </thead> </table>	Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED				10	9	8	7	6	5	4	3	2	
Rating (by SUPERVISOR)	STRONG			ADEQUATE			IMPROVEMENT NEEDED															
	10	9	8	7	6	5	4	3	2													
	Please ✓ accordingly to confirm the role of the employee during operation	<table border="1"> <tr> <td>Full Supervisor</td><td></td></tr> <tr> <td>2nd / Night Supervisor</td><td></td></tr> </table>	Full Supervisor		2nd / Night Supervisor																	
Full Supervisor																						
2nd / Night Supervisor																						

DIMENSION BID

COILED TUBING PERFORMANCE ASSESSMENT FEEDBACK

PART 3: To be completed by Employee and Assessor

DATE	Assignment/Summary Job/Duration	Supervisor's Feedback (Please indicate if employee is able to execute the job <u>UNDER SUPERVISION</u> or <u>STANDALONE</u>)
20-Mar-24	Perform ctu cement packer and nitrogen unloading well C4S. 1. Run ct to target depth 2215m for sand clean out. 2. After sand clean out hand over to slickline for set plug and tubing punch. 3. After complete slickline activity to continues injectivity test and casing pickling. 4. Drift run prior for ct packer and set packer cement retainer and perform cementing. 5. After complete perform cementing to continues cleanout cement top cement retainer. 6. Continues nitrogen unloading until depth 2000m/6562ft	<p>Able to operate New with minimum supervision</p> <div style="text-align: center;">  Taufiq Hasan L </div>

Please tick (✓) category of services performed:

Standard Services:		Advanced Services	
Wellbore Cleanout	<input type="checkbox"/>	CT Fishing	<input type="checkbox"/>
CT Cementing	<input type="checkbox"/>	CT Milling	<input type="checkbox"/>
Nitrogen Operations	<input checked="" type="checkbox"/>	CT Logging	<input type="checkbox"/>
Pumping Services	<input type="checkbox"/>	CT Perforation	<input type="checkbox"/>