

TRAINEE SLICKLINE OPERATOR PERFORMANCE ASSESSMENT FEEDBACK

SERVICE QUALITY				
Incident Date	Location & Well No.	SFJT-B (SF36)	Equipment / Tool	

ASSESSOR'S FEEDBACK				
---------------------	--	--	--	--

		Overall Performance Rating [please tick (✓)]									Please state if the employee is able to execute the job Independently, With Minimal Supervision or With Full Supervision	
No.	Job Type	STRONG			ADEQUATE			IMPROVEMENT NEEDED				
		10	9	8	7	6	5	4	3	2		
1	RUN LIB			X							Independently	
2	TO BALL FISH WIRE			X							Minimal Supervision	
3	RUN 2.62" FRC JD			X							Independently	
4												
5												
6												
7												
8												
9												

DIMENSION BID

TRAINEE SLICKLINE OPERATOR PERFORMANCE ASSESSMENT FEEDBACK

A diligent team worker with a positive mindset. He always pulls his weight, preparing tools for the next run ahead. Good understanding of fishing operations. With guidance & experience, he shall make a decent wireline operator.

Assessed by:	
Name:	Mohammad Azizullah Amin
Date:	01/01/2024

DIMENSION BID

TRAINEE SLICKLINE OPERATOR PERFORMANCE ASSESSMENT FEEDBACK

NAME	ELDRIAN BIN JUIL	LOCATION	SOUTH FURIOUS	DATE COB	12.12.2023
POSITION	TRAINEE SLICKLINE OPERATOR			DATE RTB	09.01.2024

WIRELINE ACTIVITY SUMMARY					
DATE	WELL NO.	JOB TYPE	CREW ON BOARD	WIRELINE ACTIVITY <i>[FROM planning i.e Job Program, Select & Test Equipment etc TO Job Execution i.e Entering the Wellbore, Run and Manipulate Toolstring, Install and Retrieve Downhole Assemblies etc.]</i>	TOOLSTRING CONFIGURATION
27/12/2023	SF-36	<ul style="list-style-type: none"> Run Lead Impression block. (LIB) 	<ul style="list-style-type: none"> Awang Md. Hasnan Eldrian Malkyzidek 	<ul style="list-style-type: none"> RIH 2.25" LIB + Releasable sub (3/8" steel pin) to HUD at 3719 ft (WLD). Tool unable to move down further using tool running weight. Record depth & Flagged wire. Tapped down once. POOH. On surface observed wire mark on LIB. 	<ul style="list-style-type: none"> 1.7/8" Rope Socket + 1.7/8" Swivel Joint + 1.7/8" x 5ft normal Stem + 1.7/8" 3ft normal Stem + 1.7/8" Knuckle Joint + 1.7/8" EAJ Power Jar (500lbs) + 1.7/8" tubular jar + Releasable sub + 1.7/8" 2 ft stem (30 ft 11 ins)
31/12/2023	SF-36	<ul style="list-style-type: none"> To ball fish wire. 	<ul style="list-style-type: none"> Awang Md. Hasnan Eldrian Malkyzidek 	<ul style="list-style-type: none"> RIH 2.74" Expandable wire finder in tandem with 2.5" JUC to ball fish wire. 	<ul style="list-style-type: none"> 1.7/8" Rope Socket + 1.7/8" Swivel Joint + 1.7/8" x 5ft normal Stem + 1.7/8" 3ft normal Stem + 1.7/8" Knuckle Joint + 1.7/8" EAJ Power Jar (500lbs) + 1.7/8" tubular jar (26 ft 5 ins)

DIMENSION BID

TRAINEE SLICKLINE OPERATOR PERFORMANCE ASSESSMENT FEEDBACK

WIRELINE ACTIVITY SUMMARY					
DATE	WELL NO.	JOB TYPE	CREW ON BOARD	WIRELINE ACTIVITY <i>[FROM planning i.e Job Program, Select & Test Equipment etc TO Job Execution i.e Entering the Wellbore, Run and Manipulate Toolstring, Install and Retrieve Downhole Assemblies etc.]</i>	TOOLSTRING CONFIGURATION
04/01/2024	SF-36	<ul style="list-style-type: none"> Run 2.62" FRC JD 	<ul style="list-style-type: none"> Awang Md. Hasnan Eldrian Malkyzidek 	<ul style="list-style-type: none"> RIH 2.62" FRC JD (half brass pin) to latch on 2.5" 3 prong grab (2.74"). 	<ul style="list-style-type: none"> 1.7/8" Rope Socket + 1.7/8" Swivel Joint + 1.7/8" + 1.7/8" Accelerator + x 5ft normal Stem + 1.7/8" Knuckle Joint + 1.7/8" EAJ Power Jar (700lbs) + 1.7/8" tubular jar (26ft 5 ins) + 2.62" FRC Jar Down.